

CERTIFICATE OF HANDOVER

PROJECT: Chorton Street Manchester

CUSTOMER: J Reddingtons

DATES/DURATION OF VISIT:

DATE: 7/10/17 VISIT No.

AREA/PLOT COMPLETED: (State if work was perimeter, infill or gridlines)

- * Completed lining to lift pit (pour 2) in Gpl membrane
- * Pile Caps Sealed with liquid membrane + self adhesive
- * Heated & welded with hot air tool
- * Lift pit perimeter extended with a 2m Roll for extension once ready

Probe Tested ☒

Photographic Evidence ☒

PENETRATIONS QUANTITIES

Pipes less than 130mm
Pipes more than 130mm
Ducts (state size)
Steel columns
Periscope vents
Starter bars
Battening m
Wall tiles

Lift pits wrapped
Manhole lids
Piles
Thresholds
Drainage hangers (self adhesive)
Self adhesive to concrete etc
P.S. Hooks
Corners

We confirm that we have inspected the works carried out by UK membranes ltd and are satisfied that the condition and scope of works ordered has been executed in accordance without sub-contract order and specification.

UK MEMBRANES SITE FOREMAN:

Dpm Lombar
PRINT NAME

[Signature]
SIGNATURE

CUSTOMER'S SITE MANAGER:

Cosmin
PRINT NAME

[Signature]
SIGNATURE

Wales Office
2 Alexandra Gate
Ffordd Pengam
Cardiff
CF24 2SA
Tel: 02920 448114

Northern Office
York Hub
Popeshead Court Offices
Peter Lane
York
YO1 8SU
Tel: 01904 500063

CERTIFICATE OF HANDOVER

Tel: 01480 219879
Email: info@ukmembranes.co.uk
Website: www.ukmembranes.co.uk

PROJECT: Kampus

CUSTOMER: J. Redingtons

DATES/DURATION OF VISIT: 4 days

DATE: 12/10/17 VISIT No.

AREA/PLOT COMPLETED: (State if work was perimeter, infill or gridlines)

• Plot 1 + 2 completed by lining area using
GPI Gas membrane.

• All pipes, piles + cylinders sealed using self-adhesive
MRX + heated using a heater.

• Pile caps sealed using liquid membrane.

Probe Tested ☒

Photographic Evidence ☒

PENETRATIONS QUANTITIES

Pipes less than 130mm

Pipes more than 130mm 9

Ducts (state size)

Steel columns

Periscope vents

Starter bars

Lattening m

Wall tiles

Lift pits wrapped

Manhole lids 2

Piles 82

Thresholds

Drainage hangers (self adhesive)

Self adhesive to concrete etc

P.S. Hooks

Corners

We confirm that we have inspected the works carried out by UK membranes ltd and are satisfied that the condition and scope of works ordered has been executed in accordance without sub-contract order and specification.

UK MEMBRANES SITE FOREMAN:

J. Purdie
PRINT NAME

[Signature]
SIGNATURE

CUSTOMER'S SITE MANAGER:

L. PEPPE R
PRINT NAME

[Signature]
SIGNATURE

Wales Office
2 Alexandra Gate
Ffordd Pengam
Cardiff
CF24 2SA
Tel: 02920 448114

Northern Office
York Hub
Popeshead Court Offices
Peter Lane
York
YO1 8SU
Tel: 01904 500063

Company Registration no. 7782780
Registered Office: Unit 10 Steel Close, Eaton Socon, St. Neots, Cambridgeshire, PE19 8TT



CERTIFICATE OF HANDOVER

PROJECT: Kampus

CUSTOMER: J. R. Redingtons

DATES/DURATION OF VISIT:

DATE: 23/10/17 VISIT No.

AREA/PLOT COMPLETED: (State if work was perimeter, infill or gridlines)

Pour 3 lined using GPT Gas membrane.

All pile caps poured with liquid membrane and sealed using self-adhesive mRx

Probe Tested ☒

Photographic Evidence ☒

PENETRATIONS QUANTITIES

Pipes less than 130mm

Pipes more than 130mm

Ducts (state size)

Steel columns

Periscope vents

Starter bars

Battening m

Wall tiles

Lift pits wrapped

Manhole lids

Piles ✓

Thresholds

Drainage hangers (self adhesive)

Self adhesive to concrete etc

P.S. Hooks

Corners

We confirm that we have inspected the works carried out by UK membranes ltd and are satisfied that the condition and scope of works ordered has been executed in accordance without sub-contract order and specification.

UK MEMBRANES SITE FOREMAN:

J. Purdie
PRINT NAME

[Signature]
SIGNATURE

CUSTOMER'S SITE MANAGER:

L. PEPPER
PRINT NAME

[Signature]
SIGNATURE

Wales Office
2 Alexandra Gate
Ffordd Pengam
Cardiff
CF24 2SA
Tel: 02920 448114

Northern Office
York Hub
Popeshead Court Offices
Peter Lane
York
YO1 8SU
Tel: 01904 500063

Company Registration no. 7782780
Registered Office: Unit 10 Steel Close, Eaton Socon, St. Neots, Cambridgeshire, PE19 8TT



CERTIFICATE OF HANDOVER

PROJECT: Kampus, Canal Street, Manchester

CUSTOMER: J.R.L. Redingtons

DATES/DURATION OF VISIT: 2 Days

DATE: 07/11/17 VISIT No.

AREA/PLOT COMPLETED: (State if work was perimeter, infill or gridlines)

• 75% OF Pore & lined using ~~Self adhesive~~
GP1 Gas membrane

- All pile caps, pipes and steels sealed using self-
adhesive MRx + heated using a heater
- All pile caps sealed with liquid membrane.

Probe Tested ☒

Photographic Evidence ☒

PENETRATIONS QUANTITIES

Pipes less than 130mm 2

Pipes more than 130mm

Ducts (state size)

Steel columns

Periscope vents

Starter bars

Battening m

Wall tiles.....

Lift pits wrapped

Manhole lids

Piles 15

Thresholds

Drainage hangers (self adhesive)

Self adhesive to concrete etc

P.S. Hooks

Corners

We confirm that we have inspected the works carried out by UK membranes ltd and are satisfied that the condition and scope of works ordered has been executed in accordance without sub-contract order and specification.

UK MEMBRANES SITE FOREMAN:

J. Purdie
PRINT NAME

[Signature]
SIGNATURE

CUSTOMER'S SITE MANAGER:

L. PEPPER
PRINT NAME

[Signature]
SIGNATURE

Wales Office
2 Alexandra Gate
Ffordd Pengam
Cardiff
CF24 2SA
Tel: 02920 448114

Northern Office
York Hub
Popeshead Court Offices
Peter Lane
York
YO1 8SU
Tel: 01904 500063

Company Registration no. 7782780
Registered Office: Unit 10 Steel Close, Eaton Socon, St. Neots, Cambridgeshire, PE19 8TT



CERTIFICATE OF HANDOVER

PROJECT: Kampus, Manchester

CUSTOMER: J.R.L. Redingtons

DATES/DURATION OF VISIT:

DATE: 18/11/17 VISIT No.

AREA/PLOT COMPLETED: (State if work was perimeter, infill or gridlines)

Four 7 Completed using GPF Gas membrane.

All pipe caps, pipes + cylinders sealed using self-adhesive mxx + heated using a heater

Pipe caps also painted with liquid membrane

Probe Tested ☒

Photographic Evidence ☒

PENETRATIONS QUANTITIES

Pipes less than 130mm

Pipes more than 130mm 5

Ducts (state size)

Steel columns

Periscope vents

Starter bars

Battening m

Wall tiles

Lift pits wrapped

Manhole lids

Plies 36

Thresholds

Drainage hangers (self adhesive)

Self adhesive to concrete etc

P.S. Hooks

Corners

We confirm that we have inspected the works carried out by UK membranes ltd and are satisfied that the condition and scope of works ordered has been executed in accordance without sub-contract order and specification.

UK MEMBRANES SITE FOREMAN:

J. Purdie
PRINT NAME

[Signature]
SIGNATURE

CUSTOMER'S SITE MANAGER:

L. PEPPER
PRINT NAME

[Signature]
SIGNATURE

Wales Office
2 Alexandra Gate
Ffordd Pengam
Cardiff
CF24 2SA
Tel: 02920 448114

Northern Office
York Hub
Popeshead Court Offices
Peter Lane
York
YO1 8SU
Tel: 01904 500063

Company Registration no. 7782780
Registered Office: Unit 10 Steel Close, Eaton Socon, St. Neots, Cambridgeshire, PE19 8TT



CERTIFICATE OF HANDOVER

Tel: 01480 219879

Email: info@ukmembranes.co.uk
Website: www.ukmembranes.co.uk

PROJECT: Kampus

CUSTOMER: J.P.L. Redingtons

DATES/DURATION OF VISIT:

DATE: 27/11/17 VISIT No.

AREA/PLOT COMPLETED: (State if work was perimeter, infill or gridlines)

• Aborted visit due to area being underwater

Agreed to have area ready by Wednesday (next visit)

Probe Tested ☒

Photographic Evidence ☒

PENETRATIONS QUANTITIES

Pipes less than 130mm

Pipes more than 130mm

Ducts (state size)

Steel columns

Periscope vents

Starter bars

tening m

Wall tiles

Lift pits wrapped

Manhole lids

Piles

Thresholds

Drainage hangers (self adhesive)

Self adhesive to concrete etc

P.S. Hooks

Corners

We confirm that we have inspected the works carried out by UK membranes ltd and are satisfied that the condition and scope of works ordered has been executed in accordance without sub-contract order and specification.

UK MEMBRANES SITE FOREMAN:

J. Purdie
PRINT NAME

[Signature]
SIGNATURE

CUSTOMER'S SITE MANAGER:

L. PEDDER
PRINT NAME

[Signature]
SIGNATURE

Wales Office
2 Alexandra Gate
Ffordd Pengam
Cardiff
CF24 2SA
Tel: 02920 448114

Northern Office
York Hub
Popeshead Court Offices
Peter Lane
York
YO1 8SU
Tel: 01904 500063

Company Registration no. 7782780
Registered Office: Unit 10 Steel Close, Eaton Socon, St. Neots, Cambridgeshire, PE19 8TT



CERTIFICATE OF HANDOVER

PROJECT: Kampus, Manchester

CUSTOMER: J.R.L. Redingtons

DATES/DURATION OF VISIT:

DATE: 29/11/17 VISIT No.

AREA/PLOT COMPLETED: (State if work was perimeter, infill or gridlines)

• Pour 5 Completed by lining area with G.P.I Gas
membrane

• All pile caps + pipes sealed using self-adhesive
mlx + heated with a heater

• All pile caps also sealed with liquid membrane

Probe Tested ☒

Photographic Evidence ☒

PENETRATIONS QUANTITIES

Pipes less than 130mm

Pipes more than 130mm 1

Ducts (state size)

Steel columns

Periscope vents

Starter bars

Battening m

Wall tiles

Lift pits wrapped

Manhole lids

Piles 14

Thresholds

Drainage hangers (self adhesive)

Self adhesive to concrete etc

P.S. Hooks

Corners

We confirm that we have inspected the works carried out by UK membranes ltd and are satisfied that the condition and scope of works ordered has been executed in accordance without sub-contract order and specification.

UK MEMBRANES SITE FOREMAN:

D. Jurdie
PRINT NAME

SIGNATURE

CUSTOMER'S SITE MANAGER:

L. PEPPER
PRINT NAME

SIGNATURE

Wales Office
2 Alexandra Gate
Ffordd Pengam
Cardiff
CF24 2SA
Tel: 02920 448114

Northern Office
York Hub
Popeshead Court Offices
Peter Lane
York
YO1 8SU
Tel: 01904 500063

Company Registration no. 7782780
Registered Office: Unit 10 Steel Close, Eaton Socon, St. Neots, Cambridgeshire, PE19 8TT



CERTIFICATE OF HANDOVER

Tel: 01480 219879

Email: info@ukmembranes.co.uk
Website: www.ukmembranes.co.uk

PROJECT: Kampus, Manchester

CUSTOMER: J. R. L. Redingtons

DATES/DURATION OF VISIT: 2 Days

DATE: VISIT No.

AREA/PLOT COMPLETED: (State if work was perimeter, infill or gridlines)

• Pour "S + 6" completed by lining area with
0.97 Gas membrane.

- All pipes + pipe caps sealed using self-adhesive mpx
+ heated using a heater
- Pipe caps also sealed using liquid membrane.

Probe Tested ☒

Photographic Evidence ☒

PENETRATIONS QUANTITIES

Pipes less than 130mm
Pipes more than 130mm 4
Ducts (state size)
Steel columns
Periscope vents
Starter bars
Battening m
Wall tiles

Lift pits wrapped
Manhole lids
Piles 44
Thresholds
Drainage hangers (self adhesive)
Self adhesive to concrete etc
P.S. Hooks
Corners

We confirm that we have inspected the works carried out by UK membranes ltd and are satisfied that the condition and scope of works ordered has been executed in accordance without sub-contract order and specification.

UK MEMBRANES SITE FOREMAN:

A. Purdie
PRINT NAME

[Signature]
SIGNATURE

CUSTOMER'S SITE MANAGER:

P. McGowan
PRINT NAME

[Signature]
SIGNATURE

Wales Office
2 Alexandra Gate
Ffordd Pengam
Cardiff
CF24 2SA
Tel: 02920 448114

Northern Office
York Hub
Popeshead Court Offices
Peter Lane
York
YO1 8SU
Tel: 01904 500063

Company Registration no. 7732780
Registered Office: Unit 10 Steel Close, Eaton Socon, St. Neots, Cambridgeshire, PE19 8TT



CERTIFICATE OF HANDOVER

PROJECT: Kampus, Manchester

CUSTOMER: J.R.L. Redding tons

DATES/DURATION OF VISIT:

DATE: 16/04/18

VISIT No.

AREA/PLOT COMPLETED: (State if work was perimeter, infill or gridlines)

Complete Liner to "Crane base" using CP1 Gas Membrane.

All pipe caps sealed using self-adhesive mep +
poured with liquid gas membrane.

Probe Tested ☒

Photographic Evidence ☒

PENETRATIONS QUANTITIES

Pipes less than 130mm
Pipes more than 130mm
Ducts (state size)
Steel columns
Periscope vents
Starter bars
Battening m
Wall tiles

Lift pits wrapped
Manhole lids
Piles 15
Thresholds
Drainage hangers (self adhesive)
Self adhesive to concrete etc
P.S. Hooks
Corners

We confirm that we have inspected the works carried out by UK membranes ltd and are satisfied that the condition and scope of works ordered has been executed in accordance without sub-contract order and specification.

UK MEMBRANES SITE FOREMAN:

J. Roddie
PRINT NAME

[Signature]
SIGNATURE

CUSTOMER'S SITE MANAGER:

COSTIN D
PRINT NAME

[Signature]
SIGNATURE

Wales Office
2 Alexandra Gate
Ffordd Pengam
Cardiff
CF24 2SA
Tel: 02920 448114

Northern Office
York Hub
Popeshead Court Offices
Peter Lane
York
YO1 8SU
Tel: 01904 500063

Company Registration no. 7782780
Registered Office: Unit 10 Steel Close, Eaton Socon, St. Neots, Cambridgeshire, PE19 8TT

