



ID	Name	Start	Duration	Finish	May			Jun				Jul					Aug				Sep					Oct
					13	20	27	3	10	17	24	1	8	15	22	29	5	12	19	26	2	9	16	23	30	
					-3	-2	-1	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
1	Contract award	14/05/24	0d	14/05/24	◆ 14/05																					
2	Mobilisation	14/05/24	23d	14/06/24																						
3	Lead-in period modular building	14/05/24	58d	02/08/24																						
4	Lead-in curtain walling	14/05/24	33d	28/06/24																						
	Section 2																									
	Community Diagnostic Unit																									
5	Commencement	03/06/24	0d	03/06/24	03/06◆																					
6	Site hoardings	03/06/24	5d	07/06/24																						
7	Site clearance works	10/06/24	9d	20/06/24																						
8	Form & pour slabs (3nr)	24/06/24	14d	11/07/24	inc ducts & drainage																					
9	External electrical containment	24/06/24	14d	11/07/24																						
10	Incoming electricity supply	15/07/24	15d	02/08/24	Elec NW connection date to be confirmed																					
11	Incoming water supply	01/08/24	2d	02/08/24	UU connection date to be confirmed																					
12	Delivery of modular building	05/08/24	0d	05/08/24	◆ 05/08																					
13	Install new modular building	05/08/24	5d	09/08/24																						
14	Form access ramps	05/08/24	5d	09/08/24																						
15	Erect handrails & guard rails	05/08/24	5d	09/08/24																						
16	Install condenser	12/08/24	5d	16/08/24																						
17	Elec 1st fix containment	12/08/24	5d	16/08/24																						
18	Install FCU	12/08/24	5d	16/08/24																						
19	Internal partitions	12/08/24	10d	23/08/24																						
20	Mechanical ductwork	19/08/24	10d	02/09/24																						
21	Mechanical piped services	19/08/24	10d	02/09/24																						
22	Elec 2nd fix wiring	19/08/24	10d	02/09/24																						
23	Joinery 1st fix	02/09/24	3d	04/09/24																						
24	Plastering	02/09/24	5d	06/09/24																						
25	Fire stopping	04/09/24	3d	06/09/24																						
26	IPS units	02/09/24	5d	06/09/24																						
27	Ceilings	05/09/24	7d	13/09/24																						
28	Joinery 2nd fix inc doorsets	05/09/24	7d	13/09/24																						
29	Elec final fix (lighting, rads, sock	09/09/24	10d	20/09/24																						
30	Decoration	12/09/24	10d	25/09/24																						
31	Flooring (PVC areas)	13/09/24	3d	17/09/24																						
32	Fitted furniture	16/09/24	5d	20/09/24																						
33	PVC sheeting	18/09/24	3d	20/09/24																						
34	Electric radiators	19/09/24	5d	25/09/24																						
35	Sanitaryware	24/09/24	3d	26/09/24																						
36	Flooring remaining areas	25/09/24	5d	01/10/24																						
37	Mech & elec test & commission	26/09/24	5d	02/10/24																						
38	Fixtures & fittings	02/10/24	2d	03/10/24																						
39	Curtain rails	03/10/24	1d	03/10/24																						
40	Aco drains	02/09/24	5d	06/09/24																						
41	Install kerblines	04/09/24	3d	06/09/24																						
42	Form new footpaths	09/09/24	5d	13/09/24																						
43	Erect fencing	16/09/24	5d	20/09/24																						
44	External signage (prov)	16/09/24	5d	20/09/24																						
45	Tarmacadam	23/09/24	5d	27/09/24																						
46	Line marking	30/09/24	2d	01/10/24																						
47	CT Modular delivery & commiss	27/08/24	5d	02/09/24	WH Bence																					
48	Sealants & flashings	02/09/24	5d	06/09/24																						
49	MRI Hybrid delivery & comm	23/09/24	5d	27/09/24	Lambo Medical																					
50	Sealants & flashing	30/09/24	5d	04/10/24																						
51	Snag, clean & handover	03/10/24	2d	04/10/24																						
52	Completion	04/10/24	0d	04/10/24	04/10◆																					

Lead-in period

Mobilisation

Prov Sum

Scanner Deliveries