

ADI.TV Commissioning Report

adi.tv

Client Details:	DTZ Investors	
Site Address:	Printworks, 27 Withy Grove, Manchester M4 2BS	
Screen Location	External Ribbon - Rooftop	
Hardware – Physical Inspection		Pass
Built to Design	Yes ☒ No ☐ N/A ☐	
All fixings secure	Yes ☒ No ☐ N/A ☐	
Electrical Supply		Yes / No
Distribution Board installed to Specification including Electrical Test Sheets	Yes ☒ No ☐ N/A ☐	
Test In-Coming Supply Voltage (Average – 230v)	Yes ☒ No ☐ N/A ☐	
Test Tile/Receiver Card In-Coming Supply Voltage (Average – 4.9v)	Yes ☒ No ☐ N/A ☐	
Display Functionality		Yes / No
LED's functioning correctly in BLACK mode	Yes ☒ No ☐ N/A ☐	
LED's functioning correctly in TEST PATTERN mode	Yes ☒ No ☐ N/A ☐	
LED's functioning correctly in DISPLAY/VIDEO mode	Yes ☒ No ☐ N/A ☐	
Brightness Adjustment – Automatic Sensor installed and tested	Yes ☒ No ☐ N/A ☐	
Brightness Criteria Set in Software Maximum Limit (Daylight hours) $\leq 5500\text{cd/m}^2$. Maximum Limit (Non-Daylight hours or inclement weather) $\leq 300\text{cd/m}^2$	Yes ☒ No ☐ N/A ☐ Yes ☒ No ☐ N/A ☐	
Control Equipment		Yes / No
Installed as per the Schematic	Yes ☒ No ☐ N/A ☐	
Location	Centre Comms Room in Management Suite	
Communication	IP Address	Yes / No
Control PC – NUC PC	192.168.0.5	Yes ☒ No ☐
Screen Processor 1 – Novastar MCTRL-4K	192.168.0.10	Yes ☒ No ☐
Screen Processor 2 – Novastar MCTRL-4K	192.168.0.11	Yes ☒ No ☐
Media Converter – Novastar CVT-4K	N/A	Yes ☒ No ☐
Software		Yes / No
ADI Screen Control Software – Nova CT Mars v5.4.3	Yes ☒ No ☐	
Access		Remarks
Signing In Point	Management Suite	
Security Pass	N/A	
Access Hours	23:00hrs – 07:00hrs	

adi.tv

Snagging List		
Serial	Item	Date Resolved
	N/A	
	N/A	

[illegible][illegible][illegible][illegible][illegible][illegible][illegible][illegible]