

Line	Name	Duration	Start	Finish	2021												2022																														
					Sep		Oct		Nov		Dec		Jan		Feb		Mar		Apr		May		Jun		Jul		Aug		Sep		Oct																
					6	14	20	-12	4	-10	18	-8	1	-6	15	-4	29	1	3	27	5	7	24	7	9	11	13	15	17	19	21	23	25	27	29	31	33	35	37	39	41	43					
1	Principles of Tram Enclosure	17w	09/09/2021	19/01/2022																																											
2	Design of Tram Enclosure and Methodology of Construction developed and Principals agreed with TFGM	17w	09/09/2021	19/01/2022																																											
3	Run Off from Phase 2 onto the Metro link Line	10w	04/04/2022	20/06/2022																																											
4	Mitigation Measures Developed Ready for Submission	6w	04/04/2022	18/05/2022																																											
5	The mitigation of run off from phase 2 onto the Metro link line shall be submitted for approval in writing by the City Council, as Local Planning Authority.		19/05/2022	19/05/2022																																											
6	Approval Period and Discussions	4w	19/05/2022	17/06/2022																																											
7	Approved scheme shall then be implemented and be in place prior to the first use of phase 2.		20/06/2022	20/06/2022																																											
8	Electro Magnetic Compatibility (EMC) impact	10w	04/04/2022	20/06/2022																																											
9	Mitigation Measures Developed Ready for Submission	6w	04/04/2022	18/05/2022																																											
10	Details of any Electro Magnetic Compatibility (EMC) impact (including any necessary mitigation) and any earthing and bonding strategy shall be submitted for approval in writing by the City Council, as Local Planning Authority.		19/05/2022	19/05/2022																																											
11	Approval Period and Discussions	4w	19/05/2022	17/06/2022																																											
12	Any mitigation required shall be implemented within a time-scale to be agreed in writing by the City Council, as Local Planning Authority.		20/06/2022	20/06/2022																																											
13	Detailed Design of the Oversailing Structure to Comply with Safe Clearances from Metro-link infrastructure,	10w	19/04/2022	01/07/2022																																											
14	Design Development	6w	19/04/2022	31/05/2022																																											
15	Detailed design of the oversailing structure to comply with safe clearances from Metro-link infrastructure, forward visibility requirements for tram operations, and measures to protect the building from accidental loads in the event of a light rail vehicle derailment has been submitted for approval in writing by the City Council, as Local Planning Authority.		01/06/2022	01/06/2022																																											
16	Approval Period and Discussions	4w	01/06/2022	30/06/2022																																											
17	The approved scheme shall then be implemented as part of the development.		01/07/2022	01/07/2022																																											
18	Protecting the Metro-link infrastructure from objects being able to be thrown from the adjacent roof gardens	10w	19/04/2022	01/07/2022																																											
19	Design Development	6w	19/04/2022	31/05/2022																																											
20	Protecting the Metro-link infrastructure from objects being able to be thrown from the adjacent roof gardens shall be submitted for approval in writing by the City Council, as Local Planning Authority.		01/06/2022	01/06/2022																																											
21	Approval Period and Discussions	4w	01/06/2022	30/06/2022																																											
22	Approved strategy shall be implemented prior to the first use of the development or phase 2 and shall thereafter be retained and maintained in situ.		01/07/2022	01/07/2022																																											
23	Early Warning System for the Office Building	10w	06/06/2022	15/08/2022																																											
24	Design Development	6w	06/06/2022	15/07/2022																																											
25	early warning system for the office building has been submitted for approval in writing by the City Council, as Local Planning Authority.		18/07/2022	18/07/2022																																											
26	Approval Period and Discussions	4w	18/07/2022	12/08/2022																																											
27	approved strategy shall be implemented prior to the first use of the development or phase 2 and shall thereafter be retained and maintained in situ.		15/08/2022	15/08/2022																																											

Orig Issue:	31/01/2022
-------------	------------