

TIM GROOM ARCHITECTS

GOULDEN STREET EXISTING MATERIAL SAMPLE MEETING SCHEDULE

Sample Meeting Dates Schedule								
Existing element	Site Meeting Summary	Date	Location	Approved / Rejected- Date				Comment (if rejected)
				Council	Client	Architect	Contractor	
1.0 - Ashlar Stone								
Site Meeting 01	Meeting on site with Henley Stone to discuss the initial cleaning samples that will be provided and methodology	16.07.21	SITE	Agree approach and area of stone to be cleaned				
Site Meeting 02	Meeting to inspect the area of stone that has now been cleaned on the corner of Goulden Street and Cross Keys Street.	NOW AVAILABLE FOR INSPECTION - PROPOSE FOR WK 23.08.21	SITE					
Site Meeting 03	Meeting to inspect a section of the stone wall or coping that is to be restored and point techique	HENLEY TO CONFIRMED DATE WHEN THIS MIGHT BE POSSIBLE	SITE					
Site Meeting 04	Meeting to agree the installation of the Steel C Channel and light touch mortar to top of Ashlar Wall & fixing of metal fin fencing to rear of Ashlar Plinth along Goulden St	MULBURY TO CONFIRM WITH LPA WHEN THEY ARE AT THIS STAGE OF THE WORKS.	SITE					
2.0 - Retained Brickwork								
Site Meeting 01	Meeting on site with Henley Stone to discuss the initial cleaning samples that will be provided and methodology	16.07.21	SITE	Agree approach and area of brickwork to be cleaned				
Site Meeting 02	Meeting to inspect the area of brickwork that has now been cleaned on the corner of Goulden Street and Cross Keys Street.	NOW AVAILABLE FOR INSPECTION. The graffiti will require a further treatment of specialist paint remover to fully remove the ghost stain left following the steam clean. - PROPOSE FOR WK 23.08.21	SITE					
Site Meeting 03	Meeting to inspect a section of the brickwork wall and point techique / mortar colour	HENLEY TO CONFIRMED DATE WHEN THIS MIGHT BE POSSIBLE	SITE					
3.0 - Retained Brickwork								
Site Meeting 01	Meeting on site with Henley Stone to discuss the existing connection of the Cast Iron Column and the possibility to remove the columns for cleaning/ repainting and safe keeping prior to reinstatement.	AVAILABLE NOW TO DISCUSS ON SITE - PROPOSE FOR WK 23.08.21	SITE					
Site Meeting 02	Meeting to inspect the initial cleaning of the first cast iron column that has been removed due to a existing crack and safety concerns.	HENLEY TO CONFIRMED DATE WHEN THIS MIGHT BE POSSIBLE	SITE / FACTORY VISIT					
Site Meeting 03	Meeting to inspect the first painted cast iron column to approve finish. This might be carried out at the same time as the cleaning meeting.	HENLEY TO CONFIRMED DATE WHEN THIS MIGHT BE POSSIBLE	SITE / FACTORY VISIT					
Site Meeting 04	Meeting to agree the reinstatement of the Cast Iron Columns to Bendix Street.	MULBURY TO CONFIRM WITH LPA WHEN THEY ARE AT THIS STAGE OF THE WORKS.	SITE					

