

External Works Access Plan
1 : 200

The diagram illustrates the access plan for external works on a building. It shows three main work areas:

- External Works 1:** Scaffold access to construct gantry access.
- External Works 2:** Create openings to link corridor.
- External Works 3:** Construction of ERCP gantry access.

Buildability Considerations:

- Delivery of ERCP gantry access;
- Hoisted across during Endo AHU delivery & temporarily stored on flat roof.
- Manually handled via lift/scaffold and through newly created link corridor openings.

P1	PLANNING ISSUE	30/06/21	LPA	DAY
A	ISSUE FOR INFORMATION	22/06/21	Design Team	DAY
REV.	DESCRIPTION	DATE	DRW.	CHK.

 Manchester University NHS Foundation Trust			
APPOINTED PARTY LOGO/INFORMATION DAY			
PROJECT NMGH Endoscopy Refurbishment			
TITLE Proposed Site Access			
STATUS		PURPOSE OF ISSUE PLANNING	
DRAWN BY Author		CHECKED BY Checker	
		DATE 22/06/21	
SCALE (@A2) 1 : 200		PROJECT NUMBER 20201	
FILE DRAWING NUMBER 12-0112			REV. P1