

McGoff Construction, Rochdale Road Materials Management Plan



WEEK COMMENCEING	MATERIALS	MOVED FROM	MOVED TO	VOLUME (M3)	COMMENTS
24-Jul	Concrete Slabs & Below Ground Structures	C & B	F	4433	PROSSEED IN AREA F TO MAKE 6F2 TO INSTALL RAMP FROM G TO C
23-Jul	ACMs	TP111 & TP113&TP109	Whitemoss Land fill	16	ROCHDA/01,02
31-Jul	SITE PROCESSED 6F5	F	C & B	2000	INSTALL FROM FROM G TO C
31-Jul	TOP SOIL STRIP TO WALFARE AREA AND HAUL ROAD NOTH OF BUILDING FOOTPRINT	NORTH OF E,D &C	OFF SITE	405	WELFARE AREA
31-Aug	INSATLL SITE PROCESSED 6F5	Processing area	NORTH OF E,D &C	405	TEMP HAUL ROAD
31-Jul	Concrete Slabs & Below Ground Structures	C	Processing area	1672	
07-Aug	Concrete Slabs & Below Ground Structures	C	Processing area	2761	
07-Aug	Concrete Slabs & Below Ground Structures	D	Processing area	1896	
14-Aug	Concrete Slabs & Below Ground Structures	D	Processing area	1381	
21-Aug	Concrete Slabs & Below Ground Structures	D	Processing area	1156	
21-Aug	Concrete Slabs & Below Ground Structures	E	Processing area	4000	
28-Aug	Concrete Slabs & Below Ground Structures	G	Processing area	1350	
28-Aug	Concrete Slabs & Below Ground Structures	G	Processing area	2400	



CUT- 30079M3

FILL -17000M3

REMOVAL OFF SITE -
APROX 8000M3

APROX VOIDS 4000M3

04-Sep	Concrete Slabs & Below Ground Structures	H	Processing area	740	SLOW WORKS DUE TO ARCHIOLOGICAL TEAM ON SITE
04-Sep	Gas Works Waste	Contam Storage Area	Whitemoss Land fill	19	ROCHDA/03,04,05
06-Sep	Hot spots	TP114, TP115, BH104, BH102	Whitemoss Land fill	18	ROCHDA/06,07
11-Sep	Concrete Slabs & Below Ground Structures	H	Processing area	695	SLOW WORKS DUE TO ARCHIOLOGICAL TEAM ON SITE
11-Sep	Concrete Slabs & Below Ground Structures	H	Processing area	1175	SLOW WORKS DUE TO ARCHIOLOGICAL TEAM ON SITE
11-Sep	Concrete Slabs & Below Ground Structures	H	Processing area	1140	SLOW WORKS DUE TO ARCHIOLOGICAL TEAM ON SITE
18-Sep	Concrete Slabs & Below Ground Structures	B & A	Processing area	320	
18-Sep	Concrete Slabs & Below Ground Structures	A	Processing area	1050	
25-Sep	Concrete Slabs & Below Ground Structures	A	Processing area	1087	
02-Oct	Concrete Slabs & Below Ground Structures	A	Processing area	1103	
09-Oct	Concrete Slabs & Below Ground Structures	A	Processing area	440	
	<u>MATERIALS</u>	<u>MOVED FROM</u>	<u>MOVED TO</u>	<u>VOLUME (M3)</u>	<u>COMMENTS</u>
	CLASS A1 FILL	C,D	E	769	
	CLASS A1 FILL	B	D	1186	
	CLASS A1 FILL	F	E	1952	
	CLASS A1 FILL	H	G	987	
	CLASS A1 FILL	G	H	1355	
	CLASS A1 FILL	A	B	1478	
	CLASS A1 FILL	B	A	1548	
	CLASS A1 FILL	A	B	1725	
	SITE PROCESSED 6F2	Processing area	C & D	1349	
	SITE PROCESSED 6F2	Processing area	E	1315	
	SITE PROCESSED 6F2	Processing area	G & H	1097	
	SITE PROCESSED 6F2	Processing area	B	994	

	SITE PROCESSED 6F2	Processing area	F & A	1245	
--	--------------------	-----------------	-------	------	--