

High Lane, Chorlton.


Phasing Plan

- Approx Programme Durations
- Plots 1 to 8 - 61 Weeks (Yellow)
- Plot 9 to 12 & 17 to 22 = 70 weeks (Orange)
- Plots 13 to 16 = 90 weeks (Blue)

Summary

- Dig and Pour Foundations for plots 1 - 12 and 17 - 22
- Stone over plots 17 to 22 and use area for material storage.
- Build 3No Blocks of Type A's superstructure at the same time.
- Expose foundation of plots 17 to 22 once roof is on Type A's.
- Note - Run internal fixes 2 plots at a time. Starting at Plot 1 & 2
- Build Plot 17 to 22.
- Build 13 to 16

Note - Access Plots 1 to 12 via rears allowing road works to commence to Acres Road.



Project

Proposed Residential Development,
High Lane,
Chorlton.

Job No	Dwg No	Drawn	Rev
22114	01	CW	P3
Scale	Date	Stage	
1:250 @ A1	MAY 2023	FOR PLANNING	

mps planning & design ltd

4 Bull Green

Coburn Court, Trafford Park,

Manchester, M32 0DT

t: 0161 772 1999

e: info@mpsdesign.co.uk

www.mpsdesign.co.uk

mps

planning&design