

CONSTRUCTION LOGISTICS PLAN



Petrol Forecourts
Oldham Service Station

SITE ADDRESS

Oldham Service Station, 571 Oldham Road, Manchester M40 5AF

PREPARED BY

Name: Andy Cooper (health and safety manager)

Company Address:
SC Forecourts Ltd
The Old Railway Station
Station Road
Wiveliscombe
Taunton
Somerset
TA4 2LX

Tel: 01823 429741
Email: andy.cooper@scforecourts.co.uk

DESCRIPTION
OF WORKS

- Demolish and remove old car wash
- Install new EV charging bays
- Install new jet wash bays
- Move the fuel vent pipes to a new location.

PROGRAMME/KEY DATES

Start date: October 2025
Finish Date: December 2025

CONSTRUCTION LOGISTICS PLAN



Petrol Forecourts
Oldham Service Station

WORKING HOURS OF SITE OPERATIONS

07:00 – 18:00 Weekdays
07:00 – 13:00 Saturdays
Sunday working is prohibited.

ROUTING OF DELIVERY AND CONSTRUCTION VEHICLES


The access to the site will be via –

All vehicle access must approach the site via the A62

All vehicles are to be parked **inside** the site entrance and drivers to report to the site office.

This route will accommodate up to LGV1 vehicles, and there is room to turn around on the site.
Delivery times will be restricted to between -09:00 to 15:00 to avoid school hours and routes.

All orders sent to suppliers will be accompanied by the traffic route, and the delivery times and restrictions.
A letter will be sent to suppliers at a pre-contract date to inform them of the delivery times and restrictions.




CONSTRUCTION LOGISTICS PLAN

SCF

Petrol Forecourts

Oldham Service Station

SITE ACCESS



VEHICLES ENTERING AND LEAVING SITE

Due to size and existing layout of the site and the access roads- access is excellent. A banksman will accompany all LGV delivery vehicles on site.

All vehicles will have their wheels cleaned before leaving site via a pressure washer near the site entrance.

All concrete delivery lorries will not be allowed to wash out or discharge on to the site. They will wash out and discharge back at their depot only.

CONSTRUCTION LOGISTICS PLAN



Petrol Forecourts
Oldham Service Station

VEHICLES ACCESSING THE SITE PER DAY/WEEK

A Breakdown of the number, type, size and weight of vehicles accessing the site.

Type Of Vehicle	Dwell Time	Frequency	Comments
6 wheel skip	15 min	X1 Weekly	
Class 1 LGV	30 min	1x Weekly	Large plant delivery/collection
8 wheel delivery	20 min	X10 Weekly	Only during construction phase
Special vehicles (cranes)	30 min (plus)	1x monthly	Fuel tank delivery
4 wheel general builders	15 min	X8 Weekly	
Class 7 (van) delivery	10 min	X10 Weekly	

CONSTRUCTION LOGISTICS PLAN



Petrol Forecourts

Oldham Service Station

All orders sent to suppliers will be accompanied by the traffic route, and the delivery times and restrictions.
A letter will be sent to suppliers at a pre-contract date to inform them of the delivery times and restrictions.
No site traffic will park outside the site

HIGHWAY PROTECTION

Any delivery vehicles will have a good wide access when turning into the site entrance.
A spill kit will be provided on site at all times.
Pavement and road will be swept clean following any spillage.
SCF have a call off order with a local road sweeper LGV, which can be called off at any time.

VEHICLE CALL UP PROCEDURE

Delivery times will be pre-set with order to suppliers.
Delivery route will be sent to all suppliers.
Any vehicle that arrives out of hours will be sent away from site.

SUPERVISION ON SITE

Site manager on site.
Banksman will control all large LGV vehicles

Loading/offloading on site times.

The site manager and banksman will ensure any vehicles awaiting to access the site will be brought on to the site.

CONSTRUCTION LOGISTICS PLAN



Petrol Forecourts

Oldham Service Station

PARKING ON SITE

All contractors & visitor vehicles will be parked within the new site, and not on the highway.

IMPACT ON OTHER HIGHWAY USERS

No materials or plant will need to be stored on any adopted highway/pavement or other property. There is a separate area owned by the client within the site for material store and there is room to store all materials needed.

PEDESTRIAN PROTECTION

The site will have a designated banksman in place during the offloading of plant, materials and waste. All these activities will not obstruct any pedestrian walkways, and no materials/waste will be left on the pavement or highway at any time. All deliveries will be timed to coincide with the set delivery times set on the original orders. Any spillage will be dealt with immediately.

TRAFFIC DIVERSION

At this stage of the project, we do not anticipate any traffic diversions due to utility connection, however if this changes we will update this plan.

CONCRETE DELIVERY

The concrete lorries will be able to drive on to the site and remain within the site borders.
All concrete delivery lorries will not be allowed to wash out or discharge on to the site. They will wash out and discharge back at their depot only.

CONSTRUCTION LOGISTICS PLAN



Petrol Forecourts

Oldham Service Station

SCAFFOLDING

We do not intend to impede any pedestrian/traffic routes with the scaffolding during the construction phase. Due to none of the buildings being near the highways.

UTILITY WORKS/STREETWORKS

There will be no 278 works for this site.

GENERAL MANAGEMENT ISSUES

The CLP should be periodically monitored and reviewed. Any significant changes to the CLP should be reviewed at the monthly site meeting.

SC Forecourts Ltd

Address:

The Old Railway Station

Station Road

Wiveliscombe

Taunton

Somerset

TA4 2LX

Responsible Person:

Mr B Davey Contracts Manager (07712 877017)

Mr A Cooper H & S Manager (07598 262226)

Mr I Smith Site Manager (07712 877082)

SC Forecourts Ltd Office Tel: 01823 429741

Email: andy.cooper@scforecourts.co.uk

CONSTRUCTION LOGISTICS PLAN



Petrol Forecourts

Oldham Service Station

COORDINATION WITH OTHER CONTRACTORS & DEVOLPERS

SCF will make contact with all local contractors to liaise our transport and delivery's.

DOMESTIC & COMMERCIAL WASTE COLLECTION

There is currently no domestic collection outside the site or its entrances.
We will ensure that no other traffic (private or commercial) will be interrupted during the construction phase.

COMPLAINTS

Responsible Person:

Mr B Davey Contracts Manager (07712 877017)

Mr A Cooper H & S Manager (07598 262226)

Mr I Smith Site Manager (07712 877082)