

Line	Name	Duration	Start	Finish	2024														
					November							December							
					18	25	2	9	16										
					T	M	W	F	T	T	M	W	F	T	T	M	W	F	
					4	25	26	27	28	29									
1	CityLabs 4.0		15/11/2024	15/11/2024	1														
2	278 works	5w 1d	15/11/2024	20/12/2024	2														
3	Phase 1 West bellmouth & layby	3w 2d	15/11/2024	09/12/2024	3														
4	Widening of access road	3w 2d	15/11/2024	09/12/2024	4														
5	All works by ENW Complete		15/11/2024	15/11/2024	5														
6	Installation of TM	1d	15/11/2024	15/11/2024	6														
7	Creation of drop off/pick up zone	3w 1d	18/11/2024	09/12/2024	7														
8	Excavation of existing hardstanding	3d	18/11/2024	20/11/2024	8														
9	Reduce Level dig	3d	21/11/2024	25/11/2024		9													
10	Installation of kerbs	3d	26/11/2024	28/11/2024			10												
11	Instalation of tactile paving	2d	29/11/2024	02/12/2024				11											
12	Backfill & compact	2d	03/12/2024	04/12/2024					12										
13	Planing and tarmac	2d	05/12/2024	06/12/2024						13									
14	Remove TM	1d	09/12/2024	09/12/2024							14								
15	Footway to resurface Hathersage Road	2w 1d	25/11/2024	09/12/2024			15												
16	Excavation of existing hardstanding	2d	25/11/2024	26/11/2024			16												
17	Reduce Level dig	2d	27/11/2024	28/11/2024				17											
18	Instalation of tactile paving	3d	29/11/2024	03/12/2024					18										
19	Backfill & compact	2d	04/12/2024	05/12/2024						19									
20	Tarmac	1d	06/12/2024	06/12/2024							20								
21	Remove TM	1d	09/12/2024	09/12/2024								21							
22	Phase 2 East Bellmouth	3w	02/12/2024	20/12/2024							22								
23	Widening of access road	3w	02/12/2024	20/12/2024								23							
24	Excavation of existing hardstanding	3d	02/12/2024	04/12/2024								24							
25	Reduce Level dig	2d	05/12/2024	06/12/2024									25						
26	Installation of kerbs	3d	09/12/2024	11/12/2024										26					
27	Instalation of tactile paving	3d	12/12/2024	16/12/2024											27				
28	Backfill & compact	2d	17/12/2024	18/12/2024												28			
29	Planing and tarmac	1d	19/12/2024	19/12/2024													29		
30	Remove TM	1d	20/12/2024	20/12/2024															
31	Installation of pedestrian refuse island	2w	09/12/2024	20/12/2024															
32	Installation of TM	1d	09/12/2024	09/12/2024															
33	Excavation of existing hardstanding	1d	10/12/2024	10/12/2024															
34	Reduce level dig	1d	11/12/2024	11/12/2024															
35	Installation of kerbs	2d	12/12/2024	13/12/2024															
36	Installation of tactile paving	2d	16/12/2024	17/12/2024															
37	Backfill & compact	1d	18/12/2024	18/12/2024															
38	Planing & tarmac	1d	19/12/2024	19/12/2024															
39	Remove TM	1d	20/12/2024	20/12/2024															
					4	25	26	27	28	29									
Line	Name	Duration	Start	Finish	T	M	W	F	T	T	M	W	F	T	T	M	W	F	
					18	25	2	9	16										
					November							December							
					2024														

Milestone Appearances

Start Milestone