

EWC-Q-F-116 Tanking Inspection Report

Form Reference	F1.1944844
Owned By	Michael Looby (EW Construction)
Date	01/03/2023 18:08:52
Status	Completed and signed off
Project Name	210005 Ancoats Dispensary
Project Reference	210005
Location	210005 Ancoats Dispensary

Location of Works	210005 Ancoats Dispensary
Sub-Contractor	North Star Estates
Work Package	Groundworks
Drawing/ Schedule or filed location	Buttress Foundation Details
For any issues found during inspection, please raise the appropriate task.	

01. Pre Installation

#	Check Item	Approved?	Approved By	Date
1	Has a concrete inspection report been completed?	Yes	Billy Roby	13/10/2022
2	Integrity of concrete formation inspected?	Yes	Billy Roby	17/02/2023

What item is being tanked? Basement, lift shaft, column, u/s of floor slab, other	Upstands around GF slab
What is the product spec?	Visqueen Geoseal & Visqueen GR SAM

02. Installation

#	Check Item	Approved?	Approved By	Date and Time
1	Has the manufacturer's guidance been provided / checked?	Yes		27/02/2023 17:00:00
2	Is the surface preparation as per the manufacturers guidance?	Yes		27/02/2023 17:00:00
3	Are the works being completed at the correct temperature as per the manufacturers recommendations?	Yes		28/02/2023 08:30:00
4	What are the minimum laps? Have the joints/laps been checked?	Yes		28/02/2023 08:30:00
5	What is the fixing method? Wet bonding, plugs, manufacturers fixings? Have seals been checked around fixings (if applicable)	Yes		28/02/2023 17:00:00
6	Temporary protection applied as required or as per the manufacturer's recommendations	No	N/A	N/A

#	Comments	Created By	Date
2	All surfaces to which Visqueen Gas Resistant Self Adhesive Membrane are to be applied should be free from cavities or projections, have a smooth finish, be dry and free from dust, loose particles and frost. Masonry, concrete or metal surfaces should be primed using Visqueen HP Tanking Primer and allowed to dry thoroughly.	Michael Looby (EW Construction)	21/04/2023 12:20:10
3	It is recommended that Visqueen Gas Resistant Self Adhesive Membrane and all associated system components should not be installed below 5°C.	Michael Looby (EW Construction)	21/04/2023 12:24:33
4	lap joints should be a minimum of 150mm. Laps approved by visqueen at 100mm due to change in detail by premier guarantee, see attached email for clarification	Michael Looby (EW Construction)	21/04/2023 12:21:34

5	For vertical applications cut the membrane to a suitable length allowing an additional 150mm for laps. Position and peel back release film and apply the self adhesive face to the substrate. Apply pressure to ensure a full bond is achieved. Commence at the top of the wall and work downwards, progressively removing the release film. For horizontal applications unroll the membrane where required allowing an additional 150mm for laps. Re-roll one half of the membrane and cut release film taking care not to damage the membrane. Roll out the membrane progressively removing the release film. Press the membrane onto the substrate e.g. using a soft broom to ensure full adhesion. Repeat for the other half of the roll.	Michael Looby (EW Construction)	21/04/2023 12:23:45
---	---	---------------------------------	---------------------

#	Document Name	Type	Created By	Date
1	Visqueen_Self_Adhesive_Membrane_datasheet.pdf	Pdf	Michael Looby (EW Construction)	08/03/2023 09:11:52
1	Visqueen_Ultimate_GeoSeal_datasheet (3).pdf	Pdf	Michael Looby (EW Construction)	08/03/2023 09:11:53
4	RE_CN210005 Ancoats Dispensary Revised Detail.msg	Unknown	Michael Looby (EW Construction)	21/04/2023 12:22:47

Sub-Contractor Sign Off



James Friedmann (EW Construction)

09/03/2023 17:09:11

Jonathan Crompton (North Star Estates)

14/03/2023 12:03:24

EWC Manager Sign Off

James Friedmann (EW Construction)

09/03/2023 17:09:05

Nothing in this document relieves the subcontractor of the responsibilities under the terms and conditions of the Subcontract Agreement

Images



[06/03/2023 08:55:12](#)



[06/03/2023 08:55:13](#)



[06/03/2023 08:55:13](#)



[06/03/2023 08:55:13](#)



[06/03/2023 08:55:13](#)



[06/03/2023 08:55:14](#)



[06/03/2023 08:55:14](#)



[06/03/2023 08:55:14](#)



[06/03/2023 08:55:15](#)



[06/03/2023 08:55:15](#)



[06/03/2023 08:55:15](#)



[06/03/2023 08:55:15](#)



[06/03/2023 08:55:16](#)



[06/03/2023 08:55:16](#)



[06/03/2023 08:55:16](#)



[06/03/2023 08:55:17](#)



[06/03/2023 08:55:17](#)



[06/03/2023 08:55:17](#)



[06/03/2023 08:55:17](#)



[06/03/2023 08:55:18](#)



[06/03/2023 08:55:18](#)



[06/03/2023 08:55:18](#)



[06/03/2023 08:55:18](#)



[06/03/2023 08:55:19](#)



[08/03/2023 09:09:26](#)



[08/03/2023 09:09:27](#)



[08/03/2023 09:09:28](#)



[21/04/2023 12:13:07](#)



[21/04/2023 12:13:08](#)



[21/04/2023 12:13:09](#)



[21/04/2023 12:13:10](#)



[21/04/2023 12:13:11](#)



[21/04/2023 12:13:11](#)



[21/04/2023 12:13:12](#)



[21/04/2023 12:13:13](#)



[21/04/2023 12:13:14](#)



[21/04/2023 12:13:15](#)

[21/04/2023 12:13:16](#)

[21/04/2023 12:13:17](#)





[21/04/2023 12:13:18](#)



[21/04/2023 12:13:21](#)



[21/04/2023 12:13:26](#)



[21/04/2023 12:13:26](#)



[21/04/2023 12:13:27](#)



[21/04/2023 12:13:28](#)



[21/04/2023 12:13:29](#)



[21/04/2023 12:13:30](#)