

Method Statement Template

Ref No.001:

Description of the Task/Activity:	Removing Brick Boundary wall			
Project Name:	Didsbury Rugby Club	Project Ref:	001	
Site Address/ Location:	End of ford lane Didsbury	Start Date/Time:	End of October	
		Finish Date/Time:		
Personnel involved:	Name	Role/Trade		
	To be selected	Labourer		
	To be selected	Labourer		
Works Supervisor:	P Taylor	Role:	Site Manager	Tel: 07385 019782
Key Plant and Tools Required:	Chapter 8 Barriers, Lump hammers, cold chisels, brush, shovels, cart Enclosed Skip			
Key Materials Required:	N/A			
Other Essential Equipment:				
Specific Identified Residual Hazards: (or refer to the task specific risk assessment(s))	Manuel Handling			
Specific Staff Training Requirements:	Manual Handing			

Sequence of Operations: (Specifying methods of working, tools, materials and equipment utilised)	Erection of barriers, To given safe working area. Use of cold chisel to loosen and remove bricks and mortar One operative to removed bricks and one operative to cart to skip And to swap over roles regular. Footing to be inspected when wall removed and method determined With construct detail found on site so as not to damage tree root system
Temporary Supports and Props needed to facilitate the works:	none
Method of Access and Egress to the work area:	Barriers to form working safety zone
Fall Protection Measures: (Where work at height cannot be eliminated - consider both Personnel & Materials)	The wall is to be removed brick by brick to control the safe removal Of the wall so as not to damage the lime tree.
Hazardous Substances: (Attach COSHH Assessments and MSDS)	(ie: Lubricants/Solvents/Flammable Materials/Refrigerants/Welding Gases etc) <div>          </div>
Applicable:	<div> <div>No</div> <div>No</div> <div>No</div> <div>No</div> <div>No</div> <div>No</div> <div>No</div> <div>No</div> <div>No</div> </div>
SWL's:	No load limits
Required Personnel Protective Equip.:	<div> <div>  <div>Safety Boots</div> <div>Yes</div> </div> <div>  <div>Hard Hats</div> <div>Yes</div> </div> <div>  <div>Safety Gloves</div> <div>Yes</div> </div> <div>  <div>Hearin g Protecti on</div> <div>No</div> </div> <div>  <div>Respira tory Protecti on</div> <div>No</div> </div> <div>  <div>Eye Protecti on</div> <div>Yes</div> </div> <div> Other: 1. </div> </div>

Emergency Procedures:	Operative to ring Site Manager			
 First Aid Facilities :	Name of On-Site First Aider:		P Taylor	
	First Aid Box Location:		Graham van	
	Location of Nearest Hospital:		Wythenshawe general	
Other Information & Comments:				
Method Statement communicated to operatives	Date	Name (print)	Signature	Comments

All work will be undertaken by qualified competent persons with experience of the type of work described above, and in all cases in full accordance with safety procedures specified in the company's Health and Safety Policy.

Prepared by:

Position: **Site Manager**

Date: **21/09/23**

Reviewed by:

Position: **Principal Contractor**

Date: