

House of Social
Pre Above Ground Works



Line	Name	Duration	Start	Finish	2023														2024		
					October					November					December					January	
					14	15	16	17	18	19	20	21	22	23	24	25	26	27	28		
					9	16	23	30		6	13	20	27	4	11	18	25	1	8		
1	Substructure	13w 4d	02 Oct 23	18 Jan 24																	
2	Retaining Walls	3w	02 Oct 23	20 Oct 23																	
3	Gridline 36 to 18	3w	02 Oct 23	20 Oct 23																	
4	Below Slab Drainage	5w	02 Oct 23	03 Nov 23																	
5	Gridline 36 to 18	2w	02 Oct 23	13 Oct 23																	
6	Gridline 18 to 01	2w	23 Oct 23	03 Nov 23																	
7	Perimeter Drainage	8w 4d	06 Nov 23	18 Jan 24																	
8	Foul Water	7w 1d	06 Nov 23	08 Jan 24																	
9	East Elevation	2w 3d	06 Nov 23	22 Nov 23																	
10	West Elevation	2w 3d	07 Dec 23	08 Jan 24																	
11	Surface Water	6w 1d	23 Nov 23	18 Jan 24																	
12	East Elevation	2w	23 Nov 23	06 Dec 23																	
13	West Elevation	1w 3d	09 Jan 24	18 Jan 24																	
14	Ground Floor Slab	6w	16 Oct 23	24 Nov 23																	
15	Gridline 36 to 18	3w	16 Oct 23	03 Nov 23																	
16	Pour 1 - Tank Room	1w 1d	16 Oct 23	23 Oct 23																	
17	Pour 2 - Sub station	4d	24 Oct 23	27 Oct 23																	
18	Pour 3	1w	30 Oct 23	03 Nov 23																	
19	Gridline 18 to 01	3w	06 Nov 23	24 Nov 23																	
20	Pour 4	2w	06 Nov 23	17 Nov 23																	
21	Pour 5	2w	13 Nov 23	24 Nov 23																	
22	Superstructure	7w 3d	04 Oct 23 *	27 Nov 23																	
23	Superstructure	7w 3d	04 Oct 23	27 Nov 23																	
24	Slipform	7w 3d	04 Oct 23	24 Nov 23																	
25	Core 1	7w 3d	04 Oct 23	24 Nov 23																	
26	Core 2	7w 3d	04 Oct 23	24 Nov 23																	
27	Superstructure		27 Nov 23	27 Nov 23																	
28	Commence Superstructure		27 Nov 23	27 Nov 23																	

STATUS Stephen Davis
DRAWN BY Phil Tolley
PRINTED 8/25/2023; 8:22:48 AM

PROJECT TITLE	House of Social	
PROGRAMME TITLE	Pre Above Ground Works	
FILTER TITLE		
PROGRAMME NUM	RBL_HoS_PAG_00	
REVISION NUM	00	REVISION DATE 8/25/2023
SOURCE FILE		