

Project

Project Name: 2023_07_17 Echo Street Murrywood

Project Date: 17/07/2023

Inspection Standard: MSCC5 Sewers & Drainage GB (SRM5 Scoring)



Table of Contents

Project Name	Project Number	Project Date
2023_07_17 Echo Street Murrywood		17/07/2023

Project Information	P-1
Scoring Summary	P-2
Section Profile	P-3
Section Summary	P-4
Project Summary	P-8
Section Item 1: LINEA > MH7601 (LINEAX)	1
Section Item 2: LINEA2ND > MH7601 (LINEA2NDX)	5
Section Item 3: MH6713 > MH6714 (MH6713X)	11
Section Item 4: MH6714 > LINEX (MH6714X)	14
Section Item 5: LINEA > MH6713 (LINEAX)	16
Section Item 6: LINEA > LAMPEYE (LINEAX)	18
Section Item 7: MH6711 > MH6722 (MH6711X)	21
Section Item 8: LINEB > MH6711 (LINEBX)	29
.....	31

Project Information

Project Name	Project Number	Project Date
2023_07_17 Echo Street Murrywood		17/07/2023

Client

Company: Murraywood Construction
Contact: Dermot Costello
Department: Senior Contracts Manager
Street: Endeavour House
Town or City: Abbotsfield Road
County: St Helens
Post Code: WA9 4HU
Phone: 01744850580
Email: Dermot.Costello@murraywood.com



Contractor

Company: Team Drainage UK
Description: Drainage Experts
Contact: Stuart Jones
Department: Managing Director
Street: Peel House Peel Road
Town or City: Skelmersdale
County: West Lancashire
Post Code: WN8 9PT
Phone: 01685 768 714
Mobile: 07815719235
Email: stuart.jones@teamdrainageuk.com



Scoring Summary

Project Name
 2023_07_17 Echo Street Murrywood

Project Number

Project Date
 17/07/2023

Structural Defects

- Grade 3: Best practice suggests consideration should be given to repairs in the medium term.
- Grade 4: Best practice suggests consideration should be given to repairs to avoid a potential collapse.
- Grade 5: Best practice suggests that this pipe is at risk of collapse at any time. Urgent consideration should be given to repairs to avoid total failure.

Section	PLR	Grade	Description
7	MH6711X	4	Multiple defects

Service / Operational Condition

- Grade 3: Best practice suggests consideration should be given to maintenance activities in the medium term.
- Grade 4: Best practice suggests consideration should be given to maintenance activity to avoid potential blockages.
- Grade 5: Best practice suggests that this pipe is at a high risk of backing up or causing flooding.

Section	PLR	Grade	Description
1	LINE A X	4	Multiple defects
2	LINE A 2NDX	5	Other obstacles, brick or masonry in invert from 04 o'clock to 07 o'clock, 35% cross-sectional area loss
3	MH 6713X	5	Multiple defects
6	LINE A X	4	Joint displaced, large
7	MH6711X	5	Multiple defects

Abandoned Surveys

Section	PLR	Description
1	LINE A X	Survey abandoned
4	MH 6714X	Survey abandoned
5	LINE A X	Survey abandoned
8	LINE B X	Survey abandoned

Information

These scoring summaries are based on the SRM grading from the WRc.

**Section Profile****Project Name**

2023_07_17 Echo Street Murrywood

Project Number**Project Date**

17/07/2023

Circular, 150 mm

Item No.	Upstream Node	Downstream Node	Date	Road	Material	Total Length	Inspected Length
6	LINE A	LAMPEYE	18/07/2023	Granby Row	Vitrified clay	4.17 m	4.17 m

Total: 1 Inspection x Circular 150 mm = 4.17 m Total Length and 4.17 m Inspected Length**Circular, 375 mm**

Item No.	Upstream Node	Downstream Node	Date	Road	Material	Total Length	Inspected Length
7	MH6711	MH6722	18/07/2023	Granby row	Vitrified clay	28.56 m	28.56 m

Total: 1 Inspection x Circular 375 mm = 28.56 m Total Length and 28.56 m Inspected Length**Circular, 950 mm**

Item No.	Upstream Node	Downstream Node	Date	Road	Material	Total Length	Inspected Length
3	MH 6713	MH 6714	17/07/2023	Granby row	Brick	63.80 m	63.80 m

Total: 1 Inspection x Circular 950 mm = 63.80 m Total Length and 63.80 m Inspected Length**U-Shaped with flat top, 770 mm, 500 mm**

Item No.	Upstream Node	Downstream Node	Date	Road	Material	Total Length	Inspected Length
2	LINE A 2ND	MH 7601	17/07/2023	Echo Street	Brick	52.12 m	52.12 m

Total: 1 Inspection x U-Shaped with flat top 770 mm, 500 mm = 52.12 m Total Length and 52.12 m Inspected Length**Total: 4 Inspections = 148.65 m Total Length and 148.65 m Inspected Length**

Section Summary

Project Name 2023_07_17 Echo Street Murrywood	Project Number	Project Date 17/07/2023
---	-----------------------	-----------------------------------

Number of sections	8
Total length of sections	246.08 m
Total length of inspected sections	246.08 m
Total length of not inspected sections	0.00 m
Number of abandoned inspections	4
Number of section inspection photos	68
Number of section inspection videos	8
Number of section inspection scans	0
Number of section inclination measurements	0

PLR:	LINE A X	Upstream Node:	LINE A
Inspection Direction:	Upstream	Downstream Node:	MH 7601
Inspected Length:	26.38 m	Dia/Height:	770 mm
Total Length:	26.38 m	Material:	Brick

No.	m+	Code	Observation
1	0.00	MH	Start node, manhole, reference: MH 7601
2	0.00	WL	Water level, 5% of the vertical dimension
3	4.22	REM	General remark
4	8.53	DES	Settled deposits, fine, 10% cross-sectional area loss
5	12.97	CN	Connection other than junction at 10 o'clock, 225mm dia
6	19.52	CN	Connection other than junction at 10 o'clock, 225mm dia
7	21.97	DES	Settled deposits, fine, 20% cross-sectional area loss
8	25.31	CN	Connection other than junction at 11 o'clock, 150mm dia
9	25.31	DES	Settled deposits, fine, 25% cross-sectional area loss
10	26.38	SA	Survey abandoned

PLR:	LINE A 2NDX	Upstream Node:	LINE A 2ND
Inspection Direction:	Upstream	Downstream Node:	MH 7601
Inspected Length:	52.12 m	Dia/Height:	770 mm
Total Length:	52.12 m	Material:	Brick

No.	m+	Code	Observation
1	0.00	MH	Start node, manhole, reference: MH 7601
2	0.00	WL	Water level, 5% of the vertical dimension
3	4.81	REM	General remark
4	13.61	CN	Connection other than junction at 10 o'clock, 225mm dia
5	14.96	MM	Missing mortar, between 5mm and 15mm at 09 o'clock
6	20.06	CN	Connection other than junction at 10 o'clock, 225mm dia

Section Summary

Project Name 2023_07_17 Echo Street Murrywood	Project Number	Project Date 17/07/2023
---	-----------------------	-----------------------------------

No.	m+	Code	Observation
7	25.98	CN	Connection other than junction at 11 o'clock, 150mm dia
8	26.25	DES	Settled deposits, fine, 15% cross-sectional area loss
9	29.15	CN	Connection other than junction at 11 o'clock, 150mm dia
10	32.46	OBB	Other obstacles, brick or masonry in invert from 04 o'clock to 07 o'clock, 35% cross-sectional area loss
11	32.46	REM	General remark
12	37.67	CN	Connection other than junction at 11 o'clock, 150mm dia
13	45.31	CN	Connection other than junction at 02 o'clock, 150mm dia
14	45.31	CN	Connection other than junction at 11 o'clock, 150mm dia
15	46.96	DES	Settled deposits, fine, 25% cross-sectional area loss
16	52.12	OCF	Finish node, other special chamber, reference: LINE A 2ND

PLR:	MH 6713X	Upstream Node:	MH 6713
Inspection Direction:	Downstream	Downstream Node:	MH 6714
Inspected Length:	63.80 m	Dia/Height:	950 mm
Total Length:	63.80 m	Material:	Brick

No.	m+	Code	Observation
1	0.00	MH	Start node, manhole, reference: MH 6713
2	0.00	WL	Water level, 20% of the vertical dimension
3	14.90	DES	Settled deposits, fine, 15% cross-sectional area loss
4	21.27	DES	Settled deposits, fine, 20% cross-sectional area loss
5	22.76	OBB	Other obstacles, brick or masonry in invert at 06 o'clock, 20% cross-sectional area loss
6	31.10	OBZ	Other obstacles from 05 o'clock to 06 o'clock, 10% cross-sectional area loss
7	63.80	MHF	Finish node, manhole, reference: MH 6714

PLR:	MH 6714X	Upstream Node:	MH 6714
Inspection Direction:	Downstream	Downstream Node:	LINE X
Inspected Length:	38.20 m	Dia/Height:	950 mm
Total Length:	38.20 m	Material:	Brick

No.	m+	Code	Observation
1	0.00	MH	Start node, manhole, reference: MH 6714
2	0.00	WL	Water level, 10% of the vertical dimension
3	38.20	SA	Survey abandoned

PLR:	LINE A X	Upstream Node:	LINE A
Inspection Direction:	Upstream	Downstream Node:	MH 6713
Inspected Length:	30.71 m	Dia/Height:	950 mm
Total Length:	30.71 m	Material:	Brick

No.	m+	Code	Observation
1	0.00	MH	Start node, manhole, reference: MH 6713
2	0.00	WL	Water level, 20% of the vertical dimension
3	30.71	SA	Survey abandoned

PLR:	LINE A X	Upstream Node:	LINE A
Inspection Direction:	Upstream	Downstream Node:	LAMPEYE
Inspected Length:	4.17 m	Dia/Height:	150 mm
Total Length:	4.17 m	Material:	Vitrified clay

Section Summary

Project Name 2023_07_17 Echo Street Murrywood	Project Number	Project Date 17/07/2023
---	-----------------------	-----------------------------------

No.	m+	Code	Observation
1	0.00	LH	Start node, lamphole, reference: LAMPEYE
2	0.00	WL	Water level, 5% of the vertical dimension
3	0.39	LL	Line deviates left
4	0.39	LU	Line deviates up
5	2.66	LU	Line deviates up
6	2.66	JDM	Joint displaced, medium
7	3.63	LR	Line deviates right
8	3.63	JDL	Joint displaced, large
9	4.17	GYF	Finish node, gully, reference: LINE A

PLR:	MH6711X	Upstream Node:	MH6711
Inspection Direction:	Upstream	Downstream Node:	MH6722
Inspected Length:	28.56 m	Dia/Height:	375 mm
Total Length:	28.56 m	Material:	Vitrified clay

No.	m+	Code	Observation
1	0.00	MH	Start node, manhole, reference: MH6722
2	0.00	WL	Water level, 5% of the vertical dimension
3	1.17	WL	Water level, 10% of the vertical dimension
4	2.12	JN	Junction at 09 o'clock, 150mm dia
5	2.51	BJ	Broken pipe at joint from 02 o'clock to 04 o'clock
6	4.97	WL	Water level, 5% of the vertical dimension
7	7.70	JN	Junction at 03 o'clock, 150mm dia
8	8.21	BJ	Broken pipe at joint from 12 o'clock to 12 o'clock
9	8.21	VV	Void visible beyond defect
10	10.61	OBZ	Other obstacles from 06 o'clock to 07 o'clock, 20% cross-sectional area loss
11	10.62	OJL	Open joint, large
12	10.62	VV	Void visible beyond defect
13	10.62	MCPVC	Pipe material changes to polyvinyl chloride at this point
14	11.04	LR	Line deviates right
15	11.88	OBZ	Other obstacles from 05 o'clock to 07 o'clock, 15% cross-sectional area loss
16	11.88	LL	Line deviates left
17	13.98	OBZ	Other obstacles from 04 o'clock to 08 o'clock, 30% cross-sectional area loss
18	19.10	JN	Junction at 09 o'clock, 150mm dia
19	19.40	BJ	Broken pipe at joint from 12 o'clock to 12 o'clock
20	19.67	DEZ	Attached deposits, other at 09 o'clock, 5% cross-sectional area loss
21	20.23	DEZ	Attached deposits, other from 04 o'clock to 07 o'clock, 10% cross-sectional area loss
22	23.32	CN	Connection other than junction at 02 o'clock, 225mm dia
23	24.23	DEZ	Attached deposits, other from 04 o'clock to 07 o'clock, 20% cross-sectional area loss
24	27.21	JXZ	Junction, other at 02 o'clock, 150mm dia
25	28.56	MHF	Finish node, manhole, reference: MH6711

PLR:	LINE B X	Upstream Node:	LINE B
Inspection Direction:	Upstream	Downstream Node:	MH6711
Inspected Length:	2.14 m	Dia/Height:	375 mm
Total Length:	2.14 m	Material:	Vitrified clay

Section Summary

Project Name	Project Number	Project Date
2023_07_17 Echo Street Murrywood		17/07/2023

No.	m+	Code	Observation
1	0.00	MH	Start node, manhole, reference: MH6711
2	0.00	WL	Water level, 5% of the vertical dimension
3	2.14	SA	Survey abandoned

Project Summary

Project Name 2023_07_17 Echo Street Murrywood	Project Number	Project Date 17/07/2023
---	-----------------------	-----------------------------------

Pipe Summary

No.	Type	PLR	Upstream Node	Downstream Node	Road	Town	Use	Mat.	Profile	Length
1	SEC	LINE A X	LINE A	MH 7601	Echo Street	Manchester	F	BR	U-Shaped with flat top 770/500mm	26.38 m
2	SEC	LINE A 2NDX	LINE A 2ND	MH 7601	Echo Street	Manchester	F	BR	U-Shaped with flat top 770/500mm	52.12 m
3	SEC	MH 6713X	MH 6713	MH 6714	Granby Row	Manchester	S	BR	Circular 950mm	63.80 m
4	SEC	MH 6714X	MH 6714	LINE X	Granby Row	Manchester	S	BR	Circular 950mm	38.20 m
5	SEC	LINE A X	LINE A	MH 6713	Granby Row	Manchester	S	BR	Circular 950mm	30.71 m
6	SEC	LINE A X	LINE A	LAMPEYE	Granby Row	Manchester	F	VC	Circular 150mm	4.17 m
7	SEC	MH6711X	MH6711	MH6722	Granby Row	Manchester	F	VC	Circular 375mm	28.56 m
8	SEC	LINE B X	LINE B	MH6711	Granby Row	Manchester	F	VC	Circular 375mm	2.14 m
Total:										246.08 m



TEAM
DRAINAGE UK

Team Drainage UK

Peel House Peel Road, Skelmersdale

Tel. 01685 768 714

stuart.jones@teamdrainageuk.com

Section Inspection - 17/07/2023 - LINE A X

Item No.	Insp. No.	Date	Time	Client's Job Ref	Weather	Pre Cleaned	PLR
1	1	17/07/23	10:46	Not Specified	Rain	Yes	LINE A X
Operator		Vehicle		Camera	Preset Length	Legal Status	Alternative ID
MIKE		VO13 CWW		Crawler	Not Specified	Not Specified	Not Specified

Town or Village:	Manchester	Inspection Direction:	Upstream	Upstream Node:	LINE A
Road:	Echo Street	Inspected Length:	26.38 m	US Pipe Depth:	
Location:	Road	Total Length:	26.38 m	Downstream Node:	MH 7601
Surface Type:	Asphalt Highway	Joint Length:		DS Pipe Depth:	
Use:	Foul	Pipe Shape:	U-Shaped with flat top		
Type of Pipe:	Gravity drain/sewer	Dia/Height:	770 mm	Width:	500 mm
Flow Control:	No flow control	Material:	Brick		
Year Constructed:	Not Specified	Lining Type:	No Lining		
Inspection Purpose:	Sample condition survey	Lining Material:	No Lining		

Comments:

Recommendations:

Scale: 1:229	Position [m]	Code	Observation	MPEG	Photo	Grade
<div> <div>Depth: m</div> <div>MH 7601</div> </div>						
	0.00	MH	Start node, manhole, reference: MH 7601: US LINE A	00:00:01		
	0.00	WL	Water level, 5% of the vertical dimension	00:00:03	LINE A X_7a4f4d6 f-752e-4a8	
	4.22	REM	General remark: BURIED MANHOLE NO LID	00:00:43	LINE A X_c8a0c2 24-e695-4	
	8.53	DES	Settled deposits, fine, 10% cross-sectional area loss: BRICK N STONE	00:01:23	LINE A X_5350be ea-e6e5-4	3
	12.97	CN	Connection other than junction at 10 o'clock, 225mm dia: VC EGG	00:02:13	LINE A X_d595bc 20-4e77-4	
	19.52	CN	Connection other than junction at 10 o'clock, 225mm dia	00:03:02	LINE A X_1f4c68b e-4d7f-46d	
	21.97	DES	Settled deposits, fine, 20% cross-sectional area loss: STONE N BRICK	00:03:28	LINE A X_270a0a 84-9673-4	4
	25.31	CN	Connection other than junction at 11 o'clock, 150mm dia	00:05:33	LINE A X_3f42fa2 4-4b32-4b	
	25.31	DES	Settled deposits, fine, 25% cross-sectional area loss	00:05:46	LINE A X_1350f6e 7-f18e-4c3	4
	26.38	SA	Survey abandoned: ON SILT N STONE	00:08:47	LINE A X_f58353c e-032a-41	

Construction Features

Miscellaneous Features

Structural Defects

Service & Operational Observations

STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade
0	0.0	0.0	0.0	1.0	3	5.0	0.5	12.0	4.0

Section Pictures - 17/07/2023 - LINE A X

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
1	Upstream	LINE A X		




LINE A
 X_7a4f4d6f-752e-4a82-bda1-a23080269cca_20230717_1047
 07_080.jpg, 00:00:03, 0.00 m
 Water level, 5% of the vertical dimension



LINE A
 X_c8a0c224-e695-4ad6-b4af-debe01c157fc_20230717_1048
 15_819.jpg, 00:00:43, 4.22 m
 General remark, BURIED MANHOLE NO LID



LINE A
 X_5350beea-e6e5-429d-901b-f2beae4cb2f4_20230717_1049
 14_399.jpg, 00:01:23, 8.53 m
 Settled deposits, fine, 10% cross-sectional area loss, BRICK N
 STONE



LINE A
 X_d595bc20-4e77-4bfa-853e-304072921cc7_20230717_1050
 31_964.jpg, 00:02:13, 12.97 m
 Connection other than junction at 10 o'clock, 225mm dia, VC
 EGG

Section Pictures - 17/07/2023 - LINE A X

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
1	Upstream	LINE A X		



LINE A
 X_1f4c68be-4d7f-46d6-a618-db3a4450f03e_20230717_10513
 2_599.jpg, 00:03:02, 19.52 m
 Connection other than junction at 10 o'clock, 225mm dia



LINE A
 X_270a0a84-9673-494f-8284-e51a4adb76ea_20230717_105
 214_410.jpg, 00:03:28, 21.97 m
 Settled deposits, fine, 20% cross-sectional area loss, STONE
 N BRICK



LINE A
 X_3f42fa24-4b32-4baf-ac52-75a5ba51614b_20230717_10542
 7_629.jpg, 00:05:33, 25.31 m
 Connection other than junction at 11 o'clock, 150mm dia



LINE A
 X_1350f6e7-f18e-4c30-83de-8ed6a1d86ebb_20230717_1054
 47_510.jpg, 00:05:46, 25.31 m
 Settled deposits, fine, 25% cross-sectional area loss

Section Pictures - 17/07/2023 - LINE A X

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
1	Upstream	LINE A X		



LINE A
 X_f58353ce-032a-4184-9e14-bdf1e89e6531_20230717_1058
 02_683.jpg, 00:08:47, 26.38 m
 Survey abandoned, ON SILT N STONE



TEAM
DRAINAGE UK

Team Drainage UK

Peel House Peel Road, Skelmersdale

Tel. 01685 768 714

stuart.jones@teamdrainageuk.com

Section Inspection - 17/07/2023 - LINE A 2NDX

Item No.	Insp. No.	Date	Time	Client's Job Ref	Weather	Pre Cleaned	PLR
2	1	17/07/23	12:41	Not Specified	Rain	Yes	LINE A 2NDX
Operator		Vehicle		Camera	Preset Length	Legal Status	Alternative ID
MIKE		VO13 CWW		Crawler	Not Specified	Not Specified	Not Specified

Town or Village:	Manchester	Inspection Direction:	Upstream	Upstream Node:	LINE A 2ND
Road:	Echo Street	Inspected Length:	52.12 m	US Pipe Depth:	
Location:	Road	Total Length:	52.12 m	Downstream Node:	MH 7601
Surface Type:	Asphalt Highway	Joint Length:		DS Pipe Depth:	
Use:	Foul	Pipe Shape:	U-Shaped with flat top		
Type of Pipe:	Gravity drain/sewer	Dia/Height:	770 mm	Width:	500 mm
Flow Control:	No flow control	Material:	Brick		
Year Constructed:	Not Specified	Lining Type:	No Lining		
Inspection Purpose:	Sample condition survey	Lining Material:	No Lining		

Comments:

Recommendations:

Scale: 1:429	Position [m]	Code	Observation	MPEG	Photo	Grade
	Depth: m MH 7601					
	0.00	MH	Start node, manhole, reference: MH 7601: US LINE A 2ND ATTEMPT	00:00:01		
	0.00	WL	Water level, 5% of the vertical dimension	00:00:03	LINE A 2NDX_4e5e1bfd-56a	
	4.81	REM	General remark: BURIED MANHOLE NO LID	00:00:42	LINE A 2NDX_72aad229-d09	
	13.61	CN	Connection other than junction at 10 o'clock, 225mm dia: EGG VC	00:01:36	LINE A 2NDX_4c24f6c7-ffb6-	
	14.96	MM	Missing mortar, between 5mm and 15mm at 09 o'clock	00:02:08	LINE A 2NDX_97f47725-803	2
	20.06	CN	Connection other than junction at 10 o'clock, 225mm dia	00:02:45	LINE A 2NDX_8f6a7a56-df0	
	25.98	CN	Connection other than junction at 11 o'clock, 150mm dia	00:03:39	LINE A 2NDX_6abe0f08-012	
	26.25	DES	Settled deposits, fine, 15% cross-sectional area loss: STONE NSILT	00:03:54	LINE A 2NDX_048f4e84-353	3
	29.15	CN	Connection other than junction at 11 o'clock, 150mm dia	00:05:45	LINE A 2NDX_6ad3177-ca9	
	32.46	OBB	Other obstacles, brick or masonry in invert from 04 o'clock to 07 o'clock, 35% cross-sectional area loss	00:07:32	LINE A 2NDX_14d2c551-579	5
	32.46	REM	General remark: BURIED MANHOLE NO LID	00:09:01	LINE A 2NDX_0f67b30e-fd9	
	37.67	CN	Connection other than junction at 11 o'clock, 150mm dia	00:10:47	LINE A 2NDX_672b2ed2-a90	
	45.31	CN	Connection other than junction at 02 o'clock, 150mm dia	00:11:37	LINE A 2NDX_b5cbccc8-cd7	
	45.31	CN	Connection other than junction at 11 o'clock, 150mm dia	00:11:45	LINE A 2NDX_be57e9d6-ea5	
	46.96	DES	Settled deposits, fine, 25% cross-sectional area loss	00:12:07	LINE A 2NDX_33b50735-a69	4



TEAM
DRAINAGE UK

Team Drainage UK


Peel House Peel Road, Skelmersdale

Tel. 01685 768 714

stuart.jones@teamdrenageuk.com

Section Inspection - 17/07/2023 - LINE A 2NDX

Item No.	Insp. No.	Date	Time	Client's Job Ref	Weather	Pre Cleaned	PLR
2	1	17/07/23	12:41	Not Specified	Rain	Yes	LINE A 2NDX
Operator		Vehicle		Camera	Preset Length	Legal Status	Alternative ID
MIKE		VO13 CWW		Crawler	Not Specified	Not Specified	Not Specified

Scale:	1:429	Position [m]	Code	Observation	MPEG	Photo	Grade		
		52.12	OCF	Finish node, other special chamber, reference: LINE A 2ND: CAPPED END	00:24:37	LINE A 2NDX_ac6 685d6-fac			
		Construction Features				Miscellaneous Features			
		Structural Defects				Service & Operational Observations			
STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade
1	10.0	0.2	10.0	2.0	3	10.0	0.3	17.0	5.0

Section Pictures - 17/07/2023 - LINE A 2NDX

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
2	Upstream	LINE A 2NDX		




LINE A
 2NDX_4e5e1bfd-56a2-4a5f-9853-9e0d99b1fb99_20230717_1
 24118_824.jpg, 00:00:03, 0.00 m
 Water level, 5% of the vertical dimension



LINE A
 2NDX_72aad229-d09f-4c65-9193-c3c745308ee3_20230717_
 124216_688.jpg, 00:00:42, 4.81 m
 General remark, BURIED MANHOLE NO LID



LINE A
 2NDX_4c24f6c7-ffb6-411c-abb9-565782ae4efc_20230717_12
 4329_034.jpg, 00:01:36, 13.61 m
 Connection other than junction at 10 o'clock, 225mm dia, EGG
 VC



LINE A
 2NDX_97f47725-8038-4c76-8201-865f9627aaa3_20230717_
 124417_010.jpg, 00:02:08, 14.96 m
 Missing mortar, between 5mm and 15mm at 09 o'clock

Section Pictures - 17/07/2023 - LINE A 2NDX

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
2	Upstream	LINE A 2NDX		



LINE A
 2NDX_8f6a7a56-df09-4f09-a727-39e1557c3611_20230717_1
 24528_952.jpg, 00:02:45, 20.06 m
 Connection other than junction at 10 o'clock, 225mm dia



LINE A
 2NDX_6abe0f08-0129-4271-9e56-47bc61c8b2ab_20230717_
 124631_366.jpg, 00:03:39, 25.98 m
 Connection other than junction at 11 o'clock, 150mm dia



LINE A
 2NDX_048f4e84-3533-4ece-b2e2-b7602a37bc85_20230717_
 124706_211.jpg, 00:03:54, 26.25 m
 Settled deposits, fine, 15% cross-sectional area loss, STONE
 NSILT



LINE A
 2NDX_6a6d3177-ca9d-4338-b095-2fee5614ffd7_20230717_1
 24902_822.jpg, 00:05:45, 29.15 m
 Connection other than junction at 11 o'clock, 150mm dia

Section Pictures - 17/07/2023 - LINE A 2NDX

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
2	Upstream	LINE A 2NDX		



LINE A
 2NDX_14d2c551-5794-427a-b58b-3bd3f292be7a_20230717_125116_965.jpg, 00:07:32, 32.46 m
 Other obstacles, brick or masonry in invert from 04 o'clock to 07 o'clock, 35% cross-sectional area loss



LINE A
 2NDX_0f67b30e-fd9b-496a-92bf-a2917fef1d4c_20230717_125301_977.jpg, 00:09:01, 32.46 m
 General remark, BURIED MANHOLE NO LID



LINE A
 2NDX_672b2ed2-a908-4c38-8c6b-618fc1ecfb66_20230717_125454_647.jpg, 00:10:47, 37.67 m
 Connection other than junction at 11 o'clock, 150mm dia



LINE A
 2NDX_b5cbccc8-cd79-4971-8270-115101e578cc_20230717_125551_650.jpg, 00:11:37, 45.31 m
 Connection other than junction at 02 o'clock, 150mm dia

Section Pictures - 17/07/2023 - LINE A 2NDX

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
2	Upstream	LINE A 2NDX		



LINE A
 2NDX_be57e9d6-ea52-4e9a-86f1-f9aa1cefe8f1_20230717_1
 25606_134.jpg, 00:11:45, 45.31 m
 Connection other than junction at 11 o'clock, 150mm dia



LINE A
 2NDX_33b50735-a69f-4a53-95bc-5c75659f7b33_20230717_1
 25635_921.jpg, 00:12:07, 46.96 m
 Settled deposits, fine, 25% cross-sectional area loss



LINE A
 2NDX_ac6685d6-facc-4cc7-843f-db48eacf1117_20230717_1
 30916_805.jpg, 00:24:37, 52.12 m
 Finish node, other special chamber, reference: LINE A 2ND,
 CAPPED END



TEAM DRAINAGE UK

Team Drainage UK

Peel House Peel Road, Skelmersdale

Tel. 01685 768 714

stuart.jones@teamdrainageuk.com

Section Inspection - 17/07/2023 - MH 6713X

Item No.	Insp. No.	Date	Time	Client's Job Ref	Weather	Pre Cleaned	PLR
3	1	17/07/23	14:08	Not Specified	Rain	Yes	MH 6713X
Operator		Vehicle		Camera	Preset Length	Legal Status	Alternative ID
MIKE		VO13 CWW		Crawler	Not Specified	Not Specified	Not Specified

Town or Village:	Manchester	Inspection Direction:	Downstream	Upstream Node:	MH 6713
Road:	Granby Row	Inspected Length:	63.80 m	US Pipe Depth:	
Location:	Road	Total Length:	63.80 m	Downstream Node:	MH 6714
Surface Type:	Asphalt Highway	Joint Length:		DS Pipe Depth:	
Use:	Surface water	Pipe Shape:	Circular		
Type of Pipe:	Gravity drain/sewer	Dia/Height:	950 mm		
Flow Control:	No flow control	Material:	Brick		
Year Constructed:	Not Specified	Lining Type:	No Lining		
Inspection Purpose:	Sample condition survey	Lining Material:	No Lining		

Comments:

Recommendations:

Scale: 1:553	Position [m]	Code	Observation	MPEG	Photo	Grade
<div> <div>Depth: m</div> <div>MH 6713</div> <div> <div>0.00</div> <div>0.00</div> <div>14.90</div> <div>21.27</div> <div>22.76</div> <div>31.10</div> <div>63.80</div> </div> <div> <div>MH 6714</div> <div>Depth: m</div> </div> </div>						
	0.00	MH	Start node, manhole, reference: MH 6713: DS TO MH 6714	00:00:01		
	0.00	WL	Water level, 20% of the vertical dimension	00:00:04	MH 6713X_ab 701b4e-84	
	14.90	DES	Settled deposits, fine, 15% cross-sectional area loss	00:01:12	MH 6713X_61 3f8e99-05	3
	21.27	DES	Settled deposits, fine, 20% cross-sectional area loss	00:01:41	MH 6713X_89 06f02f-ce2	4
	22.76	OBB	Other obstacles, brick or masonry in invert at 06 o'clock, 20% cross-sectional area loss	00:03:08	MH 6713X_78 8a78cf-8a	5
	31.10	OBZ	Other obstacles from 05 o'clock to 06 o'clock, 10% cross-sectional area loss: PIECE OF TARMAC	00:04:19	MH 6713X_a1 e33c7e-6e	5
	63.80	MHF	Finish node, manhole, reference: MH 6714	00:07:05	MH 6713X_9c e91352-b9	

Construction Features

Miscellaneous Features

Structural Defects

Service & Operational Observations

STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade
0	0.0	0.0	0.0	1.0	4	10.0	0.4	27.0	5.0

Section Pictures - 17/07/2023 - MH 6713X

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
3	Downstream	MH 6713X		



MH
 6713X_ab701b4e-8436-4255-a2c0-0e9bc589ab84_20230717_140857_586.jpg, 00:00:04, 0.00 m
 Water level, 20% of the vertical dimension



MH
 6713X_613f8e99-0517-4a19-a1ff-ee0e771b08de_20230717_141011_224.jpg, 00:01:12, 14.90 m
 Settled deposits, fine, 15% cross-sectional area loss



MH
 6713X_8906f02f-ce2e-4482-b2a9-311778d20603_20230717_141045_442.jpg, 00:01:41, 21.27 m
 Settled deposits, fine, 20% cross-sectional area loss



MH
 6713X_788a78cf-8aa5-4dda-99ae-20ba25fd7099_20230717_141233_612.jpg, 00:03:08, 22.76 m
 Other obstacles, brick or masonry in invert at 06 o'clock, 20% cross-sectional area loss

Section Pictures - 17/07/2023 - MH 6713X

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
3	Downstream	MH 6713X		



MH
 6713X_a1e33c7e-6ee3-4ae8-9263-8819fb3a78da_20230717_141424_346.jpg, 00:04:19, 31.10 m
 Other obstacles from 05 o'clock to 06 o'clock, 10% cross-sectional area loss, PIECE OF TARMAC



MH
 6713X_9ce91352-b92b-42e0-80f4-d611e9deeb8e_20230717_141718_632.jpg, 00:07:05, 63.80 m
 Finish node, manhole, reference: MH 6714



TEAM
DRAINAGE UK

Team Drainage UK

Peel House Peel Road, Skelmersdale

Tel. 01685 768 714

stuart.jones@teamdrainageuk.com

Section Inspection - 17/07/2023 - MH 6714X

Item No.	Insp. No.	Date	Time	Client's Job Ref	Weather	Pre Cleaned	PLR
4	1	17/07/23	14:18	Not Specified	Rain	Yes	MH 6714X
Operator		Vehicle		Camera	Preset Length	Legal Status	Alternative ID
MIKE		VO13 CWW		Crawler	Not Specified	Not Specified	Not Specified

Town or Village:	Manchester	Inspection Direction:	Downstream	Upstream Node:	MH 6714
Road:	Granby Row	Inspected Length:	38.20 m	Upstream Pipe Depth:	
Location:	Road	Total Length:	38.20 m	Downstream Node:	LINE X
Surface Type:	Asphalt Highway	Joint Length:		Downstream Pipe Depth:	
Use:	Surface water	Pipe Shape:	Circular		
Type of Pipe:	Gravity drain/sewer	Dia/Height:	950 mm		
Flow Control:	No flow control	Material:	Brick		
Year Constructed:	Not Specified	Lining Type:	No Lining		
Inspection Purpose:	Sample condition survey	Lining Material:	No Lining		

Comments:

Recommendations:

Scale:	1:331	Position [m]	Code	Observation	MPEG	Photo	Grade
<div> <div>Depth: m</div> <div>MH 6714</div> </div>							
		0.00	MH	Start node, manhole, reference: MH 6714: DS LINE X	00:00:01		
		0.00	WL	Water level, 10% of the vertical dimension	00:00:03	MH 6714X_a5 27af0a-b0	
		38.20	SA	Survey abandoned: OFF BOUNDRY LINE	00:02:37	MH 6714X_b2 d108cc-3c	

Construction Features

Structural Defects

Miscellaneous Features

Service & Operational Observations

STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade
0	0.0	0.0	0.0	1.0	0	0.0	0.0	0.0	1.0

Section Pictures - 17/07/2023 - MH 6714X

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
4	Downstream	MH 6714X		



MH
 6714X_a527af0a-b09e-46ec-98d4-a8c2dfa3826c_20230717_141915_249.jpg, 00:00:03, 0.00 m
 Water level, 10% of the vertical dimension



MH
 6714X_b2d108cc-3c43-4efa-bb00-41c72b0d2543_20230717_142206_134.jpg, 00:02:37, 38.20 m
 Survey abandoned, OFF BOUNDARY LINE



TEAM
DRAINAGE UK

Team Drainage UK

Peel House Peel Road, Skelmersdale

Tel. 01685 768 714

stuart.jones@teamdrainageuk.com

Section Inspection - 17/07/2023 - LINE A X

Item No.	Insp. No.	Date	Time	Client's Job Ref	Weather	Pre Cleaned	PLR
5	1	17/07/23	14:40	Not Specified	Rain	Yes	LINE A X
Operator		Vehicle		Camera	Preset Length	Legal Status	Alternative ID
MIKE		VO13 CWW		Crawler	Not Specified	Not Specified	Not Specified

Town or Village:	Manchester	Inspection Direction:	Upstream	Upstream Node:	LINE A
Road:	Granby Row	Inspected Length:	30.71 m	US Pipe Depth:	
Location:	Road	Total Length:	30.71 m	Downstream Node:	MH 6713
Surface Type:	Asphalt Highway	Joint Length:		DS Pipe Depth:	
Use:	Surface water	Pipe Shape:	Circular		
Type of Pipe:	Gravity drain/sewer	Dia/Height:	950 mm		
Flow Control:	No flow control	Material:	Brick		
Year Constructed:	Not Specified	Lining Type:	No Lining		
Inspection Purpose:	Sample condition survey	Lining Material:	No Lining		

Comments:

Recommendations:

Scale:	1:266	Position [m]	Code	Observation	MPEG	Photo	Grade
<div> <div>Depth: m</div> <div>MH 6713</div> </div>							
		0.00	MH	Start node, manhole, reference: MH 6713: US LINE A TO OFF THE BOUNDARY	00:00:01		
		0.00	WL	Water level, 20% of the vertical dimension	00:00:03	LINE A X_01c33b e5-eabc-4	
		30.71	SA	Survey abandoned: OFF BOUNDARY LINE	00:02:19	LINE A X_19a71d 37-7c20-4	

Construction Features

Structural Defects

Miscellaneous Features

Service & Operational Observations

STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade
0	0.0	0.0	0.0	1.0	0	0.0	0.0	0.0	1.0

Section Pictures - 17/07/2023 - LINE A X

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
5	Upstream	LINE A X		



LINE A

X_01c33be5-eabc-4e22-a986-1e5e502cf143_20230717_1440
 14_262.jpg, 00:00:03, 0.00 m
 Water level, 20% of the vertical dimension



LINE A

X_19a71d37-7c20-4af1-baeb-885d4d70f085_20230717_1442
 45_222.jpg, 00:02:19, 30.71 m
 Survey abandoned, OFF BOUNDARY LINE



TEAM DRAINAGE UK

Team Drainage UK

Peel House Peel Road, Skelmersdale

Tel. 01685 768 714

stuart.jones@teamdrainageuk.com

Section Inspection - 18/07/2023 - LINE A X

Item No.	Insp. No.	Date	Time	Client's Job Ref	Weather	Pre Cleaned	PLR
6	1	18/07/23	10:26	Not Specified	Rain	Yes	LINE A X
Operator		Vehicle		Camera	Preset Length	Legal Status	Alternative ID
MIKE		VO13 CWW		Crawler	Not Specified	Not Specified	Not Specified

Town or Village:	Manchester	Inspection Direction:	Upstream	Upstream Node:	LINE A
Road:	Granby Row	Inspected Length:	4.17 m	US Pipe Depth:	
Location:	Road	Total Length:	4.17 m	Downstream Node:	LAMPEYE
Surface Type:	Asphalt Highway	Joint Length:		DS Pipe Depth:	
Use:	Foul	Pipe Shape:	Circular		
Type of Pipe:	Gravity drain/sewer	Dia/Height:	150 mm		
Flow Control:	No flow control	Material:	Vitrified clay		
Year Constructed:	Not Specified	Lining Type:	No Lining		
Inspection Purpose:	Sample condition survey	Lining Material:	No Lining		

Comments:

Recommendations:

Scale:	1:50	Position [m]	Code	Observation	MPEG	Photo	Grade
<div> <div>Depth: m</div> <div>LAMPEYE</div> <div> <div>0.00</div> <div>0.00</div> <div>0.39</div> <div>0.39</div> <div>2.66</div> <div>2.66</div> <div>3.63</div> <div>3.63</div> <div>4.17</div> </div> <div>LINE A</div> <div>Depth: m</div> </div>							
		0.00	LH	Start node, lamphole, reference: LAMPEYE: US LINE A	00:00:02		
		0.00	WL	Water level, 5% of the vertical dimension	00:00:03	LINE A X_8f9a27b b-62ca-4cf	
		0.39	LL	Line deviates left	00:00:15	LINE A X_83d8cf4 1-2026-4e	
		0.39	LU	Line deviates up	00:00:16	LINE A X_cd60ad 08-4552-4	
		2.66	LU	Line deviates up	00:00:28	LINE A X_85c096 18-66b1-4	
		2.66	JDM	Joint displaced, medium	00:00:30	LINE A X_e83d5d 0e-b85d-4	1 / 3
		3.63	LR	Line deviates right	00:00:45	LINE A X_9b2ea6 9f-8408-4b	
		3.63	JDL	Joint displaced, large	00:00:48	LINE A X_e7d89ef 1-3036-4fe	1 / 4
		4.17	GYF	Finish node, gully, reference: LINE A: GULLY TRAP	00:01:09	LINE A X_b623f23 0-8670-42f	

Construction Features

Structural Defects

Miscellaneous Features

Service & Operational Observations

STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade
2	2.0	0.7	3.0	1.0	2	5.0	1.7	7.0	4.0

Section Pictures - 18/07/2023 - LINE A X

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
6	Upstream	LINE A X		



LINE A
 X_8f9a27bb-62ca-4cf3-85bf-7fc34367e498_20230718_10263
 7_718.jpg, 00:00:03, 0.00 m
 Water level, 5% of the vertical dimension



LINE A
 X_83d8cf41-2026-4e8f-abae-7f84a1be78ba_20230718_10265
 4_487.jpg, 00:00:15, 0.39 m
 Line deviates left



LINE A
 X_cd60ad08-4552-4b50-a58e-7e1d777acc8a_20230718_102
 653_269.jpg, 00:00:16, 0.39 m
 Line deviates up



LINE A
 X_85c09618-66b1-4316-b75e-7aa76ab088d5_20230718_102
 713_325.jpg, 00:00:28, 2.66 m
 Line deviates up

Section Pictures - 18/07/2023 - LINE A X

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
6	Upstream	LINE A X		



LINE A
 X_e83d5d0e-b85d-4e82-85ed-4c2053a91ff6_20230718_1027
 14_115.jpg, 00:00:30, 2.66 m
 Joint displaced, medium



LINE A
 X_9b2ea69f-8408-4bd3-a7da-bb8931d14aa4_20230718_102
 730_868.jpg, 00:00:45, 3.63 m
 Line deviates right



LINE A
 X_e7d89ef1-3036-4fef-a44e-82615515e760_20230718_1027
 36_562.jpg, 00:00:48, 3.63 m
 Joint displaced, large



LINE A
 X_b623f230-8670-42f0-add6-9c192bfb42a2_20230718_10280
 7_644.jpg, 00:01:09, 4.17 m
 Finish node, gully, reference: LINE A, GULLY TRAP



TEAM
DRAINAGE UK

Team Drainage UK

Peel House Peel Road, Skelmersdale

Tel. 01685 768 714

stuart.jones@teamdrainageuk.com

Section Inspection - 18/07/2023 - MH6711X

Item No.	Insp. No.	Date	Time	Client's Job Ref	Weather	Pre Cleaned	PLR
7	1	18/07/23	11:50	Not Specified	Rain	Yes	MH6711X
Operator		Vehicle		Camera	Preset Length	Legal Status	Alternative ID
MIKE		VO13 CWW		Crawler	Not Specified	Not Specified	Not Specified

Town or Village:	Manchester	Inspection Direction:	Upstream	Upstream Node:	MH6711
Road:	Granby Row	Inspected Length:	28.56 m	US Pipe Depth:	
Location:	Road	Total Length:	28.56 m	Downstream Node:	MH6722
Surface Type:	Asphalt Highway	Joint Length:		DS Pipe Depth:	
Use:	Foul	Pipe Shape:	Circular		
Type of Pipe:	Gravity drain/sewer	Dia/Height:	375 mm		
Flow Control:	No flow control	Material:	Vitrified clay		
Year Constructed:	Not Specified	Lining Type:	No Lining		
Inspection Purpose:	Sample condition survey	Lining Material:	No Lining		

Comments:

Recommendations:

Scale:	1:100	Position [m]	Code	Observation	MPEG	Photo	Grade
<div> <p>Depth: m MH6722</p> </div>							
		0.00	MH	Start node, manhole, reference: MH6722: US TO MH6711	00:00:01		
		0.00	WL	Water level, 5% of the vertical dimension	00:00:02	MH6711X_665136cc-919f-4a2c	
		1.17	WL	Water level, 10% of the vertical dimension	00:00:17	MH6711X_4887714-6-9bc1-41	
		2.12	JN	Junction at 09 o'clock, 150mm dia	00:00:29	MH6711X_e4dfaa13-8daa-402	
		2.51	BJ	Broken pipe at joint from 02 o'clock to 04 o'clock	00:00:47	MH6711X_c14feb4c-a9ec-450	4
		4.97	WL	Water level, 5% of the vertical dimension	00:01:05	MH6711X_2bbe285a-c8cb-43	
		7.70	JN	Junction at 03 o'clock, 150mm dia	00:01:24	MH6711X_ee74eb02-5856-4f5	
		8.21	BJ	Broken pipe at joint from 12 o'clock to 12 o'clock	00:01:45	MH6711X_4194830b-2646-4c	4
		8.21	VV	Void visible beyond defect	00:01:49	MH6711X_dec4dd89-6f8b-49a	
		10.61	OBZ	Other obstacles from 06 o'clock to 07 o'clock, 20% cross-sectional area loss: CONCRETE	00:02:33	MH6711X_18627ed7-fa88-496	5
		10.62	OJL	Open joint, large	00:02:41	MH6711X_ed51d130-f2d9-42c	1
		10.62	VV	Void visible beyond defect	00:02:45	MH6711X_7c12078a-cc50-4b	
		10.62	MCPVC	Pipe material changes to polyvinyl chloride at this point	00:02:55	MH6711X_beefbb52-6744-468	
		11.04	LR	Line deviates right	00:03:02	MH6711X_4480029e-3ef1-42c	



Item No. 7	Insp. No. 1	Date 18/07/23	Time 11:50	Client's Job Ref Not Specified	Weather Rain	Pre Cleaned Yes	PLR MH6711X
Operator MIKE		Vehicle VO13 CWW		Camera Crawler	Preset Length Not Specified	Legal Status Not Specified	Alternative ID Not Specified

2023 07 17 Echo Street Murrywood	22
----------------------------------	----

Section Pictures - 18/07/2023 - MH6711X

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
7	Upstream	MH6711X		



MH6711X_665136cc-919f-4a2c-8dd5-025d4d30ea0d_202307
 18_115011_487.jpg, 00:00:02, 0.00 m
 Water level, 5% of the vertical dimension



MH6711X_48877146-9bc1-418d-a4c0-126d9dfa3414_202307
 18_115027_501.jpg, 00:00:17, 1.17 m
 Water level, 10% of the vertical dimension



MH6711X_e4dfaa13-8daa-4022-b960-b2f4b1205e42_202307
 18_115046_229.jpg, 00:00:29, 2.12 m
 Junction at 09 o'clock, 150mm dia



MH6711X_c14feb4c-a9ec-450a-93ac-521bec3bd889_202307
 18_115111_329.jpg, 00:00:47, 2.51 m
 Broken pipe at joint from 02 o'clock to 04 o'clock

Section Pictures - 18/07/2023 - MH6711X

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
7	Upstream	MH6711X		



MH6711X_2bbe285a-c8cb-437b-a62b-d3c48068656a_20230718_115132_087.jpg, 00:01:05, 4.97 m
 Water level, 5% of the vertical dimension



MH6711X_ee74eb02-5856-4f5e-ba34-1166509d1127_20230718_115156_785.jpg, 00:01:24, 7.70 m
 Junction at 03 o'clock, 150mm dia



MH6711X_4194830b-2646-4cd5-b88a-7ae2284d648e_20230718_115225_973.jpg, 00:01:45, 8.21 m
 Broken pipe at joint from 12 o'clock to 12 o'clock



MH6711X_dec4dd89-6f8b-49ac-afbc-482d24593ba9_20230718_115230_455.jpg, 00:01:49, 8.21 m
 Void visible beyond defect

Section Pictures - 18/07/2023 - MH6711X

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
7	Upstream	MH6711X		



MH6711X_18627ed7-fa88-4966-898e-cf427f35350c_20230718_115342_972.jpg, 00:02:33, 10.61 m
 Other obstacles from 06 o'clock to 07 o'clock, 20% cross-sectional area loss, CONCRETE



MH6711X_ed51d130-f2d9-42cf-a06b-123c7563c678_20230718_115355_765.jpg, 00:02:41, 10.62 m
 Open joint, large



MH6711X_7c12078a-cc50-4b70-8bd7-e067bc56a60d_20230718_115400_760.jpg, 00:02:45, 10.62 m
 Void visible beyond defect




MH6711X_beefbb52-6744-4688-80d0-1fd9b7b21494_20230718_115415_508.jpg, 00:02:55, 10.62 m
 Pipe material changes to polyvinyl chloride at this point

Section Pictures - 18/07/2023 - MH6711X

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
7	Upstream	MH6711X		



MH6711X_4480029e-3ef1-42c4-8b16-6c9c30b20e4c_20230718_115425_171.jpg, 00:03:02, 11.04 m
 Line deviates right



MH6711X_85357160-4bc6-40ca-a651-38927401ca5d_20230718_115545_525.jpg, 00:03:12, 11.88 m
 Other obstacles from 05 o'clock to 07 o'clock, 15% cross-sectional area loss, CONCRETE



MH6711X_d0cd7441-7a70-40d8-9414-5019e0961be7_20230718_115551_290.jpg, 00:03:16, 11.88 m
 Line deviates left



MH6711X_ccf1d9c3-8408-459e-ade5-588497a06963_20230718_115637_060.jpg, 00:03:34, 13.98 m
 Other obstacles from 04 o'clock to 08 o'clock, 30% cross-sectional area loss, CONCRETE

Section Pictures - 18/07/2023 - MH6711X

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
7	Upstream	MH6711X		



MH6711X_fa476d7c-e33d-4136-9587-b13d9317a760_20230718_115915_685.jpg, 00:05:45, 19.10 m
 Junction at 09 o'clock, 150mm dia



MH6711X_933ac639-f2e9-428c-bb4d-c3b1e01c25b2_20230718_115951_427.jpg, 00:06:15, 19.40 m
 Broken pipe at joint from 12 o'clock to 12 o'clock



MH6711X_55bc5f45-bd57-4dbc-92d4-6759f58b6a2f_20230718_120059_276.jpg, 00:06:30, 19.67 m
 Attached deposits, other at 09 o'clock, 5% cross-sectional area loss, CONCRETE



MH6711X_d5c9e128-2e23-44c6-8aa5-0bb95df380d9_20230718_120130_540.jpg, 00:06:41, 20.23 m
 Attached deposits, other from 04 o'clock to 07 o'clock, 10% cross-sectional area loss, CONCRETE

Section Pictures - 18/07/2023 - MH6711X

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
7	Upstream	MH6711X		



MH6711X_7201a499-521a-46db-af01-6402e3fec686_20230718_120219_418.jpg, 00:07:19, 23.32 m
 Connection other than junction at 02 o'clock, 225mm dia



MH6711X_59fe7c64-8d6d-46d2-bdf0-cf9b3594be25_20230718_120249_679.jpg, 00:07:34, 24.23 m
 Attached deposits, other from 04 o'clock to 07 o'clock, 20% cross-sectional area loss, CONCRETE



MH6711X_19de32e6-c3e9-482d-8f31-9d2adaa55481_20230718_120350_394.jpg, 00:07:56, 27.21 m
 Junction, other at 02 o'clock, 150mm dia, CONCRETE COMING FROM JUNCTION



MH6711X_f5eb8ef0-e23a-47c7-a54e-6493bf9cd807_20230718_120421_809.jpg, 00:08:21, 28.56 m
 Finish node, manhole, reference: MH6711



TEAM
DRAINAGE UK

Team Drainage UK

Peel House Peel Road, Skelmersdale

Tel. 01685 768 714

stuart.jones@teamdrainageuk.com

Section Inspection - 18/07/2023 - LINE B X

Item No.	Insp. No.	Date	Time	Client's Job Ref	Weather	Pre Cleaned	PLR
8	1	18/07/23	12:06	Not Specified	Rain	Yes	LINE B X
Operator		Vehicle		Camera	Preset Length	Legal Status	Alternative ID
MIKE		VO13 CWW		Crawler	Not Specified	Not Specified	Not Specified

Town or Village:	Manchester	Inspection Direction:	Upstream	Upstream Node:	LINE B
Road:	Granby Row	Inspected Length:	2.14 m	US Pipe Depth:	
Location:	Road	Total Length:	2.14 m	Downstream Node:	MH6711
Surface Type:	Asphalt Highway	Joint Length:		DS Pipe Depth:	
Use:	Foul	Pipe Shape:	Circular		
Type of Pipe:	Gravity drain/sewer	Dia/Height:	375 mm		
Flow Control:	No flow control	Material:	Vitrified clay		
Year Constructed:	Not Specified	Lining Type:	No Lining		
Inspection Purpose:	Sample condition survey	Lining Material:	No Lining		

Comments:

Recommendations:

Scale:	1:50	Position [m]	Code	Observation	MPEG	Photo	Grade
		0.00	MH	Start node, manhole, reference: MH6711: US LINE B	00:00:01		
		0.00	WL	Water level, 5% of the vertical dimension	00:00:02	LINE B X_5b4169 4c-3e60-4	
		2.14	SA	Survey abandoned: CAPPED OFF	00:00:18	LINE B X_7196bd 35-6026-4	

Construction Features					Miscellaneous Features				
Structural Defects					Service & Operational Observations				
STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade
0	0.0	0.0	0.0	1.0	0	0.0	0.0	0.0	1.0

Section Pictures - 18/07/2023 - LINE B X

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
8	Upstream	LINE B X		



LINE B

X_5b41694c-3e60-4972-a635-b80a3dbac6ad_20230718_120
 614_060.jpg, 00:00:02, 0.00 m
 Water level, 5% of the vertical dimension



LINE B

X_7196bd35-6026-475a-9265-815fdb7a4472_20230718_120
 640_878.jpg, 00:00:18, 2.14 m
 Survey abandoned, CAPPED OFF



CCTV & Jet Vac - Echo St,

Client: Eric Wright Civil Engineering Ltd

Job

Job Reference	J-01502	Client Reference	Echo St,
Job Title	CCTV & Jet Vac		
Job Description	Attend site to carry out the cleaning & survey of the drainage system as highlighted on site. completing all the lines in the Green section and completing manhole card for each manhole. Take before & after photos of all the work Carried out.		
Job Status	Quoted		
Entry Date	17/07/23 07:23	Required Completion Date	18/07/23 16:23

Site

Site Name	Echo St,	Contact	
Address	17 Echo St, Manchester M1 3AL, M1 3AL		
Telephone		Email	


Travel

User	Travel Start Time	Travel Stop Time	Travel Time
Tony Jones	17 Jul 2023 11:26 18 Jul 2023 07:18	17 Jul 2023 11:26 19 Jul 2023 07:10	0m 23h 51m
Total			23h 51m
Mike Talbot	18 Jul 2023 13:53	18 Jul 2023 13:53	0m
Total Travel Time			23h 51m

Assignees

User	Job Start Time	Job Stop Time	Time
Tony Jones	17 Jul 2023 11:26	18 Jul 2023 07:18	19h 51m
Mike Talbot	18 Jul 2023 13:53	19 Jul 2023 07:33	17h 40m
Total Job Time			1d 13h 31m


Job Images



Mh6713
18 Jul 2023 13:55



Mh6713
18 Jul 2023 13:55



Mh6714
18 Jul 2023 13:55



Mh6722
18 Jul 2023 13:55



Mh6711
18 Jul 2023 13:55



Mh6722
18 Jul 2023 13:55



Mh6713
18 Jul 2023 13:55



Mh6711
18 Jul 2023 13:55



Mh6711
18 Jul 2023 13:55



Mh6713
18 Jul 2023 13:55



Mh6711
18 Jul 2023 13:55



Mh6711
18 Jul 2023 13:55



Mh7601
18 Jul 2023 13:56



Mh7601
18 Jul 2023 13:56



Mh7601
18 Jul 2023 13:56




Mh6714
18 Jul 2023 13:56



Mh6714
18 Jul 2023 13:56



Mh7601
18 Jul 2023 13:56




Mh6714
18 Jul 2023 13:56



Mh6701
18 Jul 2023 13:56



Mh7601
18 Jul 2023 13:56



Mh6714
18 Jul 2023 13:56



mh6722
18 Jul 2023 13:56



Mh6714
18 Jul 2023 13:56




Mh6722
18 Jul 2023 13:56



Mh6714
18 Jul 2023 13:56



Mh7606
18 Jul 2023 14:15



Mh01
18 Jul 2023 14:15




Mh6601
18 Jul 2023 14:15



Mh7606
18 Jul 2023 14:15



Mh6601
18 Jul 2023 14:15



Mh01
18 Jul 2023 14:15

Customer Signature

Name: **Dermott**
By: **Mike Talbot**
Date: **18/07/2023 14:33**

Operative Signature

Name: **Mike Talbot**
By: **Mike Talbot**
Date: **19/07/2023 07:33**



TEAM
DRAINAGE UK

Card No	<input type="text"/>	Map No	<input type="text"/>
Catchment	<input type="text"/>	MH No	<input type="text" value="Lamphole"/>
Location	<input type="text" value="Granby Row"/>		
Town	<input type="text" value="Manchester"/>		

★ <input type="text" value="Pu"/> Status	<input type="text"/> Syphon	★ <input type="text" value="C"/> Function	★ <input type="text" value="LH"/> MH Type	<input type="text" value="18/07/2023"/> Date of Survey
---	-----------------------------	--	--	--

COVER DETAILS

☒ Square	☐ Rectangle	☐ Triangle	☐ Dbl Triangle	☐ Circular	☐ Oval	☐ Other	☐ Multiple	☒ Hinged	☐ Lockable
--	------------------------------------	-----------------------------------	---------------------------------------	-----------------------------------	-------------------------------	--------------------------------	-----------------------------------	--	-----------------------------------

Cover Level	<input type="text" value="1.33"/> m	H / M / L Cover Duty	★ <input type="text" value="H"/>	Initials	<input type="text" value="MT"/>
-------------	-------------------------------------	----------------------	-------------------------------------	----------	---------------------------------

PIPE DETAILS

Incoming Pipes

Clockwise from pipe X	Pipe	Depth from Invert (m)	Upstream / Downstream MH Ref	Shape	Size (mm)		Pipe Mat	Lining Mat	Back Drop Dia (mm)	Back Drop Depth (m)
	A	1.33		C		X 150	VC			
	B	1.17		C		X 100	VC			
	C	1.10		C		X 150	VC			
	D					X				
	E					X				
	F					X				

Outgoing Pipes

X	1.33		C		X	150	CI			
Y					X					

Cover Opening at narrowest	<input type="text" value="300x300"/> mm	Chamber Size at widest	<input type="text" value="450x450"/> mm	Evidence of Surcharge	<input type="text" value="N"/>
Shaft at narrowest	<input type="text" value="300x300"/> mm	Shaft Depth (from CL)	<input type="text" value="250.00"/> mm	OX / H2S / METH Toxic atmosphere	<input type="text" value="N"/>

MANHOLE CONSTRUCTION DETAILS

☐ Pre Cast Concrete	☐ In Situ Concrete	☒ Brick	☐ GRP	☐ Arch	☐ Corbel	☐ Taper	☐ Side Entry
☐ Reducing Slab	☐ Segments	☐ No. of Landings	☐ No. of Step Irons	☐ No. of Ladders			
☐ No. of Regulating Brick Courses							

CONDITION INFORMATION (specific in remark)

OK	Cover ☒	Shaft ☒	Irons / ☒	Chamber ☒	Benching ☒	Channel ☒
Needs attention	☐	☐	☐	☐	☐	☐
Urgent attention	☐	☐	☐	☐	☐	☐
Depth of Flow	<input type="text"/> mm	Depth of Silt	<input type="text"/> mm	Height of Surcharge from CL	<input type="text"/> mm	


REMARKS

<input type="text"/>
<input type="text"/>
<input type="text"/>

★ See Overleaf for Key


LOCATION SKETCH

N



PLAN OF MANHOLE

N



LOCATION PHOTO

N





PHOTO OF MANHOLE

N



STATUS

PU : Public
24 : Section 24

PR : Private
HD : Highway Drain

WC : Culverted Watercourse

} Applies to main outlet

FUNCTION

F : Foul

C : Combined

S : Surface Water

} Applies to main outlet

MANHOLE TYPE

IF : Infall
LH : Lamphole
GU : Gully

MH : Manhole
RE : Rodding Eye
OF : Outfall

CP : Catchpit
SO : Storm Overflow
SA : Soakaway

CSO : Consented Sewer Overflow
DS : Dual system Manhole
PS : Pumping Station

COVER DUTY

L : Light Duty

M : Medium Duty

H : Heavy Duty

SHAPE

C : Circular
S : Square
B : Barrel
X : Other (state in words)

E : Egg
T : Trapezoidal
H : Horseshoe (Inverted U)

R : Rectangular
A : Arched
U : U-shaped with flat top

PIPE (OR LINING)
MATERIAL

AK : Alkathene
CI : Cast Iron
CSB : Concrete Segments (Bolted)
DI : Ductile Iron
PSC : Plastic/Steel Composite
RPN : Reinforced Plastic Matrix
PP : Polypropylene
MAF : Masonry, Random Courses

AC : Asbestos Cement
SI : Spun (Grey) Iron
CSL : Concrete Segments (Unbolted)
GRC : Glass Reinforced Concrete
PVC : Polyvinyl Chloride
ST : Steel
PF : Pitch Fibre
XXX : Other (State in remarks)

BR : Brick
CO : Concrete
CC : Concrete Box Culvert
GRP : Glass Reinforced Plastic
PE : Polyethylene
VC : Vitrified Clay
MAC : Masonry, Coursed

LINING

BL : Bitumen
CL : Cement

RL : Resin
PI : Plastic

IS : Insituform



**TEAM
DRAINAGE UK**

Card No		Map No	
Catchment		MH No	MH6711
Location	Granby Row		
Town	Manchester		

★ Pu	Status		Syphon	★ F	Function	★ MH	MH Type	18/07/2023	Date of Survey
---------	--------	--	--------	--------	----------	---------	---------	------------	----------------

COVER DETAILS

☒ Square	☐ Rectangle	☐ Triangle	☐ Dbl Triangle	☐ Circular	☐ Oval	☐ Other	☐ Multiple	☒ Hinged	☐ Lockable
--	------------------------------------	-----------------------------------	---------------------------------------	-----------------------------------	-------------------------------	--------------------------------	-----------------------------------	--	-----------------------------------

Cover Level	5.42	m	H / M / L Cover Duty	★ H	Initials	MT
-------------	------	---	----------------------	--------	----------	----

PIPE DETAILS

Incoming Pipes

Clockwise from pipe X	Pipe	Depth from Invert (m)	Upstream / Downstream MH Ref	Shape	Size (mm)		Pipe Mat	Lining Mat	Back Drop Dia (mm)	Back Drop Depth (m)
	A	5.35		C		X 150	CI			
	B	5.41		C		X 375	VC			
	C					X				
	D					X				
	E					X				
	F					X				

Outgoing Pipes

X	5.42		C		X	375	VC			
Y					X					

Cover Opening at narrowest	600x600	mm	Chamber Size at widest	2.40	mm	Evidence of Surcharge	N
Shaft at narrowest	600x600	mm	Shaft Depth (from CL)	1.58	mm	OX / H2S / METH Toxic atmosphere	N

MANHOLE CONSTRUCTION DETAILS

☒ Pre Cast Concrete	☐ In Situ Concrete	☐ Brick	☐ GRP	☐ Arch	☐ Corbel	☐ Taper	☐ Side Entry
☒ Reducing Slab	☐ Segments	☐ No. of Landings	☐ No. of Step Irons	☐ No. of Ladders			
☐ 2	No. of Regulating Brick Courses						

CONDITION INFORMATION (specific in remark)


	Cover	Shaft	Irons /	Chamber	Benching	Channel
OK	☒	☒	☒	☒	☒	☒
Needs attention	☐	☐	☐	☐	☐	☐
Urgent attention	☐	☐	☐	☐	☐	☐
Depth of Flow		mm	Depth of Silt		mm	Height of Surcharge from CL

REMARKS

★ See Overleaf for Key


LOCATION SKETCH

N



PLAN OF MANHOLE

N



LOCATION PHOTO

N



PHOTO OF MANHOLE

N



STATUS

PU : Public
24 : Section 24

PR : Private
HD : Highway Drain

WC : Culverted Watercourse

} Applies to main outlet

FUNCTION

F : Foul

C : Combined

S : Surface Water

} Applies to main outlet

MANHOLE TYPE

IF : Infall
LH : Lamphole
GU : Gully

MH : Manhole
RE : Rodding Eye
OF : Outfall

CP : Catchpit
SO : Storm Overflow
SA : Soakaway

CSO : Consented Sewer Overflow
DS : Dual system Manhole
PS : Pumping Station

COVER DUTY

L : Light Duty

M : Medium Duty

H : Heavy Duty

SHAPE

C : Circular
S : Square
B : Barrel
X : Other (state in words)

E : Egg
T : Trapezoidal
H : Horseshoe (Inverted U)

R : Rectangular
A : Arched
U : U-shaped with flat top

PIPE (OR LINING)
MATERIAL

AK : Alkathene
CI : Cast Iron
CSB : Concrete Segments (Bolted)
DI : Ductile Iron
PSC : Plastic/Steel Composite
RPN : Reinforced Plastic Matrix
PP : Polypropylene
MAF : Masonry, Random Courses

AC : Asbestos Cement
SI : Spun (Grey) Iron
CSL : Concrete Segments (Unbolted)
GRC : Glass Reinforced Concrete
PVC : Polyvinyl Chloride
ST : Steel
PF : Pitch Fibre
XXX : Other (State in remarks)

BR : Brick
CO : Concrete
CC : Concrete Box Culvert
GRP : Glass Reinforced Plastic
PE : Polyethylene
VC : Vitrified Clay
MAC : Masonry, Coursed

LINING

BL : Bitumen
CL : Cement

RL : Resin
PI : Plastic

IS : Insituform



**TEAM
DRAINAGE UK**

Card No		Map No	
Catchment		MH No	MH6713
Location	Granby Row		
Town	Manchester		

★ Pu	Status		Syphon	★ S	Function	★ MH	MH Type	18/07/2023	Date of Survey
---------	--------	--	--------	--------	----------	---------	---------	------------	----------------

COVER DETAILS

☒ Square	☐ Rectangle	☐ Triangle	☐ Dbl Triangle	☐ Circular	☐ Oval	☐ Other	☐ Multiple	☒ Hinged	☐ Lockable
--	------------------------------------	-----------------------------------	---------------------------------------	-----------------------------------	-------------------------------	--------------------------------	-----------------------------------	--	-----------------------------------

Cover Level	12.55	m	H / M / L Cover Duty	★ H	Initials	MT
-------------	-------	---	----------------------	--------	----------	----

PIPE DETAILS

Incoming Pipes

Clockwise from pipe X	Pipe	Depth from Invert (m)	Upstream / Downstream MH Ref	Shape	Size (mm)		Pipe Mat	Lining Mat	Back Drop Dia (mm)	Back Drop Depth (m)
	A	12.54		C		X	950	BRICK		
	B					X				
	C					X				
	D					X				
	E					X				
	F					X				

Outgoing Pipes

X	12.55		C		X	950	BRICK			
Y					X					

Cover Opening at narrowest	610x610	mm	Chamber Size at widest	1.92x1.60	mm	Evidence of Surcharge	N
Shaft at narrowest	480.00	mm	Shaft Depth (from CL)	9.23	mm	OX / H2S / METH Toxic atmosphere	N

MANHOLE CONSTRUCTION DETAILS

☐ Pre Cast Concrete	☐ In Situ Concrete	☒ Brick	☐ GRP	☐ Arch	☐ Corbel	☐ Taper	☐ Side Entry
☒ Reducing Slab	☐ Segments	☐ No. of Landings	☐ No. of Step Irons	32	☐ No. of Ladders		
☐ No. of Regulating Brick Courses							

CONDITION INFORMATION (specific in remark)


	Cover	Shaft	Irons /	Chamber	Benching	Channel	
OK	☒	☒	☒	☒	☒	☒	
Needs attention	☐	☐	☐	☐	☐	☐	
Urgent attention	☐	☐	☐	☐	☐	☐	
Depth of Flow		mm	Depth of Silt		mm	Height of Surcharge from CL	

REMARKS

★ See Overleaf for Key


LOCATION SKETCH

N



PLAN OF MANHOLE

N



LOCATION PHOTO

N



PHOTO OF MANHOLE

N



STATUS

PU : Public
24 : Section 24

PR : Private
HD : Highway Drain

WC : Culverted Watercourse

} Applies to main outlet

FUNCTION

F : Foul

C : Combined

S : Surface Water

} Applies to main outlet

MANHOLE TYPE

IF : Infall
LH : Lamphole
GU : Gully

MH : Manhole
RE : Rodding Eye
OF : Outfall

CP : Catchpit
SO : Storm Overflow
SA : Soakaway

CSO : Consented Sewer Overflow
DS : Dual system Manhole
PS : Pumping Station

COVER DUTY

L : Light Duty

M : Medium Duty

H : Heavy Duty

SHAPE

C : Circular
S : Square
B : Barrel
X : Other (state in words)

E : Egg
T : Trapezoidal
H : Horseshoe (Inverted U)

R : Rectangular
A : Arched
U : U-shaped with flat top

PIPE (OR LINING)
MATERIAL

AK : Alkathene
CI : Cast Iron
CSB : Concrete Segments (Bolted)
DI : Ductile Iron
PSC : Plastic/Steel Composite
RPN : Reinforced Plastic Matrix
PP : Polypropylene
MAF : Masonry, Random Courses

AC : Asbestos Cement
SI : Spun (Grey) Iron
CSL : Concrete Segments (Unbolted)
GRC : Glass Reinforced Concrete
PVC : Polyvinyl Chloride
ST : Steel
PF : Pitch Fibre
XXX : Other (State in remarks)

BR : Brick
CO : Concrete
CC : Concrete Box Culvert
GRP : Glass Reinforced Plastic
PE : Polyethylene
VC : Vitrified Clay
MAC : Masonry, Coursed

LINING

BL : Bitumen
CL : Cement

RL : Resin
PI : Plastic

IS : Insituform



**TEAM
DRAINAGE UK**

Card No		Map No	
Catchment		MH No	MH6714
Location	Granby Row		
Town	Manchester		

★ Pu	Status		Syphon	★ S	Function	★ MH	MH Type	18/07/2023	Date of Survey
---------	--------	--	--------	--------	----------	---------	---------	------------	----------------

COVER DETAILS

☒ Square	☐ Rectangle	☐ Triangle	☐ Dbl Triangle	☐ Circular	☐ Oval	☐ Other	☐ Multiple	☒ Hinged	☐ Lockable
--	------------------------------------	-----------------------------------	---------------------------------------	-----------------------------------	-------------------------------	--------------------------------	-----------------------------------	--	-----------------------------------

Cover Level	12.9	m	H / M / L Cover Duty	★ H	Initials	MT
-------------	------	---	----------------------	--------	----------	----

PIPE DETAILS

Incoming Pipes

Clockwise from pipe X	Pipe	Depth from Invert (m)	Upstream / Downstream MH Ref	Shape	Size (mm)		Pipe Mat	Lining Mat	Back Drop Dia (mm)	Back Drop Depth (m)
	A	12.89		C	Height	Width				
	B				X	950	BRICK			
	C				X					
	D				X					
	E				X					
	F				X					

Outgoing Pipes

X	12.90		C		X	950	BRICK			
Y					X					

Cover Opening at narrowest	600x600	mm	Chamber Size at widest	1.90x1.55	mm	Evidence of Surcharge	N
Shaft at narrowest	430.00	mm	Shaft Depth (from CL)	10.10m	mm	OX / H2S / METH Toxic atmosphere	N

MANHOLE CONSTRUCTION DETAILS

☐ Pre Cast Concrete	☐ In Situ Concrete	☒ Brick	☐ GRP	☐ Arch	☐ Corbel	☐ Taper	☐ Side Entry
☒ Reducing Slab	☐ Segments	☐ No. of Landings	☐ No. of Step Irons	34	☐ No. of Ladders		
☐ No. of Regulating Brick Courses							

CONDITION INFORMATION (specific in remark)


	Cover	Shaft	Irons /	Chamber	Benching	Channel
OK	☒	☒	☒	☒	☒	☒
Needs attention	☐	☐	☐	☐	☐	☐
Urgent attention	☐	☐	☐	☐	☐	☐
Depth of Flow		mm	Depth of Silt		mm	Height of Surcharge from CL

REMARKS

★ See Overleaf for Key


LOCATION SKETCH

N



PLAN OF MANHOLE

N



LOCATION PHOTO

N



PHOTO OF MANHOLE

N



STATUS

PU : Public
24 : Section 24

PR : Private
HD : Highway Drain

WC : Culverted Watercourse

} Applies to main outlet

FUNCTION

F : Foul

C : Combined

S : Surface Water

} Applies to main outlet

MANHOLE TYPE

IF : Infall
LH : Lamphole
GU : Gully

MH : Manhole
RE : Rodding Eye
OF : Outfall

CP : Catchpit
SO : Storm Overflow
SA : Soakaway

CSO : Consented Sewer Overflow
DS : Dual system Manhole
PS : Pumping Station

COVER DUTY

L : Light Duty

M : Medium Duty

H : Heavy Duty

SHAPE

C : Circular
S : Square
B : Barrel
X : Other (state in words)

E : Egg
T : Trapezoidal
H : Horseshoe (Inverted U)

R : Rectangular
A : Arched
U : U-shaped with flat top

PIPE (OR LINING)
MATERIAL

AK : Alkathene
CI : Cast Iron
CSB : Concrete Segments (Bolted)
DI : Ductile Iron
PSC : Plastic/Steel Composite
RPN : Reinforced Plastic Matrix
PP : Polypropylene
MAF : Masonry, Random Courses

AC : Asbestos Cement
SI : Spun (Grey) Iron
CSL : Concrete Segments (Unbolted)
GRC : Glass Reinforced Concrete
PVC : Polyvinyl Chloride
ST : Steel
PF : Pitch Fibre
XXX : Other (State in remarks)

BR : Brick
CO : Concrete
CC : Concrete Box Culvert
GRP : Glass Reinforced Plastic
PE : Polyethylene
VC : Vitrified Clay
MAC : Masonry, Coursed

LINING

BL : Bitumen
CL : Cement

RL : Resin
PI : Plastic

IS : Insituform



TEAM
DRAINAGE UK

Card No		Map No	
Catchment		MH No	MH6722
Location	Granby Row		
Town	Manchester		

★ Pu	Status		Syphon	★ F	Function	★ MH	MH Type	18/07/2023	Date of Survey
---------	--------	--	--------	--------	----------	---------	---------	------------	----------------

COVER DETAILS

☒ Square	☐ Rectangle	☐ Triangle	☐ Dbl Triangle	☐ Circular	☐ Oval	☐ Other	☐ Multiple	☒ Hinged	☐ Lockable
--	------------------------------------	-----------------------------------	---------------------------------------	-----------------------------------	-------------------------------	--------------------------------	-----------------------------------	--	-----------------------------------

Cover Level	5.85	m	H / M / L Cover Duty	★ H	Initials	MT
-------------	------	---	----------------------	--------	----------	----

PIPE DETAILS

Incoming Pipes

Clockwise from pipe X	Pipe	Depth from Invert (m)	Upstream / Downstream MH Ref	Shape	Size (mm)		Pipe Mat	Lining Mat	Back Drop Dia (mm)	Back Drop Depth (m)
	A	5.84		C		X 300	VC			
	B	5.84		C		X 375	VC			
	C					X				
	D					X				
	E					X				
	F					X				

Outgoing Pipes

X	5.82		C		X	375	VC			
Y					X					

Cover Opening at narrowest	610x610	mm	Chamber Size at widest	1.38x950	mm	Evidence of Surcharge	N
Shaft at narrowest	460x460	mm	Shaft Depth (from CL)	3.92	mm	OX / H2S / METH Toxic atmosphere	N

MANHOLE CONSTRUCTION DETAILS

☐ Pre Cast Concrete	☐ In Situ Concrete	☒ Brick	☐ GRP	☐ Arch	☐ Corbel	☐ Taper	☐ Side Entry
☒ Reducing Slab	☐ Segments	☐ No. of Landings	☐ No. of Step Irons	14	☐ No. of Ladders		
☐ No. of Regulating Brick Courses							

CONDITION INFORMATION (specific in remark)


OK	Cover	Shaft	Irons /	Chamber	Benching	Channel		
	☒	☒	☒	☒	☒	☒		
Needs attention	☐	☐	☐	☐	☐	☐		
Urgent attention	☐	☐	☐	☐	☐	☐		
Depth of Flow		mm	Depth of Silt		mm	Height of Surcharge from CL		mm

REMARKS

★ See Overleaf for Key


LOCATION SKETCH

N



PLAN OF MANHOLE

N



LOCATION PHOTO

N



PHOTO OF MANHOLE

N



STATUS

PU : Public
24 : Section 24

PR : Private
HD : Highway Drain

WC : Culverted Watercourse

} Applies to main outlet

FUNCTION

F : Foul

C : Combined

S : Surface Water

} Applies to main outlet

MANHOLE TYPE

IF : Infall
LH : Lamphole
GU : Gully

MH : Manhole
RE : Rodding Eye
OF : Outfall

CP : Catchpit
SO : Storm Overflow
SA : Soakaway

CSO : Consented Sewer Overflow
DS : Dual system Manhole
PS : Pumping Station

COVER DUTY

L : Light Duty

M : Medium Duty

H : Heavy Duty

SHAPE

C : Circular
S : Square
B : Barrel
X : Other (state in words)

E : Egg
T : Trapezoidal
H : Horseshoe (Inverted U)

R : Rectangular
A : Arched
U : U-shaped with flat top

PIPE (OR LINING)
MATERIAL

AK : Alkathene
CI : Cast Iron
CSB : Concrete Segments (Bolted)
DI : Ductile Iron
PSC : Plastic/Steel Composite
RPN : Reinforced Plastic Matrix
PP : Polypropylene
MAF : Masonry, Random Courses

AC : Asbestos Cement
SI : Spun (Grey) Iron
CSL : Concrete Segments (Unbolted)
GRC : Glass Reinforced Concrete
PVC : Polyvinyl Chloride
ST : Steel
PF : Pitch Fibre
XXX : Other (State in remarks)

BR : Brick
CO : Concrete
CC : Concrete Box Culvert
GRP : Glass Reinforced Plastic
PE : Polyethylene
VC : Vitrified Clay
MAC : Masonry, Coursed

LINING

BL : Bitumen
CL : Cement

RL : Resin
PI : Plastic

IS : Insituform



**TEAM
DRAINAGE UK**

Card No		Map No	
Catchment		MH No	MH7601
Location	Echo Street		
Town	Manchester		

★ Pu	Status		Syphon	★ F	Function	★ MH	MH Type	18/07/2023	Date of Survey
------	--------	--	--------	-----	----------	------	---------	------------	----------------

COVER DETAILS

☒ Square	☐ Rectangle	☐ Triangle	☐ Dbl Triangle	☐ Circular	☐ Oval	☐ Other	☐ Multiple	☒ Hinged	☐ Lockable
--	------------------------------------	-----------------------------------	---------------------------------------	-----------------------------------	-------------------------------	--------------------------------	-----------------------------------	--	-----------------------------------

Cover Level	5.93	m	H / M / L Cover Duty	★ H	Initials	MT
-------------	------	---	----------------------	-----	----------	----

PIPE DETAILS

Incoming Pipes

Clockwise from pipe X	Pipe	Depth from Invert (m)	Upstream / Downstream MH Ref	Shape	Size (mm)		Pipe Mat	Lining Mat	Back Drop Dia (mm)	Back Drop Depth (m)
	A	5.92		U	770	X	500	Brick		
	B					X				
	C					X				
	D					X				
	E					X				
	F					X				

Outgoing Pipes

X	5.93		C		X	225	VC			
Y					X					

Cover Opening at narrowest	600x600	mm	Chamber Size at widest	2.85x1.50	mm	Evidence of Surcharge	N
Shaft at narrowest	600x530	mm	Shaft Depth (from CL)	4.39	mm	OX / H2S / METH Toxic atmosphere	N

MANHOLE CONSTRUCTION DETAILS

☐ Pre Cast Concrete	☐ In Situ Concrete	☒ Brick	☐ GRP	☐ Arch	☐ Corbel	☐ Taper	☐ Side Entry
☒ Reducing Slab	☐ Segments	☐ 1 No. of Landings	☐ 15 No. of Step Irons	☐ No. of Ladders			
☐ 1 No. of Regulating Brick Courses							

CONDITION INFORMATION (specific in remark)


	Cover	Shaft	Irons /	Chamber	Benching	Channel
OK	☒	☒	☒	☒	☒	☒
Needs attention	☐	☐	☐	☐	☐	☐
Urgent attention	☐	☐	☐	☐	☐	☐
Depth of Flow		mm	Depth of Silt		mm	Height of Surcharge from CL

REMARKS

★ See Overleaf for Key


LOCATION SKETCH

N



PLAN OF MANHOLE

N



LOCATION PHOTO

N



PHOTO OF MANHOLE

N



STATUS

PU : Public
24 : Section 24

PR : Private
HD : Highway Drain

WC : Culverted Watercourse

} Applies to main outlet

FUNCTION

F : Foul

C : Combined

S : Surface Water

} Applies to main outlet

MANHOLE TYPE

IF : Infall
LH : Lamphole
GU : Gully

MH : Manhole
RE : Rodding Eye
OF : Outfall

CP : Catchpit
SO : Storm Overflow
SA : Soakaway

CSO : Consented Sewer Overflow
DS : Dual system Manhole
PS : Pumping Station

COVER DUTY

L : Light Duty

M : Medium Duty

H : Heavy Duty

SHAPE

C : Circular
S : Square
B : Barrel
X : Other (state in words)

E : Egg
T : Trapezoidal
H : Horseshoe (Inverted U)

R : Rectangular
A : Arched
U : U-shaped with flat top

PIPE (OR LINING)
MATERIAL

AK : Alkathene
CI : Cast Iron
CSB : Concrete Segments (Bolted)
DI : Ductile Iron
PSC : Plastic/Steel Composite
RPM : Reinforced Plastic Matrix
PP : Polypropylene
MAF : Masonry, Random Courses

AC : Asbestos Cement
SI : Spun (Grey) Iron
CSL : Concrete Segments (Unbolted)
GRC : Glass Reinforced Concrete
PVC : Polyvinyl Chloride
ST : Steel
PF : Pitch Fibre
XXX : Other (State in remarks)

BR : Brick
CO : Concrete
CC : Concrete Box Culvert
GRP : Glass Reinforced Plastic
PE : Polyethylene
VC : Vitrified Clay
MAC : Masonry, Coursed

LINING

BL : Bitumen
CL : Cement

RL : Resin
PI : Plastic

IS : Insituform