


Main Site Offices for Fusion Project



A Main Site Offices for Fusion Project.


B Fusion Site

Fusion Proposed Logistic Plans During Ground Remediation, Demolition and Piling Works



- A Initial Controlled Access & Egress Gates on to Site
- B Secondary Controlled Gates Required during Piling Works And Groundworks
- C Domis Hoarding Line
- D Proposed Location of TC 1 To Construction Core and initial floor's
- E Wheel Wash Located at Site Exit to ensure Road is Kept Clear
- F Proposed temporary Onsite Office and Welfare Facilities
- G Access & Egress Maintained to Castle Wharf throughout the Contract Works
- H 1.8m Footpath maintained throughout the Contract (Potential Full Closer Required to complete external works.)
- I Existing Brick Wall to be Demolished
- J Existing Access and Egress on to Site
- K Vibrating Monitoring System in place during Ground remediation, Demolition and Piling Works.

Fusion Proposed Logistic Plans during Main Piling and Sub-structure Works and Initial Concrete Core and Frame



- A Controlled Access to Tower Crane Loading Bay
- B Controlled Egress from Tower Crane Loading Bay
- C Domis Hoarding Line
- D Proposed Location of TC 135 m Radius To Construction Core and initial floor's
- E Temporary works to protect Existing Car Parking Bays
- F Site operative Office and Welfare Facilities currently being identified.
- G Access & Egress Maintained to Castle Wharf throughout the Contract Works
- H 1.2m Footpath maintained throughout the Contract (Potential Full Closer Required to complete external works.)

Fusion Proposed Logistic Plans during Completion of Frame , Envelope and Internal Works

