

Project: Port Street TARGETS FOR Q3 – Q4

Developer: Renaker Build Ltd

Value: £114m

Project Duration: January 2023 – February 2026

Target KPI – Period January 2024 – June 2024 – 8.96% of Programme complete

KPI	KPI Description	Target in period	Actual in Period	Total for Project
1	New Jobs (Outside of Greater Manchester and MCC Wards)	10	4	9
2	New Jobs Greater Manchester	20	11	21
3	New MCC Jobs (designated 15 MCC Wards)	10	18	25
4	Jobs retained excluding 15 MCC Wards (operatives from other RBL sites)	50	235	364
5	Jobs retained 15 MCC Wards – (operatives from other RBL sites)	25	55	82
6	New Apprentices (Outside of MCC Wards)	2	7	10
7	New Apprentices (MCC Wards)	2	0	0
8	Continuing Apprenticeships (Outside of MCC Wards)	1	1	1
9	Continuing Apprenticeships (MCC Wards)	n/a	3	3
10	Hours supporting Young People in schools and college	2		2
11	No of work experience Young People	1		1
12	Hours supporting Adults 24 plus	0		
13	Adult Work Experience	0	3	3
14	Hours supporting community / charitable	0		

Wider Business Activities

Evidence Reporting

Employment including apprenticeships:

7 Renaker apprentices currently on site:

T Hancock

F Wallace

I Lyons

C Newton

J O'Connor

L Montiero

A Thomas-Wood

At submission of the 6 monthly KPI Update, an excel spreadsheet, demonstrating and evidencing the figures within items 1-9 in the main KPI table will be submitted for review and comment.

School / Community Engagement

This section will be completed at the end of each 6 month period.

Date	Name	Event Type	Confirmed / Completed
------	------	------------	-----------------------

27 th March	Helena Kirkpatrick	Apprenticeship talk at Hopwood Hall	Confirmed
6 th March	Helena Kirkpatrick	Apprenticeship talk at Trafford College	Confirmed