

**GAS MEMBRANE VALIDATION**

|                                      |                                                  |
|--------------------------------------|--------------------------------------------------|
| Site Name: Belle Vue Stadium         | Project Number: 12-123                           |
| Company Name: Countryside            | Date: 23-08-2022                                 |
| Project Manager: O. Jackson          | E3P Engineer: J. Newall                          |
| PM Qualifications : BSc FGS AMIEnvSc | Engineer Qualifications: GGS Gas Training Feb 22 |

**Overview:**

The membrane comprised a Visqueen gas membrane (yellow) resistant to radon, carbon dioxide and low levels of methane. E3P can confirm there were no holes or rips at the time of inspection. Upon being laid the membrane is to be covered with a Celotex (closed Cell) floor insulation material which is considered to provide a high degree of protection.

All external joints were inspected and E3P can confirm that the membrane was overlapped and double taped to external and internal gas resistant DPM. The membrane was taped to the gas resistant DPM using a double-sided jointing tape.

Each unit has a service duct located to the front and outer edge of the property. E3P inspected each one and can confirm that the top-hats have been adequately sealed against the membrane.

Based on the information provided within this report, the site inspections and validation checklists, E3P can confirm that **Plot Apartment Block 2** has been installed with gas protection measures in accordance with Amber 1 to an acceptable level of workmanship.





**Plot – Apartment Block 2**

**General Condition of Membrane-Good Condition**



**Verification of Joints and Seals-Overlapped and sealed correctly**



**Verification of Service Penetrations-Good Condition**



**Verification of Ventilation-Good Condition**





# e3p

## Gas Protection Validation Site Record

Bellvue

|                       |          |               |                   |               |     |
|-----------------------|----------|---------------|-------------------|---------------|-----|
| Inspection date/time: | 23/10/18 | Inspected by: | J Newall          | Photographed: | 01x |
| Type of development:  | 2        | Plot number:  | Apartment Block 2 | Developer:    |     |

| Notes/recommendations                                                 | Comments                                                                                                                           |
|-----------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------|
| Membrane Type                                                         | Gold membrane                                                                                                                      |
| Extent of Coverage                                                    | Full                                                                                                                               |
| Underside of Membrane                                                 | clear                                                                                                                              |
| Slab / membrane condition (is membrane clear of debris or insulation) | yes                                                                                                                                |
| Type of joints                                                        | <input checked="" type="checkbox"/> Tape Joint <input type="checkbox"/> Welded Joint <input type="checkbox"/> Other (please state) |
| Service entries – Jubilee clips, Top hats installed correctly         | yes                                                                                                                                |
| External Wall Air bricks Present?                                     | yes                                                                                                                                |
| Corners inspected?                                                    | yes                                                                                                                                |
| Membrane joints inspected has Double –sided butyl tape been used?     | yes                                                                                                                                |
| Folds in membrane inspected?                                          | yes                                                                                                                                |
| Has the membrane been installed as per the design detail drawing?     | yes                                                                                                                                |

This Plot has PASSED/FAILED inspection. (Any proposed remedial works will be noted in the "Remarks" column on this form). An additional inspection visit IS/IS NOT required for this Plot

Inspection by: [redacted] Signed: [redacted]