

Progress Update



Progress Update

Project Name	Arkwright House
Job Reference Number	25-723090
Project Manager	Ciaran Hanton
Client	Watts Group Limited
Date	07/11/2025

Works Completed This Week:

Few days off bad weather has hampered progress this week, however we are working this weekend to keep progress on track on level 5.

Sample been carried out to level 6 west elevation including mastic joint, awaiting approval from MCC to proceed.

Works to plant deck still on hold until a resolution is found. Note we may be able to work FROM FRIDAY TO MONDAY, however this is still to be confirmed and costs agreed.

Works To Be Completed Next Week:

Continue with level 5, first fix lightening tapes to be installed

ETA To Completion:

As per programme submitted - 12/12/25
Note- Delayed 2 weeks on plant deck so far, new programme to be submitted upon agreement on how we are to move things forward



Roofing
Contractor







Roofing
Contractor





Roofing
Contractor



Contact Us



www.RMLFS.co.uk



Projects@RMLFS.co.uk



0800 130 3551

