

**Purified Air Limited**

Lyon House
Lyon Road
Romford
Essex
RM1 2BG

Tel: +44 1708 755414
Fax: +44 1708 721488
E-Mail: enq@purifiedair.com
Web Site: www.purifiedair.com

ESP Commissioning Report

Equip No:		Inspect No:	66188	Site: Manchester Central Windmill Street Manchester M2 3GX
Make/Model:		Job No:	203404	
Serial No:		Contact:		
Cust Equip No:		Inspected:	09/07/2024	
Meter:		Printed:	09/07/2024	
			Page: 1 of 1	

Items to Inspect	Result	Comments
ESP COMMISSIONING REPORT		
Details of Access equipment needed for service (Ladder, Tower)	-	Ladder
Access for future maintenance	Good/Poor - Please Comment	Good
Air Flow Direction checked	Yes	
Charge rate to collector	Please Give Details	Yes
Charge rate to ioniser	Please Give Details	Yes
Collector cells checked and free from damage	Yes	Yes
Collector cells fitted correctly	Yes	Yes
Door Safety switch checked	Yes	Yes
Drain plug in place	Yes	Yes
ESP Interlocked with fan so that unit switches off when fan not running	Pass	NOTE - Interlock currently being put in place
ESP unit wired to to mains power	Yes	Yes
Indicator light functioning	Yes	Yes
Mesh Filter fitted front & back	Yes	Yes

Service carried out by: Engineer Name: Jamie Taylor

Signature:

Customer Name: Ben

Signature:

**Purified Air Limited**

Lyon House
Lyon Road
Romford
Essex
RM1 2BG

Tel: +44 1708 755414
Fax: +44 1708 721488
E-Mail: enq@purifiedair.com
Web Site: www.purifiedair.com

UVO Commissioning Check

Equip No:		Inspect No:	66189	Site: Manchester Central Windmill Street Manchester M2 3GX
Make/Model:		Job No:	203404	
Serial No:		Contact:		
Cust Equip No:		Inspected:	09/07/2024	
Meter:		Printed:	09/07/2024	
			Page: 1 of 1	

Items to Inspect	Result	Comments
UVO COMMISSIONING REPORT		
Door safety switches working correctly	Yes	Yes
Air in-take filters correctly positioned	Yes	Yes
Power light functioning correctly	Yes	Yes
Safety light functioning correctly	Yes	Yes
Location of Unit	Location Of Unit	Above the ceiling behind the kitchen
Mains Power Supply in Place	Yes	Yes
Pressure Switch Set (Minimum 40pa)	Yes	Yes
UVO Installed before Fan	Pass	Yes
UVO lamp operation proved	Yes	Yes
Peto Tube for air flow switch been secured into the duct	Yes	Yes
Access to Equipment	Good	Good
Air flow damper set	Yes	Yes
Does the UVO switch off inconjunction with extract fan MAINS POWER dropped to UVO	Pass	Note - power interlock currently being put in place
Does UVO switch off on airflow switch	Pass	Yes

Service carried out by: Engineer Name: Jamie Taylor

Signature:

Customer Name: Ben

Signature: