

Jo Wavish

From: Lee Parry <LeeParry@aaprojects.co.uk>
Sent: 27 September 2019 14:58
To: Jo Wavish
Cc: Paul Worrall; Martin Moore
Subject: RE: WAG damp remedial works

Hi Jo,


MBC's sub-contractor has confirmed the mortar specification used as below:

'Our sub-contractor has confirmed that the mix they used was with 2.5 Leighton buzzard sand, 0.5 Nosterfield washed river sand and 1 NHL 3.5 lime, crushed coal ash.'

Kind regards,

Lee Parry BSc (Hons) MSc
Project Manager

Mobile: 07973 856690

The logo for aaprojects, featuring the word 'aaprojects' in white lowercase letters on a dark teal rectangular background.

From: Joanne Wavish <joanne.wavish@manchester.ac.uk>
Sent: 27 September 2019 14:56
To: Lee Parry <LeeParry@aaprojects.co.uk>
Cc: Paul Worrall <paul.worrall@manchester.ac.uk>; Martin Moore <Martin.C.Moore@manchester.ac.uk>
Subject: RE: WAG damp remedial works

Hi Lee,

Can you please confirm the mortar specification, maintenance services have been asked to carry out repointing works to a terracotta wall on the front elevation.

Many thanks

Jo Wavish MRICS MCIOB | Building Surveyor | Client Services Unit | Directorate of Estates & Facilities | 4.001b
Beyer Building | The University of Manchester | Oxford Road | M13 9PL | t: 0161 306 1376 m: 07769 137 427

From: Lee Parry [<mailto:LeeParry@aaprojects.co.uk>]
Sent: 23 September 2019 13:40
To: Joanne Wavish
Cc: Paul Williams; Paul Britton; Kavanagh, Mark (Capita)
Subject: RE: WAG damp remedial works

Hi Jo,

Apologies for the delay in coming back to you on this, I'm currently chasing MBC for dates as to when they will undertake the works identified during our walkaround. I will also confirm the mortar mix ASAP.