

Quality - Fixers

Form Reference	F1.1386831
Owned By	Graham Priest (Kinlan Test Environment)
Date	27/06/2022 16:27:06
Status	Open
Location	Test Project
Installation Location	
Grid Line	Test Project
Mast Climber	
Other Form of Access	
Installer Details	
#	Name
Has all the EPDM work been completed by other trades?	
Insulation	
Insulation Brand & Type	
Have the correct widths of insulation been used as per cross section detail?	
Have the stress plates been fixed to the correct horizontal and vertical spacing as per the specification?	
Capture photo(s) of insulation and the thickness	
Tyvek Firecurb Installation	
Has a Tyvek wrap been installed?	
Are the joints overlapped and sealed correctly?	
Capture photo(s) of Tyvek and joints	
Channel Restraint System	
Has the system been fixed horizontally to the stud wall at the required distance as per the specification?	
Are screws and compression sleeves installed as per the specification?	
Capture photo(s) of channel restraint system	
Work Area	
Have the work areas been cleared and left in a safe standard?	
Have all nuts, bolts and screws been returned to the store?	
Capture photo(s) of work area	
Installer Sign Off	
I am happy to take responsibility for this installation	
Kinlan Inspection	
Action required?	
Actions required and taken	
Who was responsible for the actions required	
Installation inspected and works signed off by Kinlan representative	