



Borehole Log

Borehole No.

WS204

Sheet 1 of 1

Project Name: North Manchester General Hospital Stage 2

Project No.
076686.301

Co-ords: 384945.46 - 402597.94

Hole Type
WS

Location: Manchester

Level: 64.91

Scale
1:50

Client: MFT

Dates: 24/05/2021 - 24/05/2021

Logged By

Well	Water Strikes	Samples and In Situ Testing			Depth (m)	Level (m)	Legend	Stratum Description	
		Depth (m)	Type	Results					
					0.40	64.50		ASPHALT	
		0.80	ES					MADE GROUND: Brown gravelly very clayey medium to coarse sand. Gravel is angular to subrounded fine to coarse of brick.	1
		1.20		N=12 (1,2/3,3,3,3)	1.10	63.80		MADE GROUND: Brown very sandy slightly gravelly clay. Sand is fine to medium. Gravel is angular fine to medium of brick.	
		1.80 - 2.60	B		1.60	63.30		Medium dense brown slightly gravelly fine to medium SAND. Gravel is subangular to subrounded fine to coarse including sandstone and siltstone.	2
		2.00		N=22 (3,3/4,5,6,7)					
		2.80	D		2.70	62.20		Stiff brown slightly gravelly very sandy CLAY. Sand is fine to medium. Gravel is subrounded medium of sandstone.	3
		3.00		N=20 (3,2/3,3,6,8)	3.25	61.66			
					3.40	61.50		Medium dense brown very clayey fine to medium SAND.	
								Very stiff brown very sandy CLAY. Sand is fine to medium.	
		4.00		N=13 (2,3/3,4,3,3)	3.80	61.10		Medium dense brown very clayey fine to medium SAND.	4
		5.00		N=22 (3,5/5,5,5,7)					5
					5.45	59.46		End of borehole at 5.45 m	6
									7
									8
									9
									10

Remarks

Service inspection pit hand excavated from GL to 1.20m. No groundwater encountered.

