

TIM GROOM ARCHITECTS

BENDIX STREET EXTERNAL MATERIAL SAMPLE TRACKER

Document No 0324-TGA-PM_40_50_66_Sample Tracker

Project Bendix Street (Thompson Street)

Key	
Outstanding	Stage 1 Submission Date - Swatch
	Stage 2 Submission Date - Sample Panel
Submitted for comment	(Date submitted)
Approval confirmed	(Date approved)
Sample rejected	(Date rejected)

Description	Product Reference	Range/Colour	Image	Planning Description	Client	Council	Contractor	Notes
-------------	-------------------	--------------	-------	----------------------	--------	---------	------------	-------

1.0 - GRC

1.1 - Panels generally	GB Architectural Cladding Products - GRC. Colour Light Grey			GRC frame comprising columns and horizontal floor bands. Colour Light Grey		Stage 1 - 31.08.21 Stage 2 - 21.01.22		
1.2 - GRC Soffits	GB Architectural Cladding Products - GRC. Colour Light Grey			GRC frame comprising columns and horizontal floor bands. Colour Light Grey		Stage 1 - 31.08.21 Stage 2 - 21.01.22		
1.3 - Mastic colour	TBC			To match GRC, matt finish		Stage 1 - 4 weeks after approval of GRC colour Stage 2 - 21.01.22		

2.0 - Aluminium Cladding

2.1 - Aluminium Cladding Panels	Tiger Coatings / Interpon	TBC		Aluminium cladding panels, powder coated colour to match window and complement GRC		Stage 1 - 31.08.21 Stage 2 - 21.01.22		
2.2- Fixed Aluminium perforated slot panel	Tiger Coatings / Interpon	TBC		Aluminium perforated panels, powder coated colour to match window and complement GRC		Stage 1 - 31.08.21 Stage 2 - 21.01.22		
2.3 - Mastic	TBC	TBC		-		Stage 1 - 4 weeks after approval of Aluminium Stage 2 - 21.01.22		

3.0 - Aluminium Windows

3.1 - Framing colour	Tiger Coatings / Interpon			Powder Coated frames with nominal 50mm profiles to all mullions and transoms. Colour to complement GRC.		Stage 1 - 31.08.21 Stage 2 - 21.01.22		
3.3 - Sill flashings	Tiger Coatings / Interpon			Powder coated. Colour to match windows		Stage 1 - 31.08.21 Stage 2 - 21.01.22		
3.4 - Soffit flashings	Tiger Coatings / Interpon			Powder coated. Colour to match windows		Stage 1 - 31.08.21 Stage 2 - 21.01.22		
3.5 - Aluminium spandrel panels	Tiger Coatings / Interpon							
3.6 - Ironmongery	TBC	TBC						
3.7 - Mastic	TBC	TBC						
3.8 - Visible Fixings/ Mechanisms	TBC	TBC						
3.9 - Trickle Vent	TBC	TBC						

04.08.21
10.08.21

A
B

Issued to GMI
GMI target dates added

5.0 Glass Balustrades (roof terrace only)					
5.1 - Glazing	TBC		TBC	Glass Balustrade, Frameless with hidden fixings.	Stage 2 - 21.01.22
5.2 - Glazing channels	TBC		TBC		
5.3 - Fixings	TBC		TBC		
6.0 - Mechanical Louvres					
6.1 - Generally	Tiger Coatings / Interpon			See Above See Above	Powder coated. Colour to match windows
6.2 - Window soffits	Tiger Coatings / Interpon				
7.0 - Coping					
7.1 - Aluminium Flashings & Copings	Tiger Coatings / Interpon			Powder coated. Colour to match windows	As 3.0 & 4.0
8.0 - Doors					
8.1 - Louvred Door	Tiger Coatings / Interpon			See Above See Above	Powder coated. Colour to match windows Powder coated. Colour to match windows
8.2 - Glazed doors (PPC Alu frame)	Tiger Coatings / Interpon				
9.0 - Roof Terrace					
9.1 - Terrace paving	TBC		Concrete sett paving		
9.2 - Planters	TBC		TBC		
9.3 - Safety Equipment	TBC		TBC		
9.4 - Channels	TBC		TBC		
9.5 - Lighting	TBC		TBC		