



If in doubt ASK. Drawing measurements shall not be obtained by scaling. Verifying all dimensions prior to construction. Immediately report discrepancies on this document to the Landscape architect. This document shall be read in conjunction with associated consultants documents.

Boundary path through existing tree planting

Habitat area created amongst existing trees, new understorey planting, log piles, seating areas (breedon gravel paths)

External dining linked to internal dining hall with external serving hatch from kitchen

Grass lawn soft social area - informal pitch area

Hard social space with clear central area for games and boisterous activity

Seating and tree planting to provide small social spaces with seats to MUGA edge providing sports viewing opportunities

4 court MUGA split arrangement to provide greater flexibility to curriculum / out of hours use sport use, ensures close proximity to changing rooms.

5.0m high ball stop fence to south side of MUGA and AWP to protect tram lines from balls.

**Key;**  
**Landownership**  
— Extent of school land ownership  
— Land in MCC ownership to be transferred to GMP

**NOTE:**  
This drawing provides an overview to works. The drawing should be read in conjunction with the following information which provides further detail;  
FS0765-DHL-Z0-Z0-DR-L-0005 Paving Materials and Street Furniture  
FS0765-DHL-Z0-Z0-DR-L-0003 Planting Plan  
FS0765-DHL-Z0-Z0-DR-L-0008 Levels strategy  
FS0765-DHL-Z0-Z0-DR-L-0008 Fence line general arrangement and associated specifications.

| SAFETY, HEALTH & ENVIRONMENT (SHE BOX) RESIDUAL HAZARDS                             |           |                                                                                           |                                                                                                                                                                                                                                                                                                                                                                                             |
|-------------------------------------------------------------------------------------|-----------|-------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| CONTRACTORS PROPOSALS PHASE                                                         |           |                                                                                           |                                                                                                                                                                                                                                                                                                                                                                                             |
|                                                                                     | Reference | Description                                                                               | Actions                                                                                                                                                                                                                                                                                                                                                                                     |
|  | R01       | Fence post pit construction. Damage to existing services. <b>Applies throughout site.</b> | Existing services to be diverted / protected during construction. Contractor to confirm that all existing retained services are in the positions shown on drawings. Location of fence posts and deep excavations of foundations to landscape elements to be co-ordinated with services proposals and existing traces. Hand dig trenches during close proximity construction where required. |
|  | A01       | Steep slopes stability / maintenance                                                      | Working on slopes designed to not exceed 1:3 for slope stability. Pits to be dug using pedestrian machines with specific risk assessment.                                                                                                                                                                                                                                                   |
|                                                                                     | A02       | Use of pesticides / herbicides and impact on operatives and public.                       | Ensure public are away from area being treated and consider weather conditions. Establish safe working distances from others and wear protective clothing.                                                                                                                                                                                                                                  |

|     |        |                                                                                                                                                                                                                                                              |
|-----|--------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| C08 | 220321 | Main gate swing amended. Amendments to south side of MUGA. Amendment to seating numbers and specification.                                                                                                                                                   |
| C07 | 030221 | Planning issue - minor amendments                                                                                                                                                                                                                            |
| C06 | 280121 | Tree species and position amended to proposed hedgerow along Mauldeth Road West                                                                                                                                                                              |
| C05 | 190121 | Soft planting strips and edgings omitted to sports hall and abutting main building. Macadam extended into areas. Habitat path configuration updated. Tree positions adjusted and hedge added to road frontage to suit site conditions and service locations. |
| C04 | 060820 | Main entrance amended to suit agreed VIA design. 3no. trees added near west cycle shelters                                                                                                                                                                   |
| C03 | 310720 | Hockey markings added.                                                                                                                                                                                                                                       |
| C02 | 180520 | Pedestrian access slope path amended to suit levels drawing.                                                                                                                                                                                                 |
| C01 | 310120 | CONSTRUCTION ISSUE                                                                                                                                                                                                                                           |
| Rev | Date   | Notes                                                                                                                                                                                                                                                        |

# DHLA

Client **BAM Construction UK Ltd.**  
Project **Chorlton High School South**  
Dwg. title **Site Masterplan**  
Dwg. No. **FS0756-DHL-XX-Z0-DR-L-00001**  
Rev **C08**    Suitability **S4**    Date **Mar 21**    Scale **1:500 @ A1**

Daily Henderson Landscape Architects Ltd.  
83 Wilkinson Street  
Sheffield S10 2GJ  
Tel: 07579 219534  
info@dailyhenderson.co.uk  
www.dailyhenderson.co.uk