

| Feature Name | Map No. | Species       | Owner         | Location               | Planting Year | Height (m) | DBH (cm) | Crown Spread (m) | Stem Count | Defects                                                                                                   | Targets                                                                                                            | Inspection Report                                                                                                                                                                                                                                                                                                                                                   | Work                         | Inspector's Comments                                                                                                                                                                                                          |
|--------------|---------|---------------|---------------|------------------------|---------------|------------|----------|------------------|------------|-----------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| MAN0138      | 8       | Sycamore      | Communal Land | MCLAREN COURT, M21 9RD | 1960          | 12         | 64       | 10               | 1          | Bifurcates at x, Cavities, Old Pruning Wounds, Partial Occlusion, 1 Growing into Cables, Deadwood (Minor) | 3 Residential Home, Driveway, Footpath, Footpath-Highway, Parked Cars, Road, Underground Services, Telephone Wires | The tree is in contact with BT cables X3, 2 running through the crown which are entangled by secondary and tertiary branches. Clear cables within 3 months to preventing breakage.                                                                                                                                                                                  | Clear from Utility           | The tree is in contact with BT cables x3, 2 running through the crown which are entangled by secondary and tertiary branches. Clear cables within 3 months to preventing breakage.                                            |
| MAN0142      | 8       | English Oak   | Communal Land | MCLAREN COURT, M21 9RD | 1950          | 13         | 61       | 15               | 1          | Crown Decline, Deadwood (Minor), Suppressed                                                               | 3 Residential Home, Footpath-Highway, Garden, Parked Cars, Road, Traffic Lights / Signs                            | Minor deadwood through out several lengths of up to 4m, crown is showing signs of decline with the moderate amount of deadwood. Remove within 3 months. Oak retain deadwood for quite awhile, over footpath and road.                                                                                                                                               | Deadwooding (2-Medium)       | Minor deadwood throughout, crown is showing signs of decline with the moderate amount of deadwood. Remove within 3 months. Oak retain deadwood for quite awhile, over footpath and road.                                      |
| MAN0143      | 8       | Hybrid Poplar | Communal Land | MCLAREN COURT, M21 9RD | 1900          | 25         | 106      | 11               | 1          | Deadwood (Minor), Ivy, Other (Specify)                                                                    | Footpath, Footpath-Highway, Garden, Parked Cars, Road, Traffic Lights / Signs, Wall                                | North side, sunken column indicative of species, at approx 5m unsure if decay pocket unable to see clearly with binoculars whether that is the case due to ivy. Remove ivy and inspect region noted. Inspect within 3 months. minor deadwood starting at approx 10m, remove deadwood >30mm modest amount. QTRA score likely to change following further inspection. | Deadwooding (2-Medium)       | Minor deadwood starting at approx 10m, remove deadwood >30mm modest amount.                                                                                                                                                   |
|              |         |               |               |                        |               |            |          |                  |            |                                                                                                           |                                                                                                                    |                                                                                                                                                                                                                                                                                                                                                                     | Detailed Inspection - Aerial | North side, sunken column indicative of species, at approx 5m unsure if decay pocket unable to see clearly with binoculars whether that is the case due to ivy. Remove ivy and inspect region noted. Inspect within 3 months. |
|              |         |               |               |                        |               |            |          |                  |            |                                                                                                           |                                                                                                                    |                                                                                                                                                                                                                                                                                                                                                                     | Remove Ivy (2-Medium)        | Remove ivy as unable to carry out full VTA.                                                                                                                                                                                   |