

Proposed Works	Supporting Plans
Erection of new internal partitions and associated installation of doors. For method of works please refer to the supporting plans.	• ID-GA-1F-00-01 - Existing General Arrangement Plan • Cundall (22)200_1F Partition and Door Types • Cundall_(42)200_1F Wall Finishes • Cundall_(20)200_1F General Arrangement Plan • Cundall_(10)202_1F Significance Plan • Cundall_(10)403_1F Proposed Long Section & Cross Section • Cundall_(20)201_1F Proposed Floor Plan
Erection of new joinery fixtures and fittings including kitchenette joinery, central island joinery, AV wall joinery, awards display joinery, Quiet Room storage joinery and service cupboard joinery. RAWL plugs will be utilised, secured into existing historic wall mortar joints wherever possible. For method of works please refer to the supporting plans.	• ID-GA-1F-00-01 - Existing General Arrangement Plan • Cundall_(71)200_1F Joinery Location Plan • Cundall_(71)400_Kitchen Joinery Intent • Cundall_(71)401_Central Island Joinery Intent • Cundall_(71)402_Typical Timber Slats Joinery Intent • Cundall_(71)403_Typical AV Wall Joinery Intent • Cundall_(20)200_1F General Arrangement Plan • Cundall_(10)202_1F Significance Plan • Cundall_(10)403_1F Proposed Long Section & Cross Section • Cundall_(20)201_1F Proposed Floor Plan
Installation of new sockets and additional electrical cabling located in the existing non-original skirting board. Installation of additional new skirting board to match existing where this needs to be brought forwards. New cabling to be brought down from upper level and located in galvanised steel conduits. RAWL plugs to be located within existing historic wall mortar joints where possible. For method of works please refer to the supporting plans.	• FWH-CDL-XX-XX-DR-E-00000 • FWH-CDL-XX-XX-DR-E-30000 • Cundall_(35)200_1F RCP • Cundall_(35)200_1F RCP_RevA • Cundall_(35)201_1F Existing RCP • Cundall_(35)201_1F RCP & MEP
Installation of new hot and cold-water pipework, and kitchen extraction to be taken down from WC riser. This requires the minor demolition of a small section	• 1030529-SK-M-02 - PH alterations • Cundall_(35)200_1F RCP

of existing historic wall to facilitate the access to the proposed kitchenette. For method of works please refer to the supporting plans.	• Cundall_(20)200_1F General Arrangement Plan • Cundall_(10)202_1F Significance Plan • Cundall_(10)403_1F Proposed Long Section & Cross Section • Cundall_(20)201_1F Proposed Floor Plan • Cundall_(35)200_1F RCP_RevA • Cundall_(35)201_1F Existing RCP • Cundall_(35)201_1F RCP & MEP
Installation of acoustic panels and curtain track to ceiling. The acoustic panels will be secured using screws into the existing non-original plasterboard soffit. The curtain track will be a standard track with screws fixed into the existing non-original plasterboard soffit. For method of works please refer to the supporting plans.	• Cundall_(35)200_1F RCP • IG_404_Ecophon_Solo_Rectangle • Cundall_(35)200_1F RCP • Cundall_(35)200_1F RCP_RevA • Cundall_(35)201_1F Existing RCP • Cundall_(35)201_1F RCP & MEP • Cundall_(10)202_1F Significance Plan • Cundall_(20)201_1F Proposed Floor Plan
Installation of new mechanical services and alterations to existing non-original pipework. This includes implementation of 1 no. MITSUBISHI PKA-M35MHA DX UNIT to comms room, 2no. Fan Coil Units (FCU), reconfiguration of existing non-original refrigerant pipework and trays. For method of works please refer to the supporting plans.	• 1030529-SK-M-01 - Mechanical alterations • FWH-CDL-XX-XX-DR-E-00000 Small Power, Data and Security Plan • Cundall_(35)200_1F RCP
Installation of new suspended luminaires to existing non-original plasterboard ceiling. No fixtures are to be attached to existing historic timber beams.	• FWH-CDL-XX-XX-DR-E-00000 • FWH-CDL-XX-XX-DR-E-30000 • FWH-CDL-XX-XX-DR-E-30000 Lighting Modification Intent Plan • Cundall_(35)200_1F RCP
Proposed floor finishes include laying of carpets over the existing historic timber flooring. No works are	• Cundall_(43)200_1F Floor Finishes

proposed to the existing original timer flooring. For method of works please refer to the supporting plans.	
---	--