

INTERNAL CEILING RETENTION INCLUDING ASSOCIATED SPECIFICATIONS AND METHOD OF WORKS

Existing (non-original fabric) ceiling is to be retained as per the works previously carried out under the approved application 101365/LO/2013/C2. The non-original ceiling build-up of 1 layer of 15mm Fireline plasterboard which provides 1hr fire rating between floors to require to satisfy Part B: Fire of the Building Regulations, will remain as part of the proposed works and is not affected by the scheme.

As mentioned in the method statement for REMOVAL OF NON-ORIGINAL FABRIC (GYPFRAME LIGHTWEIGHT PARTITIONS), where there is the removal of existing Gypframe track head that leaves a gap exposing the underside of the existing floor and timber joists above, it will need to be infilled accordingly with new Fireline plasterboard to match that of the existing (non-original fabric) adjacent construction carried out under previously approved application 101365/LO/2013/C2.

Overhead cable trays will be required to distribute electrical wiring to desks, which will be surface mounted to the non-original Fireline ceiling. Electrical feeds will run on the trays which will supply light fixtures hung from the bottom of the cable tray.



- Slotted Channel secured to non-original Fireline ceiling
- Suspended Threaded Rod
- Cable Tray
- Slotted Channel supporting cable tray connected to threaded rod
- All cable tray work will be in a galvanised steel finish