



OLDHAM ROAD MATERIALS LIST

Title:	Materials Required for Planning Discharge	Application Reference	
Issued:	12/11/20	Revision	First Issue

	Material	Planning Application Description	Stage 1 Sample	Stage 1 - Date Sample Received for Review	Stage 2 Sample	Stage 2 - Date Sample Received for Review
1.	GRC panels	GRC Cladding with recessed arch detailing. Colour Light Pink.	Small scale sample panel to be available for inspection dated in the next column.	02/08/2021	To form part of the mock up panel to be erected in site compound in based on Stage 1 approval.	06/09/2021
2.	Facing Brick	Weathered stock light pink in colour. To compliment GRC	Approx. 1m ² sample panel to be available for inspection dated in the next column.	02/08/2021	To form part of the mock up panel to be erected in site compound based on Stage 1 approval.	06/09/2021
3.	Air Brick	Air Brick to be introduced where necessary. Air	Example Airbrick to be held up against facing brick Stage 1	02/08/2021	Example Airbrick to be held up against facing brick Stage 1 & 2 Sample to ensure it matches.	06/09/2021



		Brick to match brickwork.	& 2 Sample to ensure it matches.			
4.	Mortar	Mortar colour to compliment brick with bucket handle joints.	To be used on the Approx. 1m ² sample panel to be available for inspection dated in the next column.	02/08/2021	To form part of the mock up panel to be erected in site compound based on Stage 1 approval.	06/09/2021
5.	Mastic Colour Between GRC panels	Mastic colour to match GRC and be matt in finish.	Small swatch samples of mastic colours to be held up against Stage 1 sample panel.	02/08/2021	To form part of the mock up panel to be erected in site compound in based on Stage 1 approval.	06/09/2021
6.	Aluminium Windows	Tiger Powder Coated frames with 50mm profiles to all mullions and transoms. Colour to compliment brickwork.	Colour swatches to be presented with brickwork sample panel, to be available for inspection dated in the next column.	02/08/2021	Full sized window to be included in mock up to be erected in site compound in based on Stage 1 approval. To include the sealant mastic colour for approval.	06/09/2021



7.	Aluminium Curtain Walling	Tiger Powder Coated frames with 50mm profiles to all mullions and transoms. Colour to compliment brickwork.	Colour swatches to be presented with brickwork sample panel, to be available for inspection dated in the next column.	02/08/2021	Elemental section of curtain walling system to be presented to illustrate profile and system. Window system as item 6 to be used as large-scale reference for colour and finish.	06/09/2021
8.	Window Cills and Flashings	Tiger Powder Coated Colour to match windows.	Colour swatches to be presented with brickwork sample panel, to be available for inspection dated in the next column.	02/08/2021	Example flashings and trim to be included on full size sample panel to be erected in site compound in based on Stage 1 approval.	06/09/2021
8.	Aluminium Soffit Panels	Tiger Powder Coated Colour to match windows.	Colour swatches to be presented with brickwork sample panel, to be available for inspection dated in the next column.	02/08/2021	Larger approximately 1m ² sample panel to be presented along with main stage 2 sample panel for approval in based on colour and finish agreed in Stage 1 approval.	06/09/2021
9.	Aluminium Flashings	Tiger Powder Coated Colour	Colour swatches to be presented with brickwork sample	02/08/2021	Example flashings and trim to be included on full size sample panel to be erected in site compound in based on	06/09/2021



	and Copings	to match windows.	panel, to be available for inspection dated in the next column.		colour and finish agreed in Stage 1 approval.	
10.	Metal Balustrades and Railings	Flat Metal Bar (nominal 40 x10mm) Concealed side fixed. Tiger powder coated colour to match windows.	Colour swatches to be presented with brickwork sample panel, to be available for inspection dated in the next column.	02/08/2021	Example Juliet and parapet railings to be included on full size sample panel to be erected in site compound in based on colour and finish agreed in Stage 1 approval.	06/09/2021
11.	Glass Barrier Balustrade (Top two floors only)	Glass Balustrade, Frameless with hidden fixings.	Glass Barrier detail to be presented to the planners for approval. Colour to be as per window frame.	02/08/2021	Elemental section of outer fixing of the glass barrier to held up against the stage 2 Mock up.	06/09/2021
12.	Mech PPC louver to soffit of window.	Tiger Powder Coated Colour to match windows.	N/A		To form part of the mock up panel to be erected in site compound in.	06/09/2021



13.	Larger GRC panels with decorative recessed detail (top of building)	GRC Cladding with recessed arch detailing. Colour Light Pink.	As per item 1.		Mock up of large GRC top floor decorative panel to be provided before going into production.	06/09/2021
14.	Arched GRC soffit to commercial unit	GRC Cladding with recessed arch detailing. Colour Light Pink.	As per item 1.		Mock up of arched GRC to be provided before going into production.	06/09/2021