



Document Name: Building Asset Schedule – Lower Ground
Document Ref: OTH-PUR-TH-LG-SCH-A-2432
Status: For Construction
Document Type: Schedule

Revision History:

REV.	DATE	DESCRIPTION OF CHANGE
-	15/06/2020	First Issue
01	06/07/2020	Caveat included


Document No: OTH-PUR-TH-LG-SCH-A-2432
Document Name: Building Asset Schedule – Lower Ground
Revision: 01 Revision Note: Caveat included
Status: For Construction
Issue Date: 06/07/2020
Type: Schedule

General Notes: Discovery Caveat:	This schedule records the building assets as at the end of the Soft Strip of the building . However, as the perimeter boxing and other coverings are removed during the MEP strip and other genral alterations further assets of heritage significance will be discovered and will be recorded on later revisions of this schedule which will be issued under the EWN and change control procedures of the contract and will be managed in LBC terms by the Watching Brief Discovery Protocols and Heritage Surgery Review System as already agreed with the LPA.
Protection in situ:	This schedule records the building assets that are to be kept in situ and protected in the building . The fixed and unfixed assets listed will be protected in the same ways as the rest of the building fabric. There is an agreed provision of physical protection measures for the primary routes and vulnerable areas which remains in place throughout the duration of the works (refer to protection provision drawings and specifications issued by Lendlease). In addition to this there is a system of monitoring environmental and vibration conditions in the building to protect against damage. The Work Package Contractors will be responsible for bespoke and proportionate protection (both in terms of working methods, controls and physical guarding) of the building fabric and assets related to mitigation of the risks of particular operations in specific locations and this will be managed in LBC terms by the Heritage/Technical Submittal Approval Protocols and Heritage Surgery Review System as already agreed with the LPA.


KEY:	
Fixed Heritage	Retain in-situ:
	Storage for re-instatement: Item will be recorded, removed and stored for re-instatement in same location: a) Items that have the potential to be damaged by the works and can be removed b) Items that will obstruct the works but will not cause an issue with the proposed room use
	Storage for re-location: Item will be recorded & removed as the item is not appropriate for re-instatement for the following reasons: a) change in room use resulting in the item being unsuitable for current location b) the structure the item is fixed to is removed as part of the alts and demos c) There is a clash with proposed construction (eg. MEP installation, new walls, raised floor etc.)
Conditioned Storage requirements	Building construction: •The building must be of robust, brick or stone construction. •The building must be well-insulated to maintain a stable temperature. •The building envelope must be watertight and free from the risk of water penetration from piped water or damp. •The roof must be of solid construction without roof lights. •Internal walls and floors should be sealed and non-friable. Heating: •The storage spaces must have low-level, radiant heating to maintain a stable temperature within the range 16-20C and a Relative Humidity (RH) below 65%. Security: •The building must be alarmed for both intruders and fire. These should be connected to a 24-hour call out service. •The building should be monitored by CCTV. Access: All items to be catalogued and a record kept of the storage locations with access to be provided as and when required.
Standard Storage requirements	Building construction: •The building must be of robust construction. •The building envelope must be watertight and free from the risk of water penetration from piped water or damp. •The roof must be of solid construction. •Internal walls and floors should be sealed and non-friable. Access: All items to be catalogued and a record kept of the storage locations with access to be provided as and when required.
Unfixed Heritage	All Items to be removed and stored in room 034b awaiting further review
Highlighterd items	These items are on the asbestos register



Basic Information							Reason for removal	Asset Category	Item Category	Action	Instruction of next steps	Responsibility	Cluster	Additional notes	Photo
Ref	Proposed Room Use		Conditioned Storage Estimate m³	Standard Storage Estimate m³	Item Description	Quantity	Please specify	Please specify:	Please specify:	Query for:	Please specify:	Please specify:	Please specify:		
BA-OTH-00-034b-001	Plant	LG-028f	1.00		Dated timber shelving	1	Room use	Fixed Heritage	Shelving	Storage for re-location	Item will be recorded, removed and stored for re-location	Purcell / MCC	Fit Out		
BA-OTH-00-034b-002	Plant	LG-028			Door Hatch	1	n/a	Fixed Heritage	Fixtures + Fittings	Retain in-situ	Protect during the works as required	Lendlease	Fit Out		

Basic Information							Reason for removal	Asset Category	Item Category	Action	Instruction of next steps	Responsibility	Cluster	Additional notes	Photo
Ref	Proposed Room Use		Conditioned Storage Estimate m ³	Standard Storage Estimate m ³	Item Description	Quantity	Please specify	Please specify:	Please specify:	Query for:	Please specify:	Please specify:	Please specify:		
BA-OTH-00-033b.a-001	Plant	LG-027b	3.00		Large timber sliding door cupboard	1	Room use	Fixed Heritage	Cupboards	Storage for re-location	Item will be recorded, removed and stored for re-location	Purcell / MCC	Fit Out	This was relocated to LG some years ago, original location unknown	
BA-OTH-LG-C03c-001		LG-C03c			Telephone distribution board		n/a	Fixed Heritage	Fixtures + Fittings	Retain in-situ	Protect during the works as required	Lendlease	Fit Out/MEP	Part of the Second World War ARCC to be interpreted as part of the Visitor Experience	
BA-OTH-LG-C03c-002		LG-C03c			Ventilation Ducts and associated plant		n/a	Fixed Heritage	Fixtures + Fittings	Retain in-situ	Protect during the works as required	Lendlease	Fit Out/MEP	Part of the Second World War ARCC to be interpreted as part of the Visitor Experience	
BA-OTH-LG-C03c-003		LG-C03c			Miscellaneous, fittings, coat hooks, pipework and fire equipment		n/a	Fixed Heritage	Fixtures + Fittings	Retain in-situ	Protect during the works as required	Lendlease	Fit Out/MEP	Part of the Second World War ARCC to be interpreted as part of the Visitor Experience	
BA-OTH-LG-S07	Circulation	LG-S07			Original Staircase Heat Emitter and section of 1940's Poison Gas Extraction Duct over		n/a	Fixed Heritage	Fixtures + Fittings	Retain in-situ	Protect during the works as required	Lendlease	Fit Out/MEP		
BA-OTH-00-035-001	Wine Store	LG-030			Strong room door with vertical grille	1	n/a	Fixed Heritage	Doors	Retain in-situ	Protect during the works as required	Lendlease	Fit Out	See Door schedule for further information: OTH-PUR-TH-ZZ-SCH-A-5802	
BA-OTH-00-035-002	Wine Store	LG-030			Strong room safe door	1	n/a	Fixed Heritage	Doors	Retain in-situ	Protect during the works as required	Lendlease	Fit Out	See Door schedule for further information: OTH-PUR-TH-ZZ-SCH-A-5802	
BA-OTH-00-035-004	Wine Store	LG-030		1.00	Metal Shelving (type 2)	1	Room use	Fixed Heritage	Shelving	Storage for re-instatement	Item will be recorded, removed and stored for re-instatement in same location	Purcell / MCC	Fit Out	Reinstatement will not impede proposed use of space as wine store	
BA-OTH-00-035-005	Wine Store	LG-030		1.00	Metal Shelving (type 3)	1	Room use	Fixed Heritage	Shelving	Storage for re-instatement	Item will be recorded, removed and stored for re-instatement in same location	Purcell / MCC	Fit Out	Reinstatement will not impede proposed use of space as wine store	

Basic Information							Reason for removal	Asset Category	Item Category	Action	Instruction of next steps	Responsibility	Cluster	Additional notes	Photo
Ref	Proposed Room Use		Conditioned Storage Estimate m ³	Standard Storage Estimate m ³	Item Description	Quantity	Please specify	Please specify:	Please specify:	Query for:	Please specify:	Please specify:	Please specify:		
BA-OTH-00-035-006	Wine Store	LG-030		1.00	Historic Pipework	Perimeter	Room use	Fixed Heritage	Pipework	Storage for re-instatement	Item will be recorded, removed and stored for re-instatement in same location	Purcell / MCC	Fit Out/MEP	Reinstatement will not impede proposed use of space as wine store	
BA-OTH-00-035-007	Wine Store	LG-030			Historic Pipework brackets	10	Room use	Fixed Heritage	Fixtures + Fittings	Storage for re-instatement	Item will be recorded, removed and stored for re-instatement in same location	Purcell / MCC	Fit Out/MEP	Reinstatement will not impede proposed use of space as wine store	
BA-OTH-00-007b-001	Bin Store	LG-032			Ventilation Duct	1	n/a	Fixed Heritage	Ducting	Retain in-situ	Protect during the works as required	Lendlease	Fit Out/MEP	To be resupported as necessary	
BA-OTH-LG-C04b-001	All	LG-C04b			Hydraulic fitting	1	n/a	Fixed Heritage	Hydraulic Fittings/Pipework	Retain in-situ	Protect during the works as required	Lendlease	Fit Out/MEP	All hydraulic coal hoist equipment and associated pipework and valves to be retained in situ	
BA-OTH-00-007b-002	Bin Store	LG-032			Electrical Servicing	2	n/a	Fixed Heritage	Electrical Fittings	Retain in-situ	Protect during the works as required	Lendlease	Fit Out/MEP		
BA-OTH-00-005b-001	Circulation	LG-C04		0.25	Metal Grating	1	Demolition	Fixed Heritage	Fixtures + Fittings	Storage for re-location	Item will be recorded, removed and stored for re-location	Purcell	Fit Out	Large number of walls being removed to from corridor - see dwg OTH-PUR-TH-LG-DWG-A-0363 & 0366	
BA-OTH-00-005b-002	Circulation	LG-C04		1.00	Ventilation Duct	1	Demolition	Fixed Heritage	Ducting	Storage for re-location	Item will be recorded, removed and stored for re-location	Purcell / MCC	Fit Out/MEP	Large number of walls being removed to from corridor - see dwg OTH-PUR-TH-LG-DWG-A-0363 & 0366	
BA-OTH-00-005b-003	Circulation	LG-C04			Heritage light switch	1	n/a	Fixed Heritage	Electrical Fittings	Storage for re-instatement	MCC to select sample to retain	MCC	MEP		
BA-OTH-00-008b-001	Deliveries / Storage	LG-033			Switchboard box	1	n/a	Fixed Heritage	Electrical Fittings	Retain in-situ	Protect during the works as required	Lendlease	Fit Out/MEP		

Basic Information							Reason for removal	Asset Category	Item Category	Action	Instruction of next steps	Responsibility	Cluster	Additional notes	Photo
Ref	Proposed Room Use		Conditioned Storage Estimate m ³	Standard Storage Estimate m ³	Item Description	Quantity	Please specify	Please specify:	Please specify:	Query for:	Please specify:	Please specify:	Please specify:		
BA-OTH-00-009b-001	Circulation / lift	ZZ-L06/LG-C04b	0.25		Door hatch	1	Demolition	Fixed Heritage	Fixtures + Fittings	Storage for re-location	Item will be recorded, removed and stored for re-use / re-location	Purcell / MCC	Fit Out	Wall in this area to be removed to form access into moat- see dwgs OTH-PUR-TH-LG-DWG-A-0363 to 0366	
BA-OTH-00-008b-003	Deliveries / Storage	LG-033			Historic ventilation duct	1	n/a	Fixed Heritage	Ducting	Retain in-situ	Protect during the works as required	Lendlease	Fit Out/MEP		
BA-OTH-00-003b-001	Circulation	LG-C04			Heritage double doors	2	n/a	Fixed Heritage	Doors	Retain in-situ	Protect during the works as required	Lendlease	Fit Out	See Door schedule for further information: OTH-PUR-TH-ZZ-SCH-A-5802	
BA-OTH-00-003b-002	Circulation	LG-C04		0.25	Metal grating	1	Demolition	Fixed Heritage	Fixtures + Fittings	Storage for re-location	Item will be recorded, removed and stored for re-location	Purcell	Fit Out	Large number of walls being removed to from corridor - see dwg OTH-PUR-TH-LG-DWG-A-0363 & 0366	
BA-OTH-00-003b-003	Circulation	LG-C04			Historic plug socket	1	Demolition	Fixed Heritage	Electrical Fittings	Storage for re-location	MCC to select sample to retain	MCC	MEP	Large number of walls being removed to from corridor - see dwg OTH-PUR-TH-LG-DWG-A-0363 & 0366	
BA-OTH-00-003b-004	Circulation	LG-C04		1.00	Ventilation Duct	1	Demolition	Fixed Heritage	Ducting	Storage for re-location	Item will be recorded, removed and stored for re-location	Purcell / MCC	Fit Out/MEP	Large number of walls being removed to from corridor - see dwg OTH-PUR-TH-LG-DWG-A-0363 & 0366	
BA-OTH-LG-C03-001	Circulation	LG-C03		4.00	Poison Gas Extraction Equipment	1	Demolition	Fixed Heritage	Ducting	Storage for re-location	Item will be recorded, removed and stored for re-location	Purcell / MCC	Fit Out/MEP	Large number of walls being removed to from corridor - see dwg OTH-PUR-TH-LG-DWG-A-0363 & 0366	
BA-OTH-LG-C03-002	Circulation	LG-029			Poison Gas Extraction Equipment		n/a	Fixed Heritage	Ducting	Retain in-situ	Protect during the works as required	Lendlease	Fit Out/MEP	Second World War ARCC equipment to be made safe and fully isolated for use in visitor experience interpretation including all associated signage, ducting and other contemporary service installations	
BA-OTH-LG-C03-003	Circulation	LG-C03			Ventilation Duct		n/a	Fixed Heritage	Fixtures + Fittings	Retain in-situ	Protect during the works as required	Lendlease	Fit Out/MEP	Second World War ARCC fittings to be made safe for use in visitor experience interpretation including all associated signage, ducting and other contemporary service installations	
BA-OTH-00-010b-004	Storage	LG-034			Ventilation Duct	1	n/a	Fixed Heritage	Ducting	Retain in-situ	Protect during the works as required	Lendlease	Fit Out/MEP		

Basic Information							Reason for removal	Asset Category	Item Category	Action	Instruction of next steps	Responsibility	Cluster	Additional notes	Photo
Ref	Proposed Room Use		Conditioned Storage Estimate m ³	Standard Storage Estimate m ³	Item Description	Quantity	Please specify	Please specify:	Please specify:	Query for:	Please specify:	Please specify:	Please specify:		
BA-OTH-00-002b-001	Circulation	LG-C04			High level lead piping	1	n/a	Fixed Heritage	Pipework	Retain in-situ	Protect during the works as required	Lendlease	Fit Out/MEP		
BA-OTH-00-002b-002	Circulation	LG-C04		0.25	Metal grating	1	Demolition	Fixed Heritage	Fixtures + Fittings	Storage for re-location	Item will be recorded, removed and stored for re-use / re-location	Purcell	Fit Out	Large number of walls being removed to from corridor - see dwg OTH-PUR-TH-LG-DWG-A-0363 & 0366	
BA-OTH-00-004-002	Circulation	LG-C04		0.25	Metal grating	1	Demolition	Fixed Heritage	Fixtures + Fittings	Storage for re-location	Item will be recorded, removed and stored for re-use / re-location	Purcell	Fit Out	Large number of walls being removed to from corridor - see dwg OTH-PUR-TH-LG-DWG-A-0363 & 0366	
BA-OTH-00-004-003	Circulation	LG-C04			High level lead piping	1	n/a	Fixed Heritage	Pipework	Retain in-situ	Protect during the works as required	Lendlease	Fit Out/MEP		
BA-OTH-00-001b-001	Circulation	LG-C04		0.25	Metal grating	1	Demolition	Fixed Heritage	Fixtures + Fittings	Storage for re-location	Item will be recorded, removed and stored for re-use / re-location	Purcell	Fit Out	Large number of walls being removed to from corridor - see dwg OTH-PUR-TH-LG-DWG-A-0363 & 0366	
BA-OTH-00-001b-002	Circulation	LG-C04			Smoke Detector	1	Room use	Fixed Heritage	Smoke Detector	Storage for re-location	MCC to select sample to retain	MCC	Enabling		
BA-OTH-00-A.104-001	Circulation	LG-C03			Firefighting stop tap + pipework	1	n/a	Fixed Heritage	Firehoses + Equipment	Retain in-situ	Protect during the works as required	Lendlease	Fit Out/MEP		
BA-OTH-00-A.85-001	Circulation	LG-C04			Firefighting equipment	1	n/a	Fixed Heritage	Firehoses + Equipment	Retain in-situ	Protect during the works as required	Lendlease	Fit Out/MEP		
BA-OTH-00-A.068-001	Circulation	LG-C01k		0.50	Unfixed Hexagonal + Square metal grating	2	Demolition	Unfixed Heritage	Misc. Items	Storage for re-location	Item will be recorded, removed and stored for re-use / re-location	Purcell	Fit Out	Large number of walls being removed to from corridor - see dwg OTH-PUR-TH-LG-DWG-A-0363 & 0366. These grilles are consolidated in LG-042 for relocation	
BA-OTH-00-P-013-001	Circulation	LG-042 LG-C01c		2.00	Metal grating	30	Demolition	Unfixed Heritage	Misc. Items	Storage for re-location	Item will be recorded, removed and stored for re-use / re-location	Purcell	Fit Out	Large number of walls being removed to from corridor - see dwg OTH-PUR-TH-LG-DWG-A-0363 & 0366. These grilles are consolidated in LG-042 for relocation	


Basic Information							Reason for removal	Asset Category	Item Category	Action	Instruction of next steps	Responsibility	Cluster	Additional notes	Photo
Ref	Proposed Room Use		Conditioned Storage Estimate m ³	Standard Storage Estimate m ³	Item Description	Quantity	Please specify	Please specify:	Please specify:	Query for:	Please specify:	Please specify:	Please specify:		
BA-OTH-00-02b(a)-001	Plant	LG-001			Heritage metal fan	1	n/a	Fixed Heritage	Electrical Fittings	Storage for re-instatement	MCC to select sample to retain	MCC	Fit Out/MEP		
BA-OTH-00-02b-001	Plant	LG-001			Gas light fitting	1	n/a	Fixed Heritage	Gas Fittings	Retain in-situ	Protect during the works as required	Lendlease	Fit Out		
BA-OTH-00-13b.b-001	Furniture Store	LG-006			Safe	1	Demolition	Unfixed Heritage	Safes	Storage for re-location	Item on the Asbestos Refurb Survey Report. Item to be removed and stored for relocation.	MCC	Enabling	Floor in this area to be repaired and altered - see dwgs OTH-PUR-TH-LG-DWG-A-0363 to 0366	
BA-OTH-00-13b.b-002	Furniture Store	LG-006			Strong room door	1	n/a	Fixed Heritage	Doors	Retain in-situ	Item on the Asbestos Refurb Survey Report (Retain in-situ isolate & protect)	Lendlease	Fit Out	See Door schedule for further information: OTH-PUR-TH-ZZ-SCH-A-5802	
BA-OTH-00-13b.b-003	Furniture Store	LG-006a		0.25	Heritage Fan positioned in window	1	n/a	Fixed Heritage	Electrical Fittings	Storage for re-instatement	Item will be recorded, removed and stored for re-instatement in same location	Lendlease	Fit Out/MEP		
BA-OTH-00-13b.b-004	Furniture Store	LG-006a			Heritage fan controller	1	n/a	Fixed Heritage	Electrical Fittings	Retain in-situ	Protect during the works as required	Lendlease	Fit Out/MEP		
BA-OTH-00-13b.b-006	Furniture Store	LG-006			Built in cupboards	2	n/a	Fixed Heritage	Cupboards	Retain in-situ	Protect during the works as required	Lendlease	Fit Out		
BA-OTH-00-13b.b-007	Furniture Store	LG-006			Heritage Light switch	1	Demolition	Fixed Heritage	Electrical Fittings	Storage for re-location	MCC to select sample to retain	MCC	MEP	Central wall being removed - see dwg OTH-PUR-TH-LG-DWG-A-0363. Note: a change is being considered to retain this central wall so this item may be retained in-situ.	
BA-OTH-00-13b.b-009	Furniture Store	LG-006			Smoke detector	1	n/a	Fixed Heritage	Smoke Detector	Retain in-situ	Protect during the works as required	Lendlease	MEP		
BA-OTH-00-13b-003	FM store	LG-007			Trustees of Clarkes charity safe	1	Demolition	Unfixed Heritage	Safes	Storage for re-location	Item will be recorded, removed and stored for re-location	Purcell / MCC	Enabling	Floor in this area to be replaced and door to be opened to rear of safe- see dwgs OTH-PUR-TH-LG-DWG-A-0363 to 0366. Possible relocation to Room LG-009c	


Basic Information							Reason for removal	Asset Category	Item Category	Action	Instruction of next steps	Responsibility	Cluster	Additional notes	Photo
Ref	Proposed Room Use		Conditioned Storage Estimate m ³	Standard Storage Estimate m ³	Item Description	Quantity	Please specify	Please specify:	Please specify:	Query for:	Please specify:	Please specify:	Please specify:		
BA-OTH-00-16b(c)-001	Heritage Store	LG-009c			Gas light fitting	1	n/a	Fixed Heritage	Gas Fittings	Retain in-situ	Protect during the works as required	Lendlease	Fit Out	LB-009c to be retained as heritage sample room	
BA-OTH-00-16b(c)-002	Heritage Store	LG-009c			Strong room door	1	n/a	Fixed Heritage	Doors	Retain in-situ	Protect during the works as required	Lendlease	Fit Out	See Door schedule for further information: OTH-PUR-TH-ZZ-SCH-A-5802. LB-009c to be retained as heritage sample room	
BA-OTH-00-16b(c)-004	Heritage Store	LG-009c			Smoke Detector	1	n/a	Fixed Heritage	Smoke Detector	Retain in-situ	Protect during the works as required	Lendlease	Fit Out	LB-009c to be retained as heritage sample room	
BA-OTH-00-16b(c)-005	Heritage Store	LG-009c			Original fitted timber/metal framed shelving	2	n/a	Fixed Heritage	Shelving	Storage for re-instatement	Item will be recorded, removed and stored for re-instatement in same location	Lendlease	Fit Out	LB-009c to be retained as heritage sample room. Original metal framed shelving to be re-instated. One side of non-original wooden shelving has been removed in soft strip	
BA-OTH-00-16b(b)-001	Heritage Store	LG-009b			Strong room door	1	n/a	Fixed Heritage	Doors	Retain in-situ	Protect during the works as required	Lendlease	Fit Out	See Door schedule for further information: OTH-PUR-TH-ZZ-SCH-A-5802. LB-009b to be retained as heritage sample room	
BA-OTH-00-16b(b)-002	Heritage Store	LG-009b	2.00		Original fitted timber/metal framed shelving	2	n/a	Fixed Heritage	Shelving	Storage for re-instatement	Item will be recorded, removed and stored for re-instatement in same location	Lendlease	Fit Out	LB-009b to be retained as heritage sample room	
BA-OTH-00-16b(b)-004	Heritage Store	LG-009b/c			Original stone flag floor and service boxing		n/a	Fixed Heritage	Misc. Items	Retain in-situ	Protect during the works as required	Lendlease	Fit Out		
BA-OTH-00-A.065-001	Circulation	LG-C01			Firefighting equipment	1	n/a	Fixed Heritage	Firehoses + Equipment	Retain in-situ	Protect during the works as required	Lendlease	Fit Out		
BA-OTH-00-A.065-002	Circulation	LG-C01			Hydraulic pipework system	1	n/a	Fixed Heritage	Hydraulic Fittings/Pipework	Retain in-situ	Protect during the works as required	Lendlease	Fit Out/MEP		
BA-OTH-00-A.065-004	Circulation	LG-C01	0.50		Historic doors within storage cupboards	2	n/a	Fixed Heritage	Cupboards	Storage for re-instatement	Item will be recorded, removed and stored for re-instatement in same location	Lendlease	Enabling	See Door schedule for further information: OTH-PUR-TH-ZZ-SCH-A-5802	

Basic Information							Reason for removal	Asset Category	Item Category	Action	Instruction of next steps	Responsibility	Cluster	Additional notes	Photo
Ref	Proposed Room Use		Conditioned Storage Estimate m ³	Standard Storage Estimate m ³	Item Description	Quantity	Please specify	Please specify:	Please specify:	Query for:	Please specify:	Please specify:	Please specify:		
BA-OTH-00-A.065-007	Circulation	LG-C01		1.50	Safe	1	Demolition	Unfixed Heritage	Safes	Storage for re-instatement	Item on the Asbestos Refurb Survey Report. Item to be removed and stored for re-use / relocation.	MCC	Enabling	Large areas of the floor to be removed - assets to be removed for protection purposes and re-instated	
BA-OTH-00-A.065-008	Circulation	LG-C01		0.50	Firefighting equipment	1	n/a	Fixed Heritage	Firehoses + Equipment	Retain in-situ	Protect during the works as required	Lendlease	Fit Out		
BA-OTH-LG-C011-001	Circulation	LG-C011			Weigh-bridge equipment under floor		n/a	Fixed Heritage	Hydraulic Fittings/Pipework	Retain in-situ	Protect during the works as required	Lendlease	Fit Out		
BA-OTH-00-15b-002	Circulation	LG-C011			Blue storage cupboards	2	n/a	Fixed Heritage	Cupboards	Retain in-situ	Protect during the works as required	Lendlease	Fit Out		
BA-OTH-00-15b-003	Circulation	LG-C011			Down pipe	1	n/a	Fixed Heritage	Pipework	Retain in-situ	Protect during the works as required	Lendlease	Fit Out/MEP		
BA-OTH-00-17b-002	Heritage Store	LG-010			Light switch with blank faceplate	1	Clash with the works	Fixed Heritage	Electrical Fittings	Storage for re-location	MCC to select sample to retain	MCC	MEP		
BA-OTH-00-17b-003	Heritage Store	LG-010			Corner down pipe	1	n/a	Fixed Heritage	Pipework	Retain in-situ	Protect during the works as required	Lendlease	Fit Out/MEP	Ensure isolation of pipe	
BA-OTH-00-18b-003	Heritage Store	LG-011	2.50		Original perimeter white profile detailed shelving	2	Room use	Fixed Heritage	Shelving	Storage for re-location	Item will be recorded, removed and stored for re-location	Purcell / MCC	Fit Out	To be confirmed with MCC that these original perimeter shelf fittings can be re-instated in original positions	
BA-OTH-00-18b-004	Heritage Store	LG-011			Smoke detector	3	n/a	Fixed Heritage	Smoke Detector	Retain in-situ	Protect during the works as required	Lendlease	MEP		
BA-OTH-00-18b-005	Heritage Store	LG-011			Gas light fittings	2	n/a	Fixed Heritage	Gas Fittings	Retain in-situ	Protect during the works as required	Lendlease	Fit Out		

Basic Information							Reason for removal	Asset Category	Item Category	Action	Instruction of next steps	Responsibility	Cluster	Additional notes	Photo
Ref	Proposed Room Use		Conditioned Storage Estimate m ³	Standard Storage Estimate m ³	Item Description	Quantity	Please specify	Please specify:	Please specify:	Query for:	Please specify:	Please specify:	Please specify:		
BA-OTH-00-18b.b-001	Heritage Store	LG-011			Heritage Light switch	1	n/a	Fixed Heritage	Electrical Fittings	Retain in-situ	Protect during the works as required	MCC	MEP		
BA-OTH-00-18b.b-002	Heritage Store	LG-011			Hydraulic pipework system	1	n/a	Fixed Heritage	Hydraulic Fittings/Pipework	Retain in-situ	Protect during the works as required	Lendlease	Fit Out/MEP		
BA-OTH-00-19b-001	Heritage Store	LG-012	1.50		Original perimeter white profile detailed shelving	1	Room use	Fixed Heritage	Shelving	Storage for re-location	Item will be recorded, removed and stored for re-location	Purcell / MCC	Fit Out	To be confirmed with MCC that these original perimeter shelf fittings can be re-instated in original positions	
BA-OTH-00-19b-002	Heritage Store	LG-012	1.50		Original central white profile detailed shelving	1	Room use	Fixed Heritage	Shelving	Storage for re-location	Item will be recorded, removed and stored for re-location	Purcell / MCC	Fit Out	To be confirmed with MCC that these original central shelf fittings can be re-instated in original positions	
BA-OTH-00-19b-003	Heritage Store	LG-012			Gas light fitting	3	n/a	Fixed Heritage	Gas Fittings	Retain in-situ	Protect during the works as required	Lendlease	Fit Out		
BA-OTH-00-19b-004	Heritage Store	LG-012		0.50	Built in sink and side counter	1	Demolition	Fixed Heritage	Sanitaryware	Storage for re-location	Item will be recorded, removed and stored for re-use / re-location	Purcell / MCC	Fit Out/MEP	To be confirmed with MCC that these original perimeter shelf fittings can be re-instated in original positions	
BA-OTH-00-19b.a-001	Heritage Store	LG-012a	0.50		Timber door	1	n/a	Fixed Heritage	Doors	Storage for re-instatement	Item will be recorded, removed and stored for re-instatement in same location	Lendlease	Fit Out	See Door schedule for further information: OTH-PUR-TH-ZZ-SCH-A-5802	
BA-OTH-00-19b.a-003	Heritage Store	LG-012a			Gas light fitting	1	n/a	Fixed Heritage	Gas Fittings	Retain in-situ	Protect during the works as required	Lendlease	Fit Out		
BA-OTH-00-19b.a-004	Heritage Store	LG-012a			Smoke detector	1	n/a	Fixed Heritage	Smoke Detector	Retain in-situ	Protect during the works as required	Lendlease	MEP	Ensure isolation	
BA-OTH-00-22b-001	Circulation	LG-S05			Smoke detector	1	Room use	Fixed Heritage	Smoke Detector	Storage for re-location	MCC to select sample to retain	MCC	MEP		

Basic Information							Reason for removal	Asset Category	Item Category	Action	Instruction of next steps	Responsibility	Cluster	Additional notes	Photo
Ref	Proposed Room Use		Conditioned Storage Estimate m ³	Standard Storage Estimate m ³	Item Description	Quantity	Please specify	Please specify:	Please specify:	Query for:	Please specify:	Please specify:	Please specify:		
BA-OTH-00-22b-004	Circulation	LG-S05			Heritage pipework brackets and casing	2	n/a	Fixed Heritage	Fixtures + Fittings	Retain in-situ	Protect during the works as required	Lendlease	Fit Out/MEP		
BA-OTH-00-A1-001	Circulation	LG-C01n			Heritage pipework brackets	3	n/a	Fixed Heritage	Fixtures + Fittings	Retain in-situ	Protect during the works as required	Lendlease	Fit Out/MEP		
BA-OTH-00-A1-002	Circulation	LG-C01n			Hydraulic pipework system	1	n/a	Fixed Heritage	Hydraulic Fittings/Pipework	Retain in-situ	Protect during the works as required	Lendlease	Fit Out/MEP		
BA-OTH-00-A1-003	Circulation	LG-C01n			Original Gas pipe	1	n/a	Fixed Heritage	Pipework	Retain in-situ	Protect during the works as required	Lendlease	Fit Out/MEP		
BA-OTH-00-A1-004	Circulation	LG-C01n		0.00	70's Phone	1	Room use	Unfixed Heritage	Electrical Fittings	Storage for re-location	Item will be recorded, removed and stored for re-use / re-location	MCC	MEP		
BA-OTH-00-A.40-001	Circulation	LG-C01n			Gas light fitting	1	n/a	Fixed Heritage	Gas Fittings	Retain in-situ	Protect during the works as required	Lendlease	Fit Out		
BA-OTH-00-A.40-002	Circulation	LG-C01n			Historic Railing	1	n/a	Fixed Heritage	Fixtures + Fittings	Storage for re-location	Item will be recorded, removed and stored for re-location	Purcell / MCC	Fit Out		
BA-OTH-00-A2.61-001	Circulation	LG-C01n			Gas light fitting	1	n/a	Fixed Heritage	Gas Fittings	Retain in-situ	Protect during the works as required	Lendlease	Fit Out		
BA-OTH-00-A2.62-001	Circulation	LG-C01n			Gas light fitting	1	n/a	Fixed Heritage	Gas Fittings	Retain in-situ	Protect during the works as required	Lendlease	Fit Out		
BA-OTH-00-P-011-001	Plant	LG-014			Smoke detector	1	n/a	Fixed Heritage	Smoke Detector	Retain in-situ	Protect during the works as required	Lendlease	MEP		


Basic Information							Reason for removal	Asset Category	Item Category	Action	Instruction of next steps	Responsibility	Cluster	Additional notes	Photo
Ref	Proposed Room Use		Conditioned Storage Estimate m ³	Standard Storage Estimate m ³	Item Description	Quantity	Please specify	Please specify:	Please specify:	Query for:	Please specify:	Please specify:	Please specify:		
BA-OTH-00-P-011-002	Plant	LG-014			Hydraulic pipework system	1	n/a	Fixed Heritage	Hydraulic Fittings/Pipework	Retain in-situ	Protect during the works as required	Lendlease	Fit Out/MEP		
BA-OTH-00-23b-003	Plant	LG-015			Gas light fitting	1	n/a	Fixed Heritage	Gas Fittings	Retain in-situ	Protect during the works as required	Lendlease	Fit Out		
BA-OTH-00-23b-004	Plant	LG-015			Smoke detector	1	n/a	Fixed Heritage	Smoke Detector	Retain in-situ	Protect during the works as required	Lendlease	MEP		
BA-OTH-00-22b.a-001	Circulation	LG-C01n			Lead Piping	1	n/a	Fixed Heritage	Pipework	Retain in-situ	Protect during the works as required	Lendlease	Fit Out/MEP		
BA-OTH-00-22b.a-002	Circulation	LG-C01n			Smoke detector	1	Room use	Fixed Heritage	Smoke Detector	Storage for re-location	MCC to select sample to retain	MCC	MEP		
BA-OTH-00-22b.a-003	Circulation	LG-C01n			Original gas light feeder	1	n/a	Fixed Heritage	Gas Fittings	Retain in-situ	Protect during the works as required	Lendlease	Fit Out		
BA-OTH-00-22b.a-004	Circulation	LG-C01n			Hydraulic pipework system	1	n/a	Fixed Heritage	Hydraulic Fittings/Pipework	Retain in-situ	Protect during the works as required	Lendlease	Fit Out/MEP		
BA-OTH-00-25b.a-001	Circulation	LG-C02		1.00	Radiator + pipework	1	Demolition	Fixed Heritage	Radiators	Storage for re-location	Item will be recorded, removed and stored for re-location	Lendlease	Fit Out/MEP	Large areas of the floor to be removed - assets to be removed for re-location	
BA-OTH-00-P.002-001	Plant	LG-017a			Pins embedded into wall	3	n/a	Fixed Heritage	Fixtures + Fittings	Retain in-situ	Protect during the works as required	Lendlease	Fit Out/MEP		
BA-OTH-00-26b.a-001	FM store	LG-018			Historic gas pipe	1	n/a	Fixed Heritage	Gas Fittings	Retain in-situ	Protect during the works as required	Lendlease	Fit Out		

Basic Information							Reason for removal	Asset Category	Item Category	Action	Instruction of next steps	Responsibility	Cluster	Additional notes	Photo
Ref	Proposed Room Use		Conditioned Storage Estimate m ³	Standard Storage Estimate m ³	Item Description	Quantity	Please specify	Please specify:	Please specify:	Query for:	Please specify:	Please specify:	Please specify:		
BA-OTH-LG-019-001	All	LG-019			Hydraulic fitting	1	n/a	Fixed Heritage	Hydraulic Fittings/Pipework	Retain in-situ	Protect during the works as required	Lendlease	Fit Out/MEP	All hydraulic pressure gauge equipment and associated pipework and valves to be retained in situ	
BA-OTH-00-28b-002	Plant	LG-021			Smoke detector	1	n/a	Fixed Heritage	Smoke Detector	Retain in-situ	Protect during the works as required	Lendlease	MEP		
BA-OTH-00-28b-003	Plant	LG-021	1.50		Cooking range	1	Room use	Fixed Heritage	Fixtures + Fittings	Storage for re-location	Item will be recorded, removed and stored for re-use / re-location	Lendlease	Fit Out		
BA-OTH-00-29b-001	Circulation	LG-C02			Safe	1	Demolition	Unfixed Heritage	Safes	Storage for re-location	MCC to action	MCC	Enabling	Floor in this area to be replaced - see dwgs OTH-PUR-TH-LG-DWG-A-0363 to 0366	
BA-OTH-00-30a-001	Storage	LG-024 LG-024a			Gas light fitting	2	n/a	Fixed Heritage	Gas Fittings	Retain in-situ	Protect during the works as required	Lendlease	Fit Out		
BA-OTH-00-30a-002	Storage	LG-024 LG-024a			Hydraulic fitting	1	n/a	Fixed Heritage	Hydraulic Fittings/Pipework	Retain in-situ	Protect during the works as required	Lendlease	Fit Out/MEP		
BA-OTH-00-A.134-001	Plant	LG-057			Double steel pipe covers	1	n/a	Fixed Heritage	Fixtures + Fittings	Retain in-situ	Protect during the works as required	Lendlease	Fit Out/MEP		
BA-OTH-00-A.134-002	Plant	LG-057			Single steel pipe covers	1	n/a	Fixed Heritage	Fixtures + Fittings	Retain in-situ	Protect during the works as required	Lendlease	Fit Out/MEP		
BA-OTH-00-A.134-003	Plant	LG-057			Single lead pipe covers	1	n/a	Fixed Heritage	Fixtures + Fittings	Retain in-situ	Protect during the works as required	Lendlease	Fit Out/MEP		
BA-OTH-00-A.134-004	Plant	LG-057			Original gas piping	1	n/a	Fixed Heritage	Pipework	Retain in-situ	Protect during the works as required	Lendlease	Fit Out/MEP		

Basic Information							Reason for removal	Asset Category	Item Category	Action	Instruction of next steps	Responsibility	Cluster	Additional notes	Photo
Ref	Proposed Room Use		Conditioned Storage Estimate m ³	Standard Storage Estimate m ³	Item Description	Quantity	Please specify	Please specify:	Please specify:	Query for:	Please specify:	Please specify:	Please specify:		
BA-OTH-00-P-012-001	Circulation	LG-C02			Firefighting equipment	1	Room use	Fixed Heritage	Firehoses + Equipment	Storage for re-location	MCC to select sample to retain	MCC	Enabling		
BA-OTH-00-A.36-001	LV switch room	LG-026	0.50		Original shelving	1	Room use	Fixed Heritage	Shelving	Storage for re-location	Item will be recorded, removed and stored for re-use / re-location	Purcell / MCC	Fit Out		
BA-OTH-00-A.36-002	LV switch room	LG-026		0.25	Original coat hook pattress plate	1	Demolition	Fixed Heritage	Coat hooks	Storage for re-location	Item will be recorded, removed and stored for re-use / re-location	Purcell / MCC	Fit Out	Wall in this area to be removed - see dwgs OTH-PUR-TH-LG-DWG-A-0366	
BA-OTH-00-A.36-003	LV switch room	LG-026			Heritage light switch	1	Demolition	Fixed Heritage	Electrical Fittings	Storage for re-location	MCC to select sample to retain	MCC	MEP	Wall in this area to be removed - see dwgs OTH-PUR-TH-LG-DWG-A-0366	
BA-OTH-00-A.37-001	LV switch room	LG-026	0.50		Original Shelving	1	Room use	Fixed Heritage	Shelving	Storage for re-location	Item will be recorded, removed and stored for re-use / re-location	Purcell / MCC	Fit Out		
BA-OTH-00-32b-001	Plant	LG-025	0.50		Timber shelving	1	Room use	Fixed Heritage	Shelving	Storage for re-location	Item will be recorded, removed and stored for re-location	Purcell / MCC	Fit Out	Only those marked with red labels, others removed in soft strip.	
BA-OTH-00-32b-003	Plant	LG-025 LG-026			Switchgear control	1	n/a	Fixed Heritage	Electrical Fittings	Retain in-situ	Protect during the works as required	Lendlease	Fit Out/MEP		
BA-OTH-00-32b-004	Plant	LG-025 LG-026			Heritage fan	1	n/a	Fixed Heritage	Electrical Fittings	Retain in-situ	Protect during the works as required	Lendlease	Fit Out/MEP		
BA-OTH-00-32b-006	Plant	LG-025 LG-026			Smoke Detector	1	n/a	Fixed Heritage	Smoke Detector	Retain in-situ	Protect during the works as required	Lendlease	MEP		
BA-OTH-00-31b-001	Plant	LG-025	1.00		Built-in work bench	2	Demolition	Fixed Heritage	Worktops	Storage for re-instatement	Item will be recorded, removed and stored for re-instatement in same location	Lendlease	Fit Out	Large areas of the floor to be removed - assets to be removed for protection purposes and re-instated	

Basic Information							Reason for removal	Asset Category	Item Category	Action	Instruction of next steps	Responsibility	Cluster	Additional notes	Photo
Ref	Proposed Room Use		Conditioned Storage Estimate m ³	Standard Storage Estimate m ³	Item Description	Quantity	Please specify	Please specify:	Please specify:	Query for:	Please specify:	Please specify:	Please specify:		
BA-OTH-00-31b-002 BA-OTH-00-31b-002a	Plant	LG-025			Pipe rollers	9	Room use	Fixed Heritage	Fixtures + Fittings	Storage for re-location	MCC to select sample to retain	MCC	MEP	Fixed and loose heritage items to be recorded and stored	
BA-OTH-00-31b-005	Plant	LG-025	5.00		Large rolling door cabinet	1	Room use	Fixed Heritage	Cabinets	Storage for re-location	Item will be recorded, removed and stored for re-location	MCC	Enabling		
BA-OTH-00-31b-006	Plant	LG-025	2.00		Perimeter timber shelving	4	Room use	Fixed Heritage	Shelving	Storage for re-location	Item will be recorded, removed and stored for re-location	Purcell / MCC	Fit Out	Only those marked with red labels, others removed in soft strip.	
BA-OTH-00-31b-009	Plant	LG-025			Telephone distribution board	1	n/a	Fixed Heritage	Electrical Fittings	Retain in-situ	Protect during the works as required	Lendlease	Fit Out/MEP		
BA-OTH-00-A2.67-001	Storage	LG-024		5.00	Metal spiral staircase	1	Demolition	Fixed Heritage	Fixtures + Fittings	Storage for re-location	Item on the Asbestos Refurb Survey Report. Item to be removed and stored for re-use / relocation.	Purcell / MCC	Fit Out	Stair in this area to be removed - see dwgs OTH-PUR-TH-LG-DWG-A-0366	
BA-OTH-00-A.33-001	Plant	LG-057			Original lead piping	1	n/a	Fixed Heritage	Pipework	Retain in-situ	Protect during the works as required	Lendlease	Fit Out/MEP		
BA-OTH-00-A.33-002	Plant	LG-057		0.50	Low level lead piping	1	Demolition	Fixed Heritage	Pipework	Storage for re-instatement	Item will be recorded, removed and stored for re-instatement in same location	Lendlease	Fit Out/MEP	Large areas of the floor to be removed - assets to be removed for protection purposes and re-instated	
BA-OTH-00-36b-001	Plant	LG-057a		0.25	Slate pieces	4	Room use	Fixed Heritage	Building Material	Storage for re-location	Item will be recorded, removed and stored for re-location	Lendlease	Externals	These slate slabs have been previously removed from heat emitters and will be reinstated.	
BA-OTH-00-36b-002	Plant	LG-057a		1.00	Metal grating	19	Demolition	Fixed Heritage	Fixtures + Fittings	Storage for re-location	Item will be recorded, removed and stored for re-use / re-location	Purcell	Fit Out	These grilles have been previously removed from various locations and are to be consolidated in storage for relocation or reinstatement	

Basic Information							Reason for removal	Asset Category	Item Category	Action	Instruction of next steps	Responsibility	Cluster	Additional notes	Photo
Ref	Proposed Room Use		Conditioned Storage Estimate m ³	Standard Storage Estimate m ³	Item Description	Quantity	Please specify	Please specify:	Please specify:	Query for:	Please specify:	Please specify:	Please specify:		
BA-OTH-00-36b-003	External Envelope	LG-057a		3.00	New crested ridge tiles	30	n/a	Fixed Heritage	Building Material	Storage for re-location	Item will be recorded, removed and stored for re-use / re-location	Lendlease	Externals	These ridges have been previously supplied for the Great Hall Roof and are to be consolidated in storage for relocation or reinstatement	
BA-OTH-00-36b-004	Plant	LG-057a		0.25	Original lead piping	1	Demolition	Fixed Heritage	Pipework	Storage for re-instatement	Item will be recorded, removed and stored for re-instatement in same location	Lendlease	Fit Out/MEP	Large areas of the floor to be removed - assets to be removed for protection purposes and re-instated	
BA-OTH-00-36b-005	Plant	LG-057a		1.00	Down pipe	1	Demolition	Fixed Heritage	Pipework	Storage for re-instatement	Item will be recorded, removed and stored for re-instatement in same location	Lendlease	Fit Out/MEP	Large areas of the floor to be removed - assets to be removed for protection purposes and re-instated	
BA-OTH-00-36b-006	Plant	LG-057a			Gas light fitting	1	n/a	Fixed Heritage	Gas Fittings	Retain in-situ	Protect during the works as required	Lendlease	Fit Out		
BA-OTH-00-14b-001	Storage	LG-043d			Intercom system	1	n/a	Fixed Heritage	Electrical Fittings	Retain in-situ	Protect during the works as required	Lendlease	Fit Out/MEP		
BA-OTH-00-49b-001	Staff welfare	LG-046		1.00	Historic radiator	1	Demolition	Fixed Heritage	Radiators	Storage for re-instatement	Item will be recorded, removed and stored for re-instatement in same location	Lendlease	Fit Out/MEP	Large areas of the floor to be removed - assets to be removed for protection purposes and re-instated	
BA-OTH-00-49b.a-001	Staff welfare	LG-046			Smoke detector	3	Room use	Fixed Heritage	Smoke Detector	Storage for re-location	MCC to select sample to retain	MCC	MEP		
BA-OTH-00-49b.a-002	Staff welfare	LG-046			Gas light fitting	1	n/a	Fixed Heritage	Gas Fittings	Retain in-situ	Protect during the works as required	Lendlease	Fit Out		
BA-OTH-00-50b-001	Staff welfare	LG-046a LG-046b LG-046c LG-046d LG-046e	1.00		Built-in bench	2	Demolition	Fixed Heritage	Seating	Storage for re-instatement	Item will be recorded, removed and stored for re-instatement in same location	Purcell / MCC	Fit Out	Large areas of the floor to be removed - assets to be removed for protection purposes and re-instated	
BA-OTH-00-50b.b-002	Police Cell	LG-048	0.50		Built-in bench	1	Demolition	Fixed Heritage	Seating	Storage for re-instatement	Item will be recorded, removed and stored for re-instatement in same location	Purcell / MCC	Fit Out	Large areas of the floor to be removed - assets to be removed for protection purposes and re-instated	

Basic Information							Reason for removal	Asset Category	Item Category	Action	Instruction of next steps	Responsibility	Cluster	Additional notes	Photo
Ref	Proposed Room Use		Conditioned Storage Estimate m ³	Standard Storage Estimate m ³	Item Description	Quantity	Please specify	Please specify:	Please specify:	Query for:	Please specify:	Please specify:	Please specify:		
BA-OTH-00-50b.b-003	Police Cell	LG-048			Cell door	1	n/a	Fixed Heritage	Doors	Retain in-situ	Protect during the works as required	Lendlease	Fit Out	See Door schedule for further information: OTH-PUR-TH-ZZ-SCH-A-5802	
BA-OTH-00-50b.c-001	Circulation	LG-C05c			Strong room door	1	n/a	Fixed Heritage	Doors	Retain in-situ	Protect during the works as required	Lendlease	Fit Out	See Door schedule for further information: OTH-PUR-TH-ZZ-SCH-A-5802	
BA-OTH-00-50b.c-002	Circulation	LG-C05c		2.00	Metal shelving	1	Room use	Fixed Heritage	Shelving	Storage for re-location	Item will be recorded, removed and stored for re-location	Purcell / MCC	Fit Out		
BA-OTH-00-A.120-001	Circulation	LG-C05 LG-C05g			Firefighting equipment	1	Room use	Fixed Heritage	Firehoses + Equipment	Storage for re-location	MCC to select sample to retain	MCC	Enabling		
BA-OTH-00-A.120-002	Circulation	LG-C05 LG-C05g			Hydraulic pipework system	1	n/a	Fixed Heritage	Hydraulic Fittings/Pipework	Retain in-situ	Protect during the works as required	Lendlease	Fit Out/MEP		
BA-OTH-00-A.120-003	Circulation	LG-C05 LG-C05g		0.25	Metal gate	1	Demolition	Fixed Heritage	Fixtures + Fittings	Storage for re-location	Item will be recorded, removed and stored for re-location	Purcell	Fit Out	This metal gate will be relocated due to altered circulation route	
BA-OTH-00-A.120-004	Circulation	LG-C05 LG-C05g			Original pipework brackets	4	Demolition	Fixed Heritage	Pipework	Storage for re-location	MCC to select sample to retain	Purcell / MCC	Fit Out/MEP	Floor in this area to be replaced - see dwgs OTH-PUR-TH-LG-DWG-A-0363 to 0366	
BA-OTH-LG-054_001	Plant	LG-054			Pulleys and Pipe Brackets		n/a	Fixed Heritage	Fixtures + Fittings	Retain in-situ	Protect during the works as required	Lendlease	Fit Out/MEP		 
BA-OTH-00-53b.c-001	Circulation	LG-C05e			Gas light fitting	1	n/a	Fixed Heritage	Gas Fittings	Retain in-situ	Protect during the works as required	Lendlease	Fit Out		

Basic Information							Reason for removal	Asset Category	Item Category	Action	Instruction of next steps	Responsibility	Cluster	Additional notes	Photo
Ref	Proposed Room Use		Conditioned Storage Estimate m ³	Standard Storage Estimate m ³	Item Description	Quantity	Please specify	Please specify:	Please specify:	Query for:	Please specify:	Please specify:	Please specify:		
BA-OTH-00-53b.d-002	Circulation	LG-S14			Smoke detector	1		Fixed Heritage	Smoke Detector	Storage for re-location	MCC to select sample to retain	MCC	MEP		
BA-OTH-00-A.1168-002	Plant	LG-053			Gas lamp	1	n/a	Fixed Heritage	Gas Fittings	Retain in-situ	Protect during the works as required	Lendlease	Fit Out		
BA-OTH-00-51b.a-001	Staff welfare	LG-046		0.50	Lead piping	1	Demolition	Fixed Heritage	Pipework	Storage for re-instatement	Item will be recorded, removed and stored for re-instatement in same location	Lendlease	Fit Out/MEP	Large areas of the floor to be removed - assets to be removed for protection purposes and re-instated	
BA-OTH-00-51b.a-002	Staff welfare	LG-046			Smoke detector	1	Room use	Fixed Heritage	Smoke Detector	Storage for re-location	MCC to select sample to retain	MCC	MEP		
BA-OTH-00-51b-001	Staff welfare	LG-046			Heritage pipework brackets	2	Demolition	Fixed Heritage	Fixtures + Fittings	Retain in-situ	Protect during the works as required	Lendlease	MEP		
BA-OTH-00-50b.a-002	Police Cell	LG-047	1.00		Built-in bench	1	Demolition	Fixed Heritage	Seating	Storage for re-instatement	Item will be recorded, removed and stored for re-instatement in same location	Purcell / MCC	Fit Out	Large areas of the floor to be removed - assets to be removed for protection purposes and re-instated	
BA-OTH-00-50b.a-003	Police Cell	LG-047			Cell door	1	n/a	Fixed Heritage	Doors	Retain in-situ	Protect during the works as required	Lendlease	Fit Out	See Door schedule for further information: OTH-PUR-TH-ZZ-SCH-A-5802	
TOTAL			26.25	31.5											