

GENERAL HERITAGE MANAGEMENT PRINCIPLES

All significant interventions notified and preceded through documentary research and detailed visual and if necessary, physical investigation.

Works will be planned to ensure minimum intervention and disturbance to the fabric of the building. Proposed works will be evaluated and for their potential impact on the fabric of the building and notified accordingly.

Intervention works have been carefully considered and justified in terms of its necessity as a repair, an adaptation which better reveals its significance, or an enhancement which extends its sustainable use.

Interventions to the fabric which protect or better reveal the buildings heritage will be encouraged, and change which could cause unmitigated harm to the significance of the building will be avoided.

Every element of the works will be completed sympathetically by competent operatives with a proven track record of working within a Grade II Listed environment. The project culture of care, consideration and preservation of the buildings heritage will be maintained.

This culture will be administered via contractor selection, induction, and relevant toolbox talks throughout the duration of the project.

If required, the heritage consultant will be engaged as works progress to mitigate any detrimental effect on the heritage components of the building.

Before any works commence, the management team will carry out a review of the work area to understand the building fabric within and adjacent to the space.

METHODOLOGY

The following installation method will be used for the installation of the sliding door and frame:

- The opening will be surveyed and measured before commencement of works.
- The SLNT operator will be secured to the structural opening using 8mm plugs and screws.
- The floor track will be secured into the floor using 8mm bolts and aligning to a DDA compliant threshold strip.
- The automatic door will be hung from the operator and aligned as required with a slam-post. A pocket safety screen will be hung from the operator and aligned.
- The SLNT operator will be wired into the fused spur and fire alarm interface.
- The access control shall be interphased with the operator to the customers requirements.
- The system will be set up to comply with EN16005.

Installation of Sliding Door Methodology
Planning Condition 4
Condition Number 142042/LO/2025



DRAWING REGISTER

The documents detailed below are included within this submission.

SF 50207 SUNLIGHT HOUSE
SF 50207 SUNLIGHT HOUSE – ELEVATION INTERNAL
SF 50207 SUNLIGHT HOUSE – PLAN
SF 50207 SUNLIGHT HOUSE – SECTION
SF 50207 SUNLIGHT HOUSE – SF 50207 SUNLIGHT HOUSE
SF 50207 SUNLIGHT HOUSE – SL SPECIFICATION SHEET