

CONSTRUCTION WORKING HOURS

MONDAY - FRIDAY: 08.00-18.00
SATURDAYS: 08.00-13.00
SUNDAYS AND BANK HOLIDAYS: NO WORKS

NO NOISY WORKS BEFORE 08.00

ACCESS POINT FROM
SPRINGBRIDGE ROAD

ALL VEHICLE
MOVEMENTS TO BE
BANKED THROUGH THE
SCHOOL CAR PARK,
AVOIDING BUSY PERIODS
- AS SPECIFIED BY THE
CLIENT

GATED ACCESS POINT
TO THE NEW PITCH
LOCATION. GATES TO BE
SECURED AT ALL TIMES.

WHEEL WASH
FACILITIES

HAUL ROAD BETWEEN THE 2NR
COURTS TO BE FORMED USING
TRACKWAY PANELS AND LINED WITH
STEEP MESH FENCING TO PROVIDE
PHYSICAL SEGREGATION

WELFARE
CONTRACTOR
PARKING

STORAGE FOR
MATERIALS AND
PLANT

GATED ACCESS POINT
TO THE NEW PITCH
LOCATION. GATES TO BE
SECURED AT ALL TIMES.

- KEY
- HERAS FENCING
 - CONSTRUCTION ACCESS ROUTE
 - STORAGE AREAS
 - WELFARE AREA
 - CAR PARKING
 - S&C COMPOUND

GENERAL WORK PROVISIONS

SITE COMPOUND & ACCESS:

ESTABLISH AND MAINTAIN A SECURE SITE COMPOUND WITH HARD-STANDING SURFACE CAPABLE OF WITHSTANDING TRAFFIC AND HAULAGE THROUGHOUT THE CONSTRUCTION PERIOD.

THE COMPOUND MUST ACCOMMODATE ALL CONSTRUCTION ACTIVITIES, INCLUDING SITE OFFICES, WELFARE, MATERIAL AND PLANT STORAGE, PARKING, AND LOADING/UNLOADING—CONTAINED FULLY WITHIN THE SITE BOUNDARY.

MAINTAIN CLEAR EMERGENCY ACCESS ROUTES AT ALL TIMES.

A BANKSMAN SHALL BE PROVIDED FOR ALL DELIVERIES AND REMOVALS AS NECESSARY.

SITE OFFICE & WELFARE:

PROVIDE SUITABLE SITE OFFICE AND WELFARE FACILITIES (TOILETS, DRYING ROOM, CANTEN) IN FULL COMPLIANCE WITH THE CONSTRUCTION (DESIGN AND MANAGEMENT) REGULATIONS 2015 (CDM 2015).

WELFARE FACILITIES MUST REMAIN AVAILABLE AND MAINTAINED THROUGHOUT THE ENTIRE CONSTRUCTION PERIOD.

SECURITY, FENCING & SIGNAGE:

SUPPLY AND MAINTAIN 2.0M HIGH TEMPORARY STEEL MESH SECURITY FENCING (HERAS OR EQUIVALENT) AROUND THE SITE PERIMETER, COMPOUND, AND ACCESS POINTS.

ERECT HEALTH AND SAFETY SIGNAGE AND WARNING NOTICES AT REGULAR INTERVALS IN LINE WITH CDM 2015 REQUIREMENTS.

PROVIDE TEMPORARY HOARDING, LIGHTING, AND SECURITY MEASURES AS NEEDED.

MATERIAL STORAGE & PROTECTION:

PROVIDE TEMPORARY STORAGE FOR FRAGILE OR SENSITIVE MATERIALS THROUGHOUT THE CONSTRUCTION PERIOD.

ENSURE ADEQUATE PROTECTION OF ALL WORKS AND STORED MATERIALS FROM DAMAGE, WEATHER EXPOSURE, AND DETERIORATION.

TRAFFIC MANAGEMENT & CLEANLINESS:

COMPLY WITH ALL TRAFFIC REGULATIONS, INCLUDING ACCESS PLANNING DURING TENDER STAGE.

IMPLEMENT AND MAINTAIN WHEEL WASH FACILITIES FOR ALL SITE VEHICLES EXITING THE SITE.

CLEAN ROADS, PAVEMENTS, AND FOOTPATHS AFFECTED BY THE WORKS AS NECESSARY TO PREVENT NUISANCE OR HAZARD.

SERVICES PROTECTION:

CONDUCT A COMPREHENSIVE UNDERGROUND SERVICES DETECTION SURVEY PRIOR TO EXCAVATION WORKS.

PROVIDE SUITABLE PROTECTION FOR ALL UTILITIES, MANHOLES, AND CHAMBERS TO WITHSTAND SITE TRAFFIC AND PREVENT DAMAGE THROUGHOUT THE WORKS.

SITE MANAGEMENT:

ENSURE FULL PREPARATION, MANAGEMENT, SUPERVISION, AND ADMINISTRATION OF THE WORKS IN ACCORDANCE WITH CDM 2015.

MAINTAIN GOOD HOUSEKEEPING AND OPERATIONAL CONTROL THROUGHOUT THE CONSTRUCTION PERIOD.

CLIENT

WILLIAM HULME'S GRAMMAR
SCHOOL

PROJECT

NEW BUILD MUGAS

DRAWING TITLE

CONSTRUCTION LOGISTICS
PLAN DRAWING

VERSION HISTORY

01.	30/09/2025	TENDER
02.	08/10/2025	TENDER - REVISED WORKING AREA AROUND NORTHERN MUGA TO PROTECT TREE LINE

 **S&C SLATTER**
CONSTRUCTED WITH INTEGRITY

STEPHEN'S YARD, ENBORNE, NEWBURY, BERKSHIRE, RG20 0HA
T: 01635 34521
E: info@sandcslatter.com
W: www.sandcslatter.com

DRAWING STAGE

CONSTRUCTION

PROJECT NO.	SOFTWARE	DISCIPLINE	DRAWING NO.	REVISION NO.
SN25-0525	DWG	CLP	0001	.02
SCALE	SIZE	DRAWN	CHECKED	
NTS	A1	JO	NL	