

METHOD STATEMENT

Project: Costa coffee Oxford Road station Manchester M1 6FU .

Client: Costa Ltd, 3 Knaves Beech Business Centre Davies Way,, Loudwater, High Wycombe., Buckinghamshire, England, HP109QR.

Authorised by: John Boardman **Review:** Not exceeding 12 months **Date:** 21/10/24

Description of Works:

Staining/varnishing to shopfront

Works Method

1. Ensure the area of work is clear and free of debris and also barriered off to protect the public.
2. Chaulk, fill and sand down any areas that aren't ready to receive a paint/varnish/stain finish using mastic gun and filling knife and glass paper.
3. Internal and external shopfront to be painted from ground level using a brush with the correct stain and clear varnish.
4. All cutting in around glazing, door frames etc to be done with a hand brush.
5. All waste and excess paint to be removed from site and stored within company van.

METHOD STATEMENT

Project: Costa coffee Oxford Road station Manchester M1 6FU .

Client: Costa Ltd, 3 Knaves Beech Business Centre Davies Way,, Loudwater, High Wycombe., Buckinghamshire, England, HP109QR.

Authorised by: John Boardman **Review:** Not exceeding 12 months **Date:** 21/10/24

Activity:

Installation of the servery counter.

Works Method

1. Ensure the area of work is clear and free of debris so that the work can be carried out in a safe manner.
2. Via the use of trolleys transport counter sections from the loading area to the front the store.
3. Manually position counter sections into place and fix in position with jointing bolts and impact driver.
4. Fit stainless steel and corian work tops in position and secure using mastic sealant.
5. Fit all shelving and equipment in correct places within the counter using small hand tools.
6. Remove all waste from site and place within designated site waste area.

METHOD STATEMENT

Project: Costa coffee Oxford Road station Manchester M1 6FU .

Client: Costa Ltd, 3 Knaves Beech Business Centre Davies Way,, Loudwater, High Wycombe., Buckinghamshire, England, HP109QR.

Authorised by: John Boardman **Review:** Not exceeding 12 months **Date:** 21/10/24

Activity:

Client Specified Store Equipment Installation.

Main Hazards and Control Strategy

1. Ensure the area of work is clear and free of debris so that the work can be carried out in a safe manner.
2. All items to be unloaded in the loading area to the front of the site.
3. Remove items from packaging and manually lift into position.
4. Equipment to be installed by client direct suppliers and fixed in position using small hand tools.
5. Commission as necessary.
6. Dispose of all waste, equipment and excess materials into the site waste area.

METHOD STATEMENT

Project: Costa coffee Oxford Road station Manchester M1 6FU .

Client: Costa Ltd, 3 Knaves Beech Business Centre Davies Way,, Loudwater, High Wycombe., Buckinghamshire, England, HP109QR.

Authorised by: John Boardman **Review:** Not exceeding 12 months **Date:** 21/10/24

Activity:

Soft flooring works within the store demise.

Main Hazards and Control Strategy

1. Ensure the area of work is clear and free of debris so that the work can be carried out in a safe manner.
2. Mix and lay 5mm of latex screed using a hand trowel and allow drying time.
3. Lay Amtico and Polysafe flooring as per the drawings package and fix in place using manufacturers adhesive. Any cuts required to the floor will be made with a small knife.
4. Remove all waste from site and dispose of into site waste area.

METHOD STATEMENT

Project: Costa coffee Oxford Road station Manchester M1 6FU .

Client: Costa Ltd, 3 Knaves Beech Business Centre Davies Way,, Loudwater, High Wycombe., Buckinghamshire, England, HP109QR.

Authorised by: John Boardman **Review:** Not exceeding 12 months **Date:** 21/10/24

Activity:

Stud Partition Formation & Dry Lining

Main Hazards and Control Strategy

1. Ensure the area of work is clear and free of debris so that the work can be carried out in a safe manner.
2. Plasterboards to be transported to works area via the use of a board trolley from the loading area to the front of the store.
3. Set out metal partition walls and fix metal cap to floor and perimeter walls with battery drills. Any cuts to the metal to be made with tin snips.
4. Using impact driver fix plasterboard to stud work with gyproc screws.
5. Remove all waste from site and dispose of into site waste area.

METHOD STATEMENT

Project: Costa coffee Oxford Road station Manchester M1 6FU .

Client: Costa Ltd, 3 Knaves Beech Business Centre Davies Way,, Loudwater, High Wycombe., Buckinghamshire, England, HP109QR.

Authorised by: John Boardman **Review:** Not exceeding 12 months **Date:** 21/10/24

Activity:

Panelling Installation

Main Hazards and Control Strategy

1. Ensure the area of work is clear and free of debris so that the work can be carried out in a safe manner.
2. Measure and mark out dado panelling height and fix chipboard backing panels to the partition wall using paslode pin gun and timber adhesive.
3. Once back rails are in place manually lift the panelling sections in place and fix to backing rails again using paslode pin gun and timber adhesive.
4. Fit top capping and skirting board in place, cuts to be made with a chop saw with extraction unit rated to class M to restrict airborne dusts.

METHOD STATEMENT

Project: Costa coffee Oxford Road station Manchester M1 6FU .

Client: Costa Ltd, 3 Knaves Beech Business Centre Davies Way,, Loudwater, High Wycombe., Buckinghamshire, England, HP109QR.

Authorised by: John Boardman **Review:** Not exceeding 12 months **Date:** 21/10/24

Activity:

Ceramic Tiling

Main Hazards and Control Strategy

1. Ensure the area of work is clear and free of debris so that the work can be carried out in a safe manner.
2. Apply tile adhesive to walls using hand trowel.
3. Manually apply tiles to wall, any cuts to be made with a tiles cutter.
4. Allow tiles to set and apply grout with a wet sponge.

METHOD STATEMENT

Project: Costa coffee Oxford Road station Manchester M1 6FU .

Client: Costa Ltd, 3 Knaves Beech Business Centre Davies Way,, Loudwater, High Wycombe., Buckinghamshire, England, HP109QR.

Authorised by: John Boardman **Review:** Not exceeding 12 months **Date:** 21/10/24

Activity:

Servery Counter, Toilet & Back of House Plumbing.

Main Hazards and Control Strategy

1. Ensure the area of work is clear and free of debris so that the work can be carried out in a safe manner.
2. Ensure water supply to demise is adequately capped off
3. Install new pipework to counter using compression fittings and secure with hand tool.
4. Install basins, coffee catcher, taps and pump as required using hand tools. Note no hot works are required.
5. Fit all sanitary ware to plastic pipework within WC using hand tools.
6. Fully Chlorinate new system.
7. Turn water supply on and test newly installed system for leaks.