

SITE VISIT REPORT

Project:	Manchester College Phase 2	Job No.	60594458
Copies:	Willmott Dixon LTE Group	SVR No.	C002
		Date of Visit:	22/02/2024
		Date of Issue:	26/02/2024
Weather:	Cold, cloudy and slight breeze. Temperature approx. 7 degrees C.	Made by:	Natasha Mehmood
Purpose of visit:	Site inspection. The inspection was undertaken by Natasha Mehmood (Technician) and Gencay Tuglaci (Senior Civil Engineer). The visit was part of the approximately monthly visual Civil inspections to highlight any issues of concern including health and safety issues. The visit encompassed inspection of all the constructed manholes except those where the cover could not be lifted.		
Persons met:	Willmott Dixon: Nathan Watkinson		
Discussions held:	Item		Action
	Jetwash and CCTV survey to be carried out to all below ground drainage and results to be provided in due course.		WMD to upload to viewpoint for projects (4P) when available for AECOM to review.
Site progress/Condition:	The visit started on the site where a visual inspection was carried out on the manholes for surface water and the internal foul manholes. All below ground drainage has been installed except ACO drains. We were able to inspect the condition of all surface water manholes and most of the internal foul manholes. Manholes that were not inspected are: P2 FW MH4, P2 FW MH2 and P2 FW MH3. For details of inspected manholes, refer to the following photographs. As per site instruction during site visit, jetwash and CCTV survey for below ground drainage will be conducted on Monday 26th February 2024 and information regarding CCTV survey will be uploaded onto Viewpoint for projects (4P) by WMD. The drainage appears to have been built in accordance with AECOM drawings and specifications. No issues were reported by Willmott Dixon. Information regarding manholes that were unable to be inspected will be provided via the CCTV survey Manhole reference cards for review by AECOM.		

SITE VISIT REPORT

1. P2-S5



2. EX-MHS4A



SITE VISIT REPORT

3. EX-MHS4B (INTERCEPTOR)



4. EX-MHS3



SITE VISIT REPORT

5. EX-MHS6



6. P2-S3



SITE VISIT REPORT

7. P2-S4



8. P2-S2



SITE VISIT REPORT

9. P2-S1



10. EX-MHS1A (AB)



SITE VISIT REPORT

11. P2 FW MH4 – Manhole lid could not be lifted



12. P2 FW MH2 – Manhole lid could not be lifted



SITE VISIT REPORT

13. P2 FW MH3 – Manhole lid could not be lifted



14. P2 FW MH5



SITE VISIT REPORT

15. P2 FW MH6



16. P2 FW MH8



SITE VISIT REPORT

17. P2 FW MH7



Review resident site staff/reports:	Not applicable.
Health and Safety Matters	None to report.