

GENERAL HERITAGE MANAGEMENT PRINCIPLES

All significant interventions notified and preceded through documentary research and detailed visual and if necessary, physical investigation.

Works will be planned to ensure minimum intervention and disturbance to the fabric of the building. Proposed works will be evaluated and for their potential impact on the fabric of the building and notified accordingly.

Intervention works have been carefully considered and justified in terms of its necessity as a repair, an adaptation which better reveals it's significance, or an enhancement which extends is sustainable use.

Interventions to the fabric which protect or better reveal the buildings heritage will be encouraged, and change which could cause unmitigated harm to the significance of the building will be avoided.

Every element of the works will be completed sympathetically by competent operatives with a proven track record of working within a Grade II Listed environment. The project culture of care, consideration and preservation of the buildings heritage will be maintained.

This culture will be administered via contractor selection, induction, and relevant toolbox talks throughout the duration of the project.

If required, the heritage consultant will be engaged as works progress to mitigate any detrimental effect on the heritage components of the building.

Before any works commence, the management team will carry out a review of the work area to understand the building fabric within and adjacent to the space.

METHODOLOGY

All items will be lifted up to the area using the agreed route on site. The louvre will then be installed in accordance with the manufacturers guidelines (included).

- Using string line or laser level, mark the vertical positions of the brackets.
- Use the enclosed jig, set bracket spacings as per the installation manual.
- All brackets will be fixed to the existing parapet using M12 expansion fittings.
- Fit corner and opening posts into brackets and fix with 6x20mm tek screws into Parascreeen brackets.

DRAWING REGISTER

The documents detailed below are included within this submission.

Drawings

DR926-1_Plant Screen_Rev C
Proposed_Layout

Data Sheets

Specification Data Sheet 10. – Louvre100
Specification Data Sheet 14. – Parascreeen

Installation Manuals

Parascreeen Install Instructions