

No	SHP Spec Reference	Material Description	Sample Description (Size, finish etc)	Target Date for Submission	Additional Notes
1	EWS-121	Capped Curtain Walling	300mm length of framing with accepted finishes and colours, including the interface (method of attachment) with the glazing i.e. capping ; plus gaskets and joints	09/04/2018	
2	EWS-153	Nordan Window inc slot vent / sill	Sample of single opening window showing vent slot detail at head of window and sill detail to base – to be fixed into precast brick panel as per H42 mock-up requirements – LL to advise on availability	09/04/2018	
3	GLP-101-G3	Double Glazed Unit - Glass Type G3	Approx. 1.2m x 1.2m samples of all clear glass specifications with correct solar control coating and build-up; including full specification (notably including LT% and confirmation on roller wave)	09/04/2018	
4	GLP-101-G4	Double Glazed Unit - Glass Type G4	as above	09/04/2018	
5	GLP-101-G5	Double Glazed Unit - Glass Type G5	as above	09/04/2018	
7	GLP-101-BK	Double Glazed Back Painted Unit - Residential Floors	as above	09/04/2018	
8	GLP-101-GF	Double Glazed Unit GF	as above	09/04/2018	
8	GLP-101-GFBK	Double Glazed Back Painted Unit GF	as above	09/04/2018	
9	EWS-523	Aluminium Soffit Panels	Approx. 300mm x 200mm sample of accepted panel in specified finish and texture, and indicated joint relationship with adjacent panels	15/10/2018	
10	EWS-701	Aluminium Horizontal Louvre	Approx. 500mm x 500mm framed assembly including frame, louvre blades, blanking panels, seals / gaskets and other necessary components	15/10/2018	
11	EWS-722	Louvred Plant Screen	Approx. 500mm x 500mm framed assembly including frame, louvre blades, blanking panels, seals / gaskets and other necessary components	11/03/2019	
12	EWS-821	Precast Concrete Cladding - Building 01 Lower Levels (Brick Finish 01)	<i>Brick sample board tabled and signed off 21.09.17 (see notes)</i> <i>Cruciform sample - tabled on site to MCC 12.09.17</i> Full sized panels to be provided to describe joints and corner bricks	w/c 26/02/2018	Lower brick selection agreed by MCC in Angela Leckie email 21.09.17
13	EWS-822	Precast Concrete Cladding - Building 01 Upper Levels (Brick Finish 02)	as above; plus updated glazed brick samples to be tabled to omit 'stripey' texture	26/03/2018	
14	EWS-823	Precast Concrete Cladding - Building 02 Lower Levels (Brick Finish 03)	as above	n/a	Lower brick selection agreed by MCC in Angela Leckie email 21.09.17
15	EWS-824	Precast Concrete Cladding - Building 02 Upper Levels (Brick Finish 04)	as above; plus updated glazed brick samples to be tabled to omit 'stripey' texture	26/03/2018	
16	EWS-825	Precast Concrete Cladding - Building 03 Lower Levels (Brick Finish 05)	as above	26/03/2018	Lower brick selection agreed by MCC in Angela Leckie email 21.09.17
17	EWS-826	Precast Concrete Cladding - Building 03 Upper Levels (Brick Finish 06)	as above; plus updated glazed brick samples to be tabled to omit 'stripey' texture	12/03/2018	
18	EWS-827	Precast Concrete Cladding - All Buildings Ground Level (Dark Grey Textured Concrete)	<i>Initial circa 1m x 1m sample tabled with MCC 21.09.17</i> Additional equivalent samples to be provided to agree final colour	w/c 26/02/2018	
19	EWS-412	Aluminium Coping	300mm length of coping including joint detail	26/03/2018	
20	-	Strategy for QC Management	to be provided by LL through supply chain	26/03/2018	

Refer to accompanying SHP elevation drawings for location of materials on building facades