

Heritage Methodology - Hanover Retail 3 - REF:HRU3-004

Author: D. Ford
Date: 09/01/24
Revision: A

Hanover Unit 3 - Retail fit out - Tile Remedial

As part of the fit out process we will be completing remedial works to the existing tiles.

Methodology

- Clean
 - Tiles will be cleaned using warm water and a non abrasive cleaning sponge.
- Timber Packer / Plug Removal
 - Existing timber packers / Plugs will be carefully removed by installing a screw to the existing timber which will then allow for the plug / packer to be pulled out of its position.
 - The newly created hole will be mortar patch repaired to match the existing patch repairs to other locations. Anything with sufficient room for a new header will be replaced with a glazed brick.
- Loose Brick
 - Existing loose brick will be carefully removed and re-bedded / pointed with mortar to match the existing patch repairs to other locations.
- Missing Brick
 - Missing bricks will be installed using existing glazed brick headers and installed utilising the same method as above.

