

1. SOME TURNSTILES ARE TO BE INSTALLED FOLLOWING HOARDING INSTALLATION/BRANDING AND WILL NEED TO BE CUT INTO EXISTING LINE
2. 1M ALLOWANCE EITHER SIDE OF EACH SET OF GATES FOR SISK HEALTH + SAFETY SIGNAGE
3. DATE OF EACH ARRANGEMENT SHOWN IN CORNER OF DRAWING SUBJECT TO CHANGE BASED ON ON-SITE CONDITIONS

Location of
TFGM lift shaft

5no. vibration monitoring points installed for protection to medium pressure gas main. This will serve a secondary function of highlighting if vibration limit went over maximum threshold of 15mm/s advised by Buro Happold for any adjacent structures.

Tiltmeters currently installed to this slope as part of queuing area extension. The hire of these to be extended to cover piling works.

**GATEHOUSE MANAGED ACCESS
FROM ALAN TURING WAY
FOR HOTEL SITE ONLY**

DRAWING LEGEND

Vibration Monitoring proposals to TFGM Etihad Campus stop during piling works

P. Dudfield
John Sisk & Sons Ltd

01/11/2023

