

Copy of Email Correspondence 28/06/2023

Jen/ Paul

Thanks for attending site this morning - following our meeting I thought I would be useful to summarise what was discussed as well as determine the new detail/ restoration approach to the main entrance arch.

1. In respect to the sample panel we will request that the feature fins taper at their base to follow the coping profile and therefore avoid a large gap as currently detailed and as circled in the photo below. This preferred approach will be fed back to the cladding sub-contractors for the main build.



2. All horizontal and vertical gaps between cladding panels will achieve a consistent 20mm spacing. The challenges and tolerances within the sample panel have been tight and therefore executing this detail has proven difficult with the condensed dimensions involved. We have, however had assurances from the sub-contractors that this will not be the case on the main built as discussed this morning.
3. As per previous correspondence on the window reveals – the fixings presented today are the final proposed detail taking into consideration the structural wind loading calculations (previously issued) and the requirements stipulated by our Warranty provider (Premier Guarantee).

In regards to the main entrance archway – see below and attached photos of the cleaned arched head and signage. As you are aware – the previous intent was to re-paint to match what was there previously however given the detail we now see – we would prefer to retain the exposed,

polychromatic voussoirs and stone archway but perhaps highlight the lettering in a darker colour. At the moment my thoughts are to match this colour to that of the voussoirs and we can perhaps undertake a quick mock up of this in photoshop to test the concept. Your thoughts on this proposal in the first instance though would be very much welcomed at this stage.





Kind Regards