

GARDEN VALIDATION – SILK STREET

Project Name: Silk Street, Newton Heath

Project Number: 16-698

Client: Rowlinson Construction Ltd

Date: 12-04-2023

Project Manager: R Horseman

E3P Engineer: J James

Garden Validation Requirements: 600 mm cover system with break layer

Plots: Blocks 4, 5, 7 & 8 (Plots 49-58, 65-69)

OVERVIEW

An E3P engineer attended the above site to validate the thickness of the cover system placed within the rear garden of plots 49-58 and 65-69 at the site located off Silk Street in Newton Heath.

In total 15 No. hand-excavated trial pits were advanced, with the resulting strata detailed at the rear of this letter.

All trial pits were completed to highlight the required cover system of 600 mm (600 mm topsoil) underlain by a suitable geotextile.

E3P can confirm that our independent validation demonstrates that all gardens have been installed with 600 mm of certified topsoil under the NHBC requirements for a site of this nature.

A list of plots requiring validation and their associated validation letters is presented in Table 1 for reference.



Geo-Environmental



Acoustics



Remediation and
Enabling Earthworks
Design



Arboriculture



Compliance
& Due Diligence



Ecology



Industrial Permitting



Geotechnical

TOPSOIL

E3P attended site on the 31st of March 2023 to obtain three samples of the imported topsoil deposits. The topsoil was sourced from Baldwin's Landscape Supplies in Wigan. Chemical analysis confirmed that these topsoil deposits were chemically suitable for use within the proposed garden areas.

Analysis for topsoil undertaken by I2 Analytical Laboratory using UKAS accredited methods where applicable.

The chemical analysis suite comprises heavy metals, sulphates, phenols, speciated Polycyclic Aromatic Hydrocarbons (PAHs), speciated and total Petroleum Hydrocarbons (TPH) and asbestos.

Sampling frequency following the agreed Remediation Strategy. Laboratory analysis certificates are attached to this validation certificate.

Chemical analysis results are included within lab report 23-26300 (attached to this letter).

The cover system validation photographs are enclosed within this letter. For information, Table 1 includes references and validation dates of previously validated plots.

TABLE 1 – VALIDATION LETTER REFERENCE

PLOT NUMBER	DATE	REPORT NUMBER
1		
2		
3		
4		
5		
6		
7		
8		
9		
10		
11		
12		
13		
14		
15		
16		
17		

PLOT NUMBER	DATE	REPORT NUMBER
18		
19		
20		
21		
22		
23		
24		
25		
26		
27		
28		
29		
30		
31		
32		
33		
34		
35		
36		
37		
38		
39		
40		
41		
42		
43		
44		
45		
46		
47		
48		

PLOT NUMBER	DATE	REPORT NUMBER
49	12 th April 2023	V1
50	12 th April 2023	V1
51	12 th April 2023	V1
52	12 th April 2023	V1
53	12 th April 2023	V1
54	12 th April 2023	V1
55	12 th April 2023	V1
56	12 th April 2023	V1
57	12 th April 2023	V1
58	12 th April 2023	V1
59		
60		
61		
62		
63		
64		
65	12 th April 2023	V1
66	12 th April 2023	V1
67	12 th April 2023	V1
68	12 th April 2023	V1
69	12 th April 2023	V1

Garden Cover System Validation

		Complete
Score	100%	
Site Name	Silk Street	
Location	Newton Heath	
Project Number	16698	
Developer	Rowlinson	
Project Manager	Rob Horseman	
Conducted By	Jordan James	
Date of visit	12 Apr 2023 1:40 PM BST	

Plot Validation - 100%	100%
------------------------	------

Plot Validation - 100%	100%
------------------------	------

Plot Validation 1 - 100%	100%
--------------------------	------

Plot Number	49
-------------	----

Is Plot Ready	Yes
---------------	-----

Installation Standard	Pass
-----------------------	------

Depth of Cover System Materials (record the depth and support with Photo down the hole)	650
---	-----



Photo 1 Photo 2

Depth of Topsoil (mm)	650
-----------------------	-----

Depth of Subsoil (mm)	N/A
-----------------------	-----

Depth of Cover System at Ground Level (Photo)	☒
---	-------------------------------------



Photo 3

Depth of Cover System in Relation to Plot (Ensure the whole plot can be seen in the photo)	☒
--	-------------------------------------



Photo 4

Soil suitable	Yes
---------------	-----

Geotextile membrane present

Yes



Photo 5

Plot Validation 2 - 100% 100%

Plot Number 50

Is Plot Ready Yes

Installation Standard Pass

Depth of Cover System Materials (record the depth and support with Photo down the hole) 600



Photo 6 Photo 7

Depth of Topsoil (mm) 600

Depth of Subsoil (mm) N/A

Depth of Cover System at Ground Level (Photo) ☒



Photo 8

Depth of Cover System in Relation to Plot (Ensure the whole plot can be seen in the photo) ☒



Photo 9

Soil suitable Yes

Geotextile membrane present Yes



Photo 10

Plot Validation 3 - 100% 100%

Plot Number 51

Is Plot Ready Yes

Installation Standard Pass

Depth of Cover System Materials (record the depth and support with Photo down the hole) 600



Photo 11 Photo 12

Depth of Topsoil (mm) 600

Depth of Subsoil (mm) N/A

Depth of Cover System at Ground Level (Photo) ☒



Photo 13

Depth of Cover System in Relation to Plot (Ensure the whole plot can be seen in the photo) ☒



Photo 14

Soil suitable Yes

Geotextile membrane present Yes



Photo 15

Plot Validation 4 - 100% 100%

Plot Number 52

Is Plot Ready Yes

Installation Standard Pass

Depth of Cover System Materials (record the depth and support with Photo down the hole) 600



Photo 16 Photo 17

Depth of Topsoil (mm) 600

Depth of Subsoil (mm) N/A

Depth of Cover System at Ground Level (Photo) ☒



Photo 18

Depth of Cover System in Relation to Plot (Ensure the whole plot can be seen in the photo) ☒



Photo 19

Soil suitable Yes

Geotextile membrane present Yes



Photo 20

Plot Validation 5 - 100% 100%

Plot Number 53

Is Plot Ready Yes

Installation Standard Pass

Depth of Cover System Materials (record the depth and support with Photo down the hole) 600



Photo 21

Photo 22

Depth of Topsoil (mm) 600

Depth of Subsoil (mm) N/A

Depth of Cover System at Ground Level (Photo) ☒



Photo 23

Depth of Cover System in Relation to Plot (Ensure the whole plot can be seen in the photo) ☒



Photo 24

Soil suitable Yes

Geotextile membrane present Yes



Photo 25

Plot Validation 6 - 100% 100%

Plot Number 54

Is Plot Ready Yes

Installation Standard Pass

Depth of Cover System Materials (record the depth and support with Photo down the hole) 600



Photo 26

Photo 27

Depth of Topsoil (mm) 600

Depth of Subsoil (mm) N/A

Depth of Cover System at Ground Level (Photo) ☒



Photo 28

Depth of Cover System in Relation to Plot (Ensure the whole plot can be seen in the photo) ☒



Photo 29

Soil suitable Yes

Geotextile membrane present Yes



Photo 30

Plot Validation 7 - 100% 100%

Plot Number 55

Is Plot Ready Yes

Installation Standard Pass

Depth of Cover System Materials (record the depth and support with Photo down the hole) 600



Photo 31 Photo 32

Depth of Topsoil (mm) 600

Depth of Subsoil (mm) N/A

Depth of Cover System at Ground Level (Photo) ☒



Photo 33

Depth of Cover System in Relation to Plot (Ensure the whole plot can be seen in the photo) ☒



Photo 34

Soil suitable Yes

Geotextile membrane present Yes



Photo 35

Plot Validation 8 - 100% 100%

Plot Number 56

Is Plot Ready Yes

Installation Standard Pass

Depth of Cover System Materials (record the depth and support with Photo down the hole) 600



Photo 36 Photo 37

Depth of Topsoil (mm) 600

Depth of Subsoil (mm) N/A

Depth of Cover System at Ground Level (Photo) ☒



Photo 38

Depth of Cover System in Relation to Plot (Ensure the whole plot can be seen in the photo) ☒



Photo 39

Soil suitable Yes

Geotextile membrane present Yes



Photo 40

Plot Validation 9 - 100% 100%

Plot Number 57

Is Plot Ready Yes

Installation Standard Pass

Depth of Cover System Materials (record the depth and support with Photo down the hole) 600



Photo 41

Photo 42

Depth of Topsoil (mm) 600

Depth of Subsoil (mm) N/A

Depth of Cover System at Ground Level (Photo) ☒



Photo 43

Depth of Cover System in Relation to Plot (Ensure the whole plot can be seen in the photo) ☒



Photo 44

Soil suitable Yes

Geotextile membrane present Yes



Photo 45

Plot Validation 10 - 100% 100%

Plot Number 58

Is Plot Ready Yes

Installation Standard Pass

Depth of Cover System Materials (record the depth and support with Photo down the hole) 600



Photo 46

Photo 47

Depth of Topsoil (mm) 600

Depth of Subsoil (mm) N/A

Depth of Cover System at Ground Level (Photo) ☒



Photo 48

Depth of Cover System in Relation to Plot (Ensure the whole plot can be seen in the photo) ☒



Photo 49

Soil suitable Yes

Geotextile membrane present Yes



Photo 50

Photo 51

Plot Validation 11 - 100% 100%

Plot Number 65

Is Plot Ready Yes

Installation Standard Pass

Depth of Cover System Materials (record the depth and support with Photo down the hole) 600



Photo 52

Photo 53

Depth of Topsoil (mm) 600

Depth of Subsoil (mm) N/A

Depth of Cover System at Ground Level (Photo) ☒



Photo 54

Depth of Cover System in Relation to Plot (Ensure the whole plot can be seen in the photo) ☒



Photo 55

Soil suitable Yes

Geotextile membrane present Yes



Photo 56

Plot Validation 12 - 100% 100%

Plot Number 66

Is Plot Ready Yes

Installation Standard Pass

Depth of Cover System Materials (record the depth and support with Photo down the hole) 600



Photo 57

Photo 58

Depth of Topsoil (mm) 600

Depth of Subsoil (mm) N/A

Depth of Cover System at Ground Level (Photo) ☒



Photo 59

Depth of Cover System in Relation to Plot (Ensure the whole plot can be seen in the photo) ☒



Photo 60

Soil suitable Yes

Geotextile membrane present Yes



Photo 61

Photo 62

Plot Validation 13 - 100% 100%

Plot Number 67

Is Plot Ready Yes

Installation Standard Pass

Depth of Cover System Materials (record the depth and support with Photo down the hole) 600



Photo 63

Photo 64

Depth of Topsoil (mm) 600

Depth of Subsoil (mm) N/A

Depth of Cover System at Ground Level (Photo) ☒



Photo 65

Depth of Cover System in Relation to Plot (Ensure the whole plot can be seen in the photo) ☒



Photo 66

Soil suitable Yes

Geotextile membrane present Yes



Photo 67

Plot Validation 14 - 100%

100%

Plot Number

68

Is Plot Ready

Yes

Installation Standard

Pass

Depth of Cover System Materials (record the depth and support with Photo down the hole)



Photo 68

Photo 69

Depth of Topsoil (mm)

600

Depth of Subsoil (mm)

N/A

Depth of Cover System at Ground Level (Photo)



Photo 70

Depth of Cover System in Relation to Plot (Ensure the whole plot can be seen in the photo)



Photo 71

Soil suitable

Yes

Geotextile membrane present

Yes



Photo 72

Plot Validation 15 - 100% 100%

Plot Number 69

Is Plot Ready Yes

Installation Standard Pass

Depth of Cover System Materials (record the depth and support with Photo down the hole) 600



Photo 73 Photo 74

Depth of Topsoil (mm) 600

Depth of Subsoil (mm) N/A

Depth of Cover System at Ground Level (Photo) ☒



Photo 75

Depth of Cover System in Relation to Plot (Ensure the whole plot can be seen in the photo) ☒



Photo 76 Photo 77

Soil suitable Yes

Geotextile membrane present Yes



Photo 78

Site Manager or Representative

Name

Ian Barber

Signature

12 Apr 2023 1:35 PM BST

Media summary



Photo 1



Photo 2



Photo 3



Photo 4



Photo 5



Photo 6



Photo 7



Photo 8



Photo 9



Photo 10



Photo 11



Photo 12



Photo 13



Photo 14



Photo 15



Photo 16



Photo 17



Photo 18



Photo 19



Photo 20



Photo 21



Photo 22



Photo 23



Photo 24



Photo 25



Photo 26



Photo 27



Photo 28



Photo 29



Photo 30



Photo 31



Photo 32



Photo 33



Photo 34



Photo 35



Photo 36



Photo 37



Photo 38



Photo 39



Photo 40



Photo 41



Photo 42



Photo 43



Photo 44



Photo 45



Photo 46



Photo 47



Photo 48



Photo 49



Photo 50



Photo 51



Photo 52



Photo 53



Photo 54



Photo 55



Photo 56



Photo 57



Photo 58



Photo 59



Photo 60



Photo 61



Photo 62



Photo 63



Photo 64



Photo 65



Photo 66



Photo 67



Photo 68



Photo 69



Photo 70



Photo 71



Photo 72



Photo 73



Photo 74



Photo 75



Photo 76



Photo 77



Photo 78

Nicola Sellars

e3p
Taylor Road
Urmston
Manchester
M41 7JQ

e: nsellars@e3p.co.uk

i2 Analytical Ltd.
7 Woodshots Meadow,
Croxley Green
Business Park,
Watford,
Herts,
WD18 8YS

t: 01923 225404
f: 01923 237404
e: reception@i2analytical.com

Analytical Report Number : 23-26300

Project / Site name:	Silk Street	Samples received on:	31/03/2023
Your job number:	16698	Samples instructed on/ Analysis started on:	31/03/2023
Your order number:	004536	Analysis completed by:	11/04/2023
Report Issue Number:	1	Report issued on:	11/04/2023
Samples Analysed:	3 soil samples		

Signed:

Izabela Wójcik
Izabela Wójcik
Reporting Specialist
For & on behalf of i2 Analytical Ltd.

Standard Geotechnical, Asbestos and Chemical Testing Laboratory located at: ul. Pionierów 39, 41-711 Ruda Śląska, Poland.

Accredited tests are defined within the report, opinions and interpretations expressed herein are outside the scope of accreditation.

Standard sample disposal times, unless otherwise agreed with the laboratory, are :

soils	- 4 weeks from reporting
leachates	- 2 weeks from reporting
waters	- 2 weeks from reporting
asbestos	- 6 months from reporting

Excel copies of reports are only valid when accompanied by this PDF certificate.

Any assessments of compliance with specifications are based on actual analytical results with no contribution from uncertainty of measurement. Application of uncertainty of measurement would provide a range within which the true result lies. An estimate of measurement uncertainty can be provided on request.

Analytical Report Number: 23-26300
Project / Site name: Silk Street
Your Order No: 004536

Lab Sample Number	2637174	2637175	2637176
Sample Reference	TS101	TS102	TS103
Sample Number	PLOT 49	PLOT 50	PLOT 51
Depth (m)	None Supplied	None Supplied	None Supplied
Date Sampled	31/03/2023	31/03/2023	31/03/2023
Time Taken	None Supplied	None Supplied	None Supplied
Analytical Parameter (Soil Analysis)	Units	Limit of detection	Accreditation Status
Stone Content	%	0.1	NONE
Moisture Content	%	0.01	NONE
Total mass of sample received	kg	0.001	NONE

Asbestos in Soil	Type	N/A	ISO 17025	Not-detected	Not-detected	Not-detected
Asbestos Analyst ID	N/A	N/A	N/A	KWB	KWB	KWB

General Inorganics

pH - Automated	pH Units	N/A	MCERTS	7.9	7.8	8.2
Total Cyanide	mg/kg	1	MCERTS	< 1.0	< 1.0	< 1.0
Total Sulphate as SO ₄	mg/kg	50	MCERTS	410	410	420
Water Soluble SO ₄ (2:1 Leach. Equiv.) 1hr extraction	g/l	0.00125	MCERTS	0.055	0.023	0.045
Water Soluble SO ₄ (2:1 Leach. Equiv.) 1hr extraction	mg/kg	2.5	MCERTS	110	46	89
Water Soluble SO ₄ (2:1 Leach. Equiv.) 1hr extraction	mg/l	1.25	MCERTS	55.4	23.2	44.6
Sulphide	mg/kg	1	MCERTS	11	7	11
Total Sulphur	mg/kg	50	MCERTS	620	660	760
Total Organic Carbon (TOC) - Automated	%	0.1	MCERTS	4.4	3.7	5.6

Total Phenols

Total Phenols (monohydric)	mg/kg	1	MCERTS	< 1.0	< 1.0	< 1.0
----------------------------	-------	---	--------	-------	-------	-------

Speciated PAHs

Naphthalene	mg/kg	0.05	MCERTS	< 0.05	< 0.05	< 0.05
Acenaphthylene	mg/kg	0.05	MCERTS	< 0.05	< 0.05	< 0.05
Acenaphthene	mg/kg	0.05	MCERTS	< 0.05	< 0.05	< 0.05
Fluorene	mg/kg	0.05	MCERTS	< 0.05	< 0.05	< 0.05
Phenanthrene	mg/kg	0.05	MCERTS	0.1	0.13	0.43
Anthracene	mg/kg	0.05	MCERTS	< 0.05	< 0.05	0.11
Fluoranthene	mg/kg	0.05	MCERTS	0.25	0.32	0.95
Pyrene	mg/kg	0.05	MCERTS	0.22	0.28	0.95
Benzo(a)anthracene	mg/kg	0.05	MCERTS	0.13	0.19	0.46
Chrysene	mg/kg	0.05	MCERTS	0.15	0.19	0.53
Benzo(b)fluoranthene	mg/kg	0.05	ISO 17025	0.16	0.23	0.5
Benzo(k)fluoranthene	mg/kg	0.05	ISO 17025	0.08	0.1	0.31
Benzo(a)pyrene	mg/kg	0.05	MCERTS	0.1	0.18	0.46
Indeno(1,2,3-cd)pyrene	mg/kg	0.05	MCERTS	0.07	0.1	0.26
Dibenz(a,h)anthracene	mg/kg	0.05	MCERTS	< 0.05	< 0.05	< 0.05
Benzo(ghi)perylene	mg/kg	0.05	MCERTS	0.11	0.13	0.36

Total PAH

Speciated Total EPA-16 PAHs	mg/kg	0.8	ISO 17025	1.37	1.85	5.32
-----------------------------	-------	-----	-----------	------	------	------

Analytical Report Number: 23-26300
 Project / Site name: Silk Street
 Your Order No: 004536

Lab Sample Number	2637174	2637175	2637176
Sample Reference	TS101	TS102	TS103
Sample Number	PLOT 49	PLOT 50	PLOT 51
Depth (m)	None Supplied	None Supplied	None Supplied
Date Sampled	31/03/2023	31/03/2023	31/03/2023
Time Taken	None Supplied	None Supplied	None Supplied
Analytical Parameter (Soil Analysis)	Units	Limit of detection	Accreditation Status

Heavy Metals / Metalloids

Arsenic (aqua regia extractable)	mg/kg	1	MCERTS	2.8	3.6	4.5
Cadmium (aqua regia extractable)	mg/kg	0.2	MCERTS	< 0.2	< 0.2	0.2
Chromium (hexavalent)	mg/kg	1.8	MCERTS	< 1.8	< 1.8	< 1.8
Chromium (aqua regia extractable)	mg/kg	1	MCERTS	6	7.1	7.8
Copper (aqua regia extractable)	mg/kg	1	MCERTS	13	16	17
Lead (aqua regia extractable)	mg/kg	1	MCERTS	20	26	31
Mercury (aqua regia extractable)	mg/kg	0.3	MCERTS	< 0.3	< 0.3	< 0.3
Nickel (aqua regia extractable)	mg/kg	1	MCERTS	5.6	6.9	7.4
Selenium (aqua regia extractable)	mg/kg	1	MCERTS	< 1.0	< 1.0	< 1.0
Zinc (aqua regia extractable)	mg/kg	1	MCERTS	60	50	61

Petroleum Hydrocarbons

TPH (C5 - C6) HS_ID_TOTAL	mg/kg	1	NONE	< 1.0	< 1.0	< 1.0
TPH (C6 - C8) HS_ID_TOTAL	mg/kg	0.1	NONE	< 0.1	< 0.1	< 0.1
TPH (C8 - C10) HS_ID_TOTAL	mg/kg	0.1	NONE	< 0.1	< 0.1	< 0.1
TPH (C10 - C12) EH_CU_ID_TOTAL	mg/kg	2	MCERTS	< 2.0	< 2.0	< 2.0
TPH (C12 - C16) EH_CU_ID_TOTAL	mg/kg	4	MCERTS	< 4.0	< 4.0	< 4.0
TPH (C16 - C21) EH_CU_ID_TOTAL	mg/kg	1	MCERTS	4.6	5.8	8.5
TPH (C21 - C35) EH_CU_ID_TOTAL	mg/kg	1	MCERTS	29	36	60
TPH (C35 - C40) EH_CU_ID_TOTAL	mg/kg	10	MCERTS	< 10	< 10	12
TPH Total C5 - C40 EH_CU+HS_ID_TOTAL	mg/kg	10	NONE	33	49	80

U/S = Unsuitable Sample I/S = Insufficient Sample ND = Not detected

Analytical Report Number : 23-26300

Project / Site name: Silk Street

* These descriptions are only intended to act as a cross check if sample identities are questioned. The major constituent of the sample is intended to act with respect to MCERTS validation. The laboratory is accredited for sand, clay and loam (MCERTS) soil types. Data for unaccredited types of solid should be interpreted with care.

Stone content of a sample is calculated as the % weight of the stones not passing a 10 mm sieve. Results are not corrected for stone content.

Lab Sample Number	Sample Reference	Sample Number	Depth (m)	Sample Description *
2637174	TS101	PLOT 49	None Supplied	Brown loam and sand with vegetation.
2637175	TS102	PLOT 50	None Supplied	Brown loam and sand with vegetation.
2637176	TS103	PLOT 51	None Supplied	Brown loam and sand with vegetation.

Analytical Report Number : 23-26300

Project / Site name: Silk Street

Water matrix abbreviations:

Surface Water (SW) Potable Water (PW) Ground Water (GW) Process Waters (PrW) Final Sewage Effluent (FSE) Landfill Leachate (LL)

Analytical Test Name	Analytical Method Description	Analytical Method Reference	Method number	Wet / Dry Analysis	Accreditation Status
Metals in soil by ICP-OES	Determination of metals in soil by aqua-regia digestion followed by ICP-OES.	In-house method based on MEWAM 2006 Methods for the Determination of Metals in Soil.	L038-PL	D	MCERTS
Sulphate, water soluble, in soil (16hr extraction)	Determination of water soluble sulphate by ICP-OES. Results reported directly (leachate equivalent) and corrected for extraction ratio (soil equivalent).	In house method.	L038-PL	D	MCERTS
Asbestos identification in soil	Asbestos Identification with the use of polarised light microscopy in conjunction with dispersion staining techniques.	In house method based on HSG 248	A001-PL	D	ISO 17025
Moisture Content	Moisture content, determined gravimetrically. (30 oC)	In house method.	L019-UK/PL	W	NONE
Monohydric phenols in soil	Determination of phenols in soil by extraction with sodium hydroxide followed by distillation followed by colorimetry.	In-house method based on Examination of Water and Wastewater 20th Edition: Clesceri, Greenberg & Eaton (skalar)	L080-PL	W	MCERTS
Speciated EPA-16 PAHs in soil	Determination of PAH compounds in soil by extraction in dichloromethane and hexane followed by GC-MS with the use of surrogate and internal standards.	In-house method based on USEPA 8270	L064-PL	D	MCERTS
pH in soil (automated)	Determination of pH in soil by addition of water followed by automated electrometric measurement.	In house method.	L099-PL	D	MCERTS
Sulphide in soil	Determination of sulphide in soil by acidification and heating to liberate hydrogen sulphide, trapped in an alkaline solution then assayed by ion selective electrode.	In-house method	L010-PL	D	MCERTS
Total sulphate (as SO4 in soil)	Determination of total sulphate in soil by extraction with 10% HCl followed by ICP-OES.	In house method.	L038-PL	D	MCERTS
Stones content of soil	Standard preparation for all samples unless otherwise detailed. Gravimetric determination of stone > 10 mm as % dry weight.	In-house method based on British Standard Methods and MCERTS requirements.	L019-UK/PL	D	NONE
Total Sulphur in soil	Determination of total sulphur in soil by extraction with aqua-regia, potassium bromide/bromate followed by ICP-OES.	In house method.	L038-PL	D	MCERTS
Total cyanide in soil	Determination of total cyanide by distillation followed by colorimetry.	In-house method based on Examination of Water and Wastewater 20th Edition: Clesceri, Greenberg & Eaton (Skalar)	L080-PL	W	MCERTS
Total organic carbon (Automated) in soil	Determination of organic matter in soil by oxidising with potassium dichromate followed by titration with iron (II) sulphate.	In house method.	L009-PL	D	MCERTS
TPH in (Soil)	Determination of TPH bands by HS-GC-MS/GC-FID	In-house method, TPH with carbon banding and silica gel split/cleanup.	L076-PL	D	MCERTS
Hexavalent chromium in soil	Determination of hexavalent chromium in soil by extraction in NaOH and addition of 1,5 diphenylcarbazide followed by colorimetry.	In-house method	L080-PL	W	MCERTS
Sulphate, water soluble, in soil (1hr extraction)	Sulphate, water soluble, in soil (1hr extraction)	In-house method	L038-PL	D	MCERTS

Analytical Report Number : 23-26300

Project / Site name: Silk Street

Water matrix abbreviations:

Surface Water (SW) Potable Water (PW) Ground Water (GW) Process Waters (PrW) Final Sewage Effluent (FSE) Landfill Leachate (LL)

Analytical Test Name	Analytical Method Description	Analytical Method Reference	Method number	Wet / Dry Analysis	Accreditation Status
----------------------	-------------------------------	-----------------------------	---------------	--------------------	----------------------

For method numbers ending in 'UK or A' analysis have been carried out in our laboratory in the United Kingdom (WATFORD).

For method numbers ending in 'F' analysis have been carried out in our laboratory in the United Kingdom (East Kilbride).

For method numbers ending in 'PL or B' analysis have been carried out in our laboratory in Poland.

Soil analytical results are expressed on a dry weight basis. Where analysis is carried out on as-received the results obtained are multiplied by a moisture correction factor that is determined gravimetrically using the moisture content which is carried out at a maximum of 30oC

Unless otherwise indicated, site information, order number, project number, sampling date, time, sample reference and depth are provided by the client. The instructed on date indicates the date on which this information was provided to the laboratory.

Information in Support of Analytical Results

List of HWOL Acronyms and Operators

Acronym	Descriptions
HS	Headspace Analysis
MS	Mass spectrometry
FID	Flame Ionisation Detector
GC	Gas Chromatography
EH	Extractable Hydrocarbons (i.e. everything extracted by the solvent(s))
CU	Clean-up - e.g. by Florisil®, silica gel
1D	GC - Single coil/column gas chromatography
2D	GC-GC - Double coil/column gas chromatography
Total	Aliphatics & Aromatics
AL	Aliphatics
AR	Aromatics
#1	EH_2D_Total but with humics mathematically subtracted
#2	EH_2D_Total but with fatty acids mathematically subtracted
_	Operator - understore to separate acronyms (exception for +)
+	Operator to indicate cumulative e.g. EH+HS_Total or EH_CU+HS_Total