

Alteration/Additional access scaffolding to Lower Campfield.

- Scaffolders will operate in 2-man teams when altering the external access scaffolding. Only one Scaffolder at any one time working on the scaffold erecting or dismantling scaffold. The 2nd scaffolder will lay materials out in front of the scaffolder when erecting and remove materials from behind the scaffolder.
- MC to segregate all working areas to reduce public interaction.
- Existing scaffolding will be fully inspected for integrity prior to any alteration/modification.
- Boarding to the eaves level will be inspected, poor quality boards will be replaced with all poor boarding being removed from site.
- Debris netting will be removed and replaced by plastic brick guarding to the full perimeter.
- Additional gable access will be constructed from the fully boarded, hand railed and toe boarded eaves working lift.
- Ledgers and transoms are to be constructed using the safety step to suit each gable pike working from the completed lift below.
- Once all the next level guardrail is positioned the boarding can be placed to this level from the lift level below.
- The gable pikes will be fitted with box ties and through ties. All fixing tubes will be protected with foam padding to protect the building fabric. Secondly timber packing will be introduced to any friction points.
- Double/right angle couplers will be used on all tie points.
- Temporary roof saddle will be constructed to allow safe access to all Glazing areas. Working from the completed top lift, saddle frames will be erected across the slated areas. King span protection will be used below any touching point with spreader boards above.
- Areas at high level above the lower glazing will need protecting by the MC using suitable ply boarding. Loading on the lower glazing will reduce any live loading and safe working load to 0.75Knm².
- Roof access areas will be completed progressively to reduce the additional imposed loadings.
- Complete scaffold will be checked handed over and scaff-tagged as complete with certification issued to MC and NSS.