

Quality - DPC/Cavity Tray (Metz)

Form Reference	F1.1386838
Owned By	Graham Priest (Kinlan Test Environment)
Date	27/06/2022 16:28:24
Status	Open
Location	Test Project
Installation Location	Test Project
Grid Line	
Mast Climber	
Other Form of Access	
Installer Details	
#	Name
Has the Metz been installed correctly?	
Capture photo(s) of Metz installed in correct coursing to masonry support	
Are all the joints sealed correctly?	
Capture photo(s) of joints	
Has the tray been wired brushed after installation?	
Have the reveals been turned up at stop ends?	
Capture Photo(s) of reveals	
Is the lip of the tray at least 90mm?	
Capture Photo(s) of tray with tape measure	
Have pop rivets been installed on corners and sealed?	
Have mechanical fixes been installed as per drawing specifications?	
Work Area	
Have the work areas been cleared and left in a safe standard?	
Capture photo(s) of work area	
Installer Sign Off	
I am happy to take responsibility for this installation	
Kinlan Inspection	
Action required?	
Actions required and taken	
Who was responsible for the actions required	
Installation Inspected and works signed off by Kinlan representative	