

Quality - Brickwork External Facade

Form Reference	F1.1386144
Owned By	Graham Priest (Kinlan Test Environment)
Date	27/06/2022 13:47:45
Status	Open
Project Name	Test Project
Project Address	Test Space Test Street
Location	Test Project
Location	Test Project
Grid Line	
Mast Climber	
Other Form of Access	

Bricklayers Gang

#	Name
---	------

Facework

Brick Type	
Brick Finish	
Capture photo(s) of the brickwork finish	
Is the work set out and bonded correctly?	
Is the work plumb line & level to brick gauge (If no state the reason)	
Are there any tipping bricks visible?	
Capture photo(s) of level on wall	
Capture photo(s) of gauge	
Is the movement joints in the correct position as per the drawings?	
Has a lintel been installed?	

Ties & Reinforcement

Are channel ties installed to the required specification?	
Are ties installed to the correct spacing?	
Capture photo(s) of internal cavity with tape measure	
Has Tram track/Bricktor mesh been installed	
Tram track/Bricktor mesh specification	
Capture photo(s) of Tram track/Bricktor mesh	

Lintels

Are the correct lintel sizes installed as per the lintel bearing specification for all openings?	
Has the lintel been set at the correct level as per the drawing specification?	
If the lintel has bowed is this within the specified tolerance level?	
Has the lintel been propped if required?	
By how many mm has the lintel bowed?	
Capture photo(s) of the lintel with tape measure	

Cavity

Have the correct ties been used?	
Are the ties free of mortar droppings and cavities are clean?	
Capture photo(s) of clean cavities free from mortar droppings	
Are the cavity widths correct size to the work drawings?	
Capture photo(s) with tape showing the measurement	
Have core holes been left out on clean cavity in tray levels?	
Is the cavity tray visible through the mortar bed?	
Capture photos(s) of cavity tray	

Weep Holes	
Have weep holes been installed to the specification requirements?	
Capture photos(s) of weep holes installed to the specification required	
Pointing	
Have all Profill clamp holes and pin holes been pointed?	
Has the work been brushed off and pointed to the required specification?	
Work Area	
Have the work areas been cleared and left in a safe standard?	
Capture photo(s) of work area	
Workmanship Standard	
Comments on the appearance and standard of workmanship	
Standard of workmanship rating	
Actions taken	
Inspected and works signed off by Kinlan representative	