

GARDEN VALIDATION – BELLE VUE

Project Name: Belle Vue

Project Number: 12-123

Client: Countryside

Date: 05-05-2023

Project Manager : S. Ellis

E3P Engineer: H. Mason

Garden Validation Requirements: 600 mm cover system (without break layer)

Plots: 172-177

OVERVIEW

An E3P engineer attended the above site to validate the thickness of the cover system placed within the rear garden of plots 172-177 at Belle Vue.

In total 6 No hand-excavated trial pits were advanced, with the resulting strata detailed at the rear of this letter.

The trial pits were completed to highlight the required cover system of 600 mm (150 mm topsoil and 450 mm subsoil).

E3P can confirm that our independent validation demonstrates that the rear garden has been installed with 150 mm of certified topsoil and at least 450 mm subsoil under the NHBC requirements for a site of this nature.

A list of plots requiring validation and their associated validation letters is presented in Table 1 for reference.



Geo-Environmental



Acoustics



Remediation and
Enabling Earthworks
Design



Arboriculture



Compliance
& Due Diligence



Ecology



Industrial Permitting



Geotechnical

TOPSOIL

E3P attended site on the 6th of June 2022 to obtain three samples and 30th August 2022 to collect six topsoil samples of the stockpiled topsoil deposits which were analysed following the E3P Remediation Strategy. Chemical analysis confirmed that these topsoil deposits were chemically suitable for use within the proposed garden areas.

The topsoil has been exported/ imported from Bellway Homes, Manchester Road, Heywood, OL10 2QA and a total volume of 2370m³ is required. Therefore, a total of 48 samples are necessary for the development.

Analysis for topsoil undertaken by I2 Analytical Laboratory using UKAS accredited methods where applicable.

The chemical analysis suite comprises heavy metals, sulphates, phenols, speciated Polycyclic Aromatic Hydrocarbons (PAHs), speciated and total Petroleum Hydrocarbons (TPH) and asbestos. Sampling frequency following the agreed Remediation Strategy. Laboratory analysis certificates are attached to this validation certificate.

Chemical analysis results are included within lab report 22-63323 (TS101-TS103), 22-81563 (TS101-TS106) attached to this letter.

Further sampling will be taken throughout the build phase works.

SUBSOIL

E3P attended site on the 6th of June 2022 to obtain three samples of the stockpiled subsoil deposits which were analysed in accordance with the E3P Remediation Strategy. Chemical analysis confirmed that these subsoil deposits were chemically suitable for use within the proposed garden areas.

The subsoil has been exported/ imported Priory Chase, Nelson and a total volume of 7000m³ is required. Therefore, a total of 28 of samples are needed for the whole development.

Analysis for subsoil undertaken by I2 Analytical Laboratory using UKAS accredited methods where applicable.

The chemical analysis suite comprises heavy metals, sulphates, phenols, speciated Polycyclic Aromatic Hydrocarbons (PAHs), speciated and total Petroleum Hydrocarbons (TPH) and asbestos. Sampling frequency following the agreed Remediation Strategy. Laboratory analysis certificates are attached to this validation certificate.

Chemical analysis results are included within lab reports 22-63323 (SS101-SS103) and 22-62759 (SS101-SS107) attached to this letter.

Further sampling will be taken throughout the build phase works.

CHEMICAL ANALYSIS

TOPSOIL/SUBSOIL	SOURCE	LAB REFERENCE	SAMPLE REFERENCE	PASS/FAIL
Topsoil	Offsite – Manchester Road	22-63323	TS101-TS103	PASS
Topsoil	Offsite – Manchester Road	22-81563	TS101-TS106	PASS
Subsoil	Offsite – Priory Chase nelson	22-63323	SS101-SS103	PASS
Subsoil	Offsite – Priory Chase nelson	22-62759	S101-S107	PASS

The cover system validation photographs are enclosed within this letter. For information, Table 1 includes references and validation dates of previously validated plots.

TABLE 1 – VALIDATION LETTER REFERENCE

PLOT NUMBER	REPORT NUMBER	DATE
1	V4	23 rd June 2022
2	V4	23 rd June 2022
3	V4	23 rd June 2022
4	V3	23 rd June 2022
5	V6	4 th July 2022
6		
7		
8		
9		
10		
11		
12		
13		
14		
15		

PLOT NUMBER	REPORT NUMBER	DATE
16		
17		
18		
19		
20		
21		
22		
23		
24		
25		
26		
27		
28		
29		
30		
31		
32		
33		
34		
35		
36		
37		

PLOT NUMBER	REPORT NUMBER	DATE
38		
39		
40		
41		
42		
43		
44		
45		
46		
47		
48		
49		
50		
51		
52		
53		
54		
55		
56		
57		
58		
59		

PLOT NUMBER	REPORT NUMBER	DATE
60		
61		
62		
63		
64		
65		
66		
67		
68		
69		
70		
71		
72		
73		
74		
75		
76		
77		
78		
79		
80		
81		

PLOT NUMBER	REPORT NUMBER	DATE
82		
83		
84		
85		
86	V17	15 th December 2022
87	V17	15 th December 2022
88	V17	15 th December 2022
89	V30	18 th April 2023
90	V30	18 th April 2023
91	V30	18 th April 2023
92	V30	18 th April 2023
93	V30	18 th April 2023
94	V30	18 th April 2023
95	V30	18 th April 2023
96		
97		
98		
99	V9	22 nd September 2022
100	V9	22 nd September 2022
101	V9	22 nd September 2022
102	V9	22 nd September 2022
103	V9	22 nd September 2022

PLOT NUMBER	REPORT NUMBER	DATE
104	V10	23 rd September 2022
105	V10	23 rd September 2022
106	V11	27 th September 2022
107	V11	27 th September 2022
108	V11	27 th September 2022
109	V11	27 th September 2022
110	V13	24 th October 2022
111	V15	14 th November 2022
112	V15	14 th November 2022
113	V18	16 th December 2022
114	V18	16 th December 2022
115	V18	16 th December 2022
116	V18	16 th December 2022
117	V18	16 th December 2022
118	V18	16 th December 2022
119	V18	16 th December 2022
120	V18	16 th December 2022
121	V18	16 th December 2022
122	V18	16 th December 2022
123	V18	16 th December 2022
124	V18	16 th December 2022
125	V20	30 th January 2023

PLOT NUMBER	REPORT NUMBER	DATE
126	V20	30 th January 2023
127	V20	30 th January 2023
128	V20 V22	30 th January 2023 14 th February 2023
129	V22	14 th February 2023
130	V25	1 st March 2023
131	V25	1 st March 2023
132	V25	1 st March 2023
133	V25	1 st March 2023
134	V25	1 st March 2023
135	V25	1 st March 2023
136	V16	5 th December 2022
137	V16	5 th December 2022
138	V16	5 th December 2022
139	V16	5 th December 2022
140	V14	14 th November 2022
141	V14	14 th November 2022
142	V14	14 th November 2022
143	V12	28 th September 2022
144	V12	28 th September 2022
145	V12	28 th September 2022
146	V9	22 nd September 2022
147	V9	22 nd September 2022

PLOT NUMBER	REPORT NUMBER	DATE
148	V8	25 th August 2022
149	V8	25 th August 2022
150	V7	23 rd August 2022
151		
152		
153		
154		
155		
156		
157		
158		
159		
160		
161		
162		
163		
164		
165		
166		
167	V23	16 th February 2023
168	V19	24 th January 2023
169	V19	24 th January 2023

PLOT NUMBER	REPORT NUMBER	DATE
170	V23	16 th February 2023
171	V29	17 th April 2023
172	V29 & V32	7 th April 2023 – 5 th May 23
173	V32	5 th May 2023
174	V32	5 th May 2023
175	V32	5 th May 2023
176	V32	5 th May 2023
177	V32	5 th May 2023
178	V28	17 th March 2023
179	V28	17 th March 2023
180	V28	17 th March 2023
181	V27	10 th March 2023
182	V27	10 th March 2023
183	V28	17 th March 2023
184	V24	21 st February 2023
185	V24	21 st February 2023
186	V26	3 rd March 2023
187	V26	3 rd March 2023
188	V31	20 th April 2023
189	V29	17 th April 2023
190	V29	17 th April 2023
191	V21	February 2023

PLOT NUMBER	REPORT NUMBER	DATE
192	V21	February 2023
193	V19	24 th January 2023
194	V22	14 th February 2023
195	V22	14 th February 2023
196	V22	14 th February 2023
197	V22	14 th February 2023
198	V22	14 th February 2023
199	V22	14 th February 2023
200	V22	14 th February 2023
201	V22	14 th February 2023
202	V22	14 th February 2023
203	V22	14 th February 2023
204		
205		
206		
207		
208		
209		
210		
211		
212		
213		

PLOT NUMBER	REPORT NUMBER	DATE
214		
215		
216		
217		
218		
219		
220		
221		
222		
223		
224		
225		
226		
227		
228		
229		
230		
231		
232		
233		
234		
235		

PLOT NUMBER	REPORT NUMBER	DATE
236	V1	31 st May 2022
237	V1	31 st May 2022
238	V1	31 st May 2022
239	V1	31 st May 2022
240		
241		
242	V2	15 th June 2022
243	V2	15 th June 2022
244	V5	29 th June 2022
245	V5	29 th June 2022
246	V5	29 th June 2022
247	V5	29 th June 2022
248		
249		
250		
251		
252		
253		
254		
255		
256		
257		

PLOT NUMBER	REPORT NUMBER	DATE
258		
259		
260		
261		
262		
263		
264		
265		
266		
267		
268		

Garden Cover System Validation

Complete

Score	100%
Site Name	Belle Vue
Location	247–263 Stanley Grove, Longsight Manchester England M18 United Kingdom (53.46076832622812, - 2.1850513412196197)
Project Number	12123
Developer	Countryside
Project Manager	SE
Conducted By	Harriet Mason
Date of visit	5 May 2023 9:12 AM BST

Plot Validation - 100%	100%
------------------------	------

Plot Validation - 100%	100%
------------------------	------

Plot Validation 1 - 100%	100%
--------------------------	------

Plot Number	172
-------------	-----

Is Plot Ready	Yes
---------------	-----

Installation Standard	Pass
-----------------------	------

Depth of Cover System Materials (record the depth and support with Photo down the hole)	600
---	-----



Photo 1

Depth of Topsoil (mm)	150
-----------------------	-----



Photo 2

Depth of Subsoil (mm)	450
-----------------------	-----



Photo 3

Depth of Cover System at Ground Level (Photo)	☐
--	--------------------------



Photo 4

Depth of Cover System in Relation to Plot (Ensure the whole plot can be seen in the photo)



Photo 5

Soil suitable

Yes

Geotextile membrane present

N/A

Plot Validation 2 - 100%

100%

Plot Number

173

Is Plot Ready

Yes

Installation Standard

Pass

Depth of Cover System Materials
(record the depth and support
with Photo down the hole)

700



Photo 6

Depth of Topsoil (mm)

150



Photo 7

Depth of Subsoil (mm)

450



Photo 8

Depth of Cover System at
Ground Level (Photo)



Photo 9

Depth of Cover System in Relation to Plot (Ensure the whole plot can be seen in the photo)



Photo 10

Soil suitable

Yes

Geotextile membrane present

N/A

Plot Validation 3 - 100%

100%

Plot Number

174

Is Plot Ready

Yes

Installation Standard

Pass

Depth of Cover System Materials
(record the depth and support
with Photo down the hole)

600



Photo 11

Depth of Topsoil (mm)

150



Photo 12

Depth of Subsoil (mm)

450



Photo 13

Depth of Cover System at
Ground Level (Photo)



Photo 14

Depth of Cover System in Relation to Plot (Ensure the whole plot can be seen in the photo)



Photo 15

Soil suitable

Yes

Geotextile membrane present

N/A

Plot Validation 4 - 100%

100%

Plot Number

175

Is Plot Ready

Yes

Installation Standard

Pass

Depth of Cover System Materials
(record the depth and support
with Photo down the hole)

600



Photo 16

Depth of Topsoil (mm)

150



Photo 17

Depth of Subsoil (mm)

450



Photo 18

Depth of Cover System at
Ground Level (Photo)



Photo 19

Depth of Cover System in Relation to Plot (Ensure the whole plot can be seen in the photo)



Photo 20

Soil suitable

Yes

Geotextile membrane present

N/A

Plot Validation 5 - 100%

100%

Plot Number

176

Is Plot Ready

Yes

Installation Standard

Pass

Depth of Cover System Materials
(record the depth and support
with Photo down the hole)

800



Photo 21

Depth of Topsoil (mm)

150



Photo 22

Depth of Subsoil (mm)

450



Photo 23

Depth of Cover System at
Ground Level (Photo)



Photo 24

Depth of Cover System in Relation to Plot (Ensure the whole plot can be seen in the photo)



Photo 25

Soil suitable	Yes
Geotextile membrane present	N/A

Plot Validation 6 - 100% 100%

Plot Number 177

Is Plot Ready Yes

Installation Standard Pass

Depth of Cover System Materials
(record the depth and support
with Photo down the hole) 700



Photo 26

Depth of Topsoil (mm) 150



Photo 27

Depth of Subsoil (mm) 450



Photo 28

Depth of Cover System at
Ground Level (Photo) ☒



Photo 29

Depth of Cover System in Relation to Plot (Ensure the whole plot can be seen in the photo)



Photo 30

Soil suitable	Yes
Geotextile membrane present	N/A

Site Manager or Representative

Name	Danny Gilmore
Signature	5 May 2023 9:33 AM BST

Media summary



Photo 1



Photo 2



Photo 3



Photo 4



Photo 5



Photo 6



Photo 7



Photo 8



Photo 9



Photo 10



Photo 11



Photo 12



Photo 13



Photo 14



Photo 15



Photo 16



Photo 17



Photo 18



Photo 19



Photo 20



Photo 21



Photo 22



Photo 23



Photo 24



Photo 25



Photo 26



Photo 27



Photo 28



Photo 29



Photo 30

Rob Horseman

e3p
Taylor Road
Urmston
Manchester
M41 7JQ

i2 Analytical Ltd.
7 Woodshots Meadow,
Croxley Green
Business Park,
Watford,
Herts,
WD18 8YS

t: 01923 225404

f: 01923 237404

e: reception@i2analytical.com

e: Rhorseman@e3p.co.uk

Analytical Report Number : 22-62759

Project / Site name:	Priory Chase Nelson	Samples received on:	01/06/2022
Your job number:	153737	Samples instructed on/ Analysis started on:	01/06/2022
Your order number:	001777	Analysis completed by:	10/06/2022
Report Issue Number:	1	Report issued on:	10/06/2022
Samples Analysed:	7 soil samples		

Signed:



Anna Goc
Junior Reporting Specialist
For & on behalf of i2 Analytical Ltd.

Standard Geotechnical, Asbestos and Chemical Testing Laboratory located at: ul. Pionierów 39, 41 -711 Ruda Śląska, Poland.

Accredited tests are defined within the report, opinions and interpretations expressed herein are outside the scope of accreditation.

Standard sample disposal times, unless otherwise agreed with the laboratory, are :

soils - 4 weeks from reporting
leachates - 2 weeks from reporting
waters - 2 weeks from reporting
asbestos - 6 months from reporting

Excel copies of reports are only valid when accompanied by this PDF certificate.

Any assessments of compliance with specifications are based on actual analytical results with no contribution from uncertainty of measurement.
Application of uncertainty of measurement would provide a range within which the true result lies.
An estimate of measurement uncertainty can be provided on request.

Analytical Report Number: 22-62759
 Project / Site name: Priory Chase Nelson
 Your Order No: 001777

Lab Sample Number				2301484	2301485	2301486	2301487	2301488
Sample Reference				S101	S102	S103	S104	S105
Sample Number				None Supplied	None Supplied	None Supplied	None Supplied	None Supplied
Depth (m)				None Supplied	None Supplied	None Supplied	None Supplied	None Supplied
Date Sampled				31/05/2022	31/05/2022	31/05/2022	31/05/2022	31/05/2022
Time Taken				None Supplied	None Supplied	None Supplied	None Supplied	None Supplied
Analytical Parameter (Soil Analysis)	Units	Limit of detection	Accreditation Status					
Stone Content	%	0.1	NONE	< 0.1	< 0.1	< 0.1	< 0.1	< 0.1
Moisture Content	%	0.01	NONE	16	13	19	13	16
Total mass of sample received	kg	0.001	NONE	1.2	1.2	1.2	1.2	1.2

Asbestos in Soil	Type	N/A	ISO 17025	Not-detected	Not-detected	Not-detected	Not-detected	Not-detected
Asbestos Analyst ID	N/A	N/A	N/A	NTK	NTK	NTK	NTK	NTK

General Inorganics

pH - Automated	pH Units	N/A	MCERTS	7.2	7.2	6.4	5.7	7.5
Total Cyanide	mg/kg	1	MCERTS	< 1.0	< 1.0	< 1.0	< 1.0	< 1.0
Total Sulphate as SO ₄	mg/kg	50	MCERTS	110	110	110	130	390
Water Soluble SO ₄ (2:1 Leach. Equiv.) 1hr extraction	g/l	0.00125	MCERTS	0.014	0.008	0.0031	0.0071	0.089
Water Soluble SO ₄ (2:1 Leach. Equiv.) 1hr extraction	mg/kg	2.5	MCERTS	28	16	6.1	14	180
Water Soluble SO ₄ (2:1 Leach. Equiv.) 1hr extraction	mg/l	1.25	MCERTS	14.1	8	3.1	7.1	89.3
Sulphide	mg/kg	1	MCERTS	5.3	1.8	3.4	2.5	9.3
Total Sulphur	mg/kg	50	MCERTS	67	74	63	72	230
Total Organic Carbon (TOC) - Automated	%	0.1	MCERTS	0.7	0.6	1	0.8	1.4

Total Phenols

Total Phenols (monohydric)	mg/kg	1	MCERTS	< 1.0	< 1.0	< 1.0	< 1.0	< 1.0
----------------------------	-------	---	--------	-------	-------	-------	-------	-------

Speciated PAHs

Naphthalene	mg/kg	0.05	MCERTS	< 0.05	< 0.05	< 0.05	< 0.05	< 0.05
Acenaphthylene	mg/kg	0.05	MCERTS	< 0.05	< 0.05	< 0.05	< 0.05	< 0.05
Acenaphthene	mg/kg	0.05	MCERTS	< 0.05	< 0.05	< 0.05	< 0.05	< 0.05
Fluorene	mg/kg	0.05	MCERTS	< 0.05	< 0.05	< 0.05	< 0.05	< 0.05
Phenanthrene	mg/kg	0.05	MCERTS	< 0.05	< 0.05	< 0.05	< 0.05	< 0.05
Anthracene	mg/kg	0.05	MCERTS	< 0.05	< 0.05	< 0.05	< 0.05	< 0.05
Fluoranthene	mg/kg	0.05	MCERTS	< 0.05	< 0.05	< 0.05	< 0.05	0.43
Pyrene	mg/kg	0.05	MCERTS	< 0.05	< 0.05	< 0.05	< 0.05	0.4
Benzo(a)anthracene	mg/kg	0.05	MCERTS	< 0.05	< 0.05	< 0.05	< 0.05	< 0.05
Chrysene	mg/kg	0.05	MCERTS	< 0.05	< 0.05	< 0.05	< 0.05	< 0.05
Benzo(b)fluoranthene	mg/kg	0.05	MCERTS	< 0.05	< 0.05	< 0.05	< 0.05	< 0.05
Benzo(k)fluoranthene	mg/kg	0.05	MCERTS	< 0.05	< 0.05	< 0.05	< 0.05	< 0.05
Benzo(a)pyrene	mg/kg	0.05	MCERTS	< 0.05	< 0.05	< 0.05	< 0.05	< 0.05
Indeno(1,2,3-cd)pyrene	mg/kg	0.05	MCERTS	< 0.05	< 0.05	< 0.05	< 0.05	< 0.05
Dibenz(a,h)anthracene	mg/kg	0.05	MCERTS	< 0.05	< 0.05	< 0.05	< 0.05	< 0.05
Benzo(ghi)perylene	mg/kg	0.05	MCERTS	< 0.05	< 0.05	< 0.05	< 0.05	< 0.05

Total PAH

Speciated Total EPA-16 PAHs	mg/kg	0.8	MCERTS	< 0.80	< 0.80	< 0.80	< 0.80	0.83
-----------------------------	-------	-----	--------	--------	--------	--------	--------	------

Analytical Report Number: 22-62759
 Project / Site name: Priory Chase Nelson
 Your Order No: 001777

Lab Sample Number				2301484	2301485	2301486	2301487	2301488
Sample Reference				S101	S102	S103	S104	S105
Sample Number				None Supplied	None Supplied	None Supplied	None Supplied	None Supplied
Depth (m)				None Supplied	None Supplied	None Supplied	None Supplied	None Supplied
Date Sampled				31/05/2022	31/05/2022	31/05/2022	31/05/2022	31/05/2022
Time Taken				None Supplied	None Supplied	None Supplied	None Supplied	None Supplied
Analytical Parameter (Soil Analysis)	Units	Limit of detection	Accreditation Status					

Heavy Metals / Metalloids

Arsenic (aqua regia extractable)	mg/kg	1	MCERTS	4.7	5.8	5.7	6.9	6
Cadmium (aqua regia extractable)	mg/kg	0.2	MCERTS	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2
Chromium (hexavalent)	mg/kg	1.8	MCERTS	< 1.8	< 1.8	< 1.8	< 1.8	< 1.8
Chromium (aqua regia extractable)	mg/kg	1	MCERTS	50	49	47	49	45
Copper (aqua regia extractable)	mg/kg	1	MCERTS	21	40	24	22	25
Lead (aqua regia extractable)	mg/kg	1	MCERTS	19	18	19	17	31
Mercury (aqua regia extractable)	mg/kg	0.3	MCERTS	< 0.3	< 0.3	< 0.3	< 0.3	< 0.3
Nickel (aqua regia extractable)	mg/kg	1	MCERTS	27	27	27	30	32
Selenium (aqua regia extractable)	mg/kg	1	MCERTS	< 1.0	< 1.0	< 1.0	< 1.0	< 1.0
Zinc (aqua regia extractable)	mg/kg	1	MCERTS	66	67	71	77	84

Petroleum Hydrocarbons

TPH (C5 - C6) HS_1D_TOTAL	mg/kg	1	NONE	< 1.0	< 1.0	< 1.0	< 1.0	< 1.0
TPH (C6 - C8) HS_1D_TOTAL	mg/kg	0.1	MCERTS	< 0.1	< 0.1	< 0.1	< 0.1	< 0.1
TPH (C8 - C10) HS_1D_TOTAL	mg/kg	0.1	MCERTS	< 0.1	< 0.1	< 0.1	< 0.1	< 0.1
TPH (C10 - C12) EH_CU_1D_TOTAL	mg/kg	2	MCERTS	< 2.0	< 2.0	< 2.0	< 2.0	< 2.0
TPH (C12 - C16) EH_CU_1D_TOTAL	mg/kg	4	MCERTS	< 4.0	< 4.0	< 4.0	< 4.0	< 4.0
TPH (C16 - C21) EH_CU_1D_TOTAL	mg/kg	1	MCERTS	< 1.0	< 1.0	< 1.0	< 1.0	< 1.0
TPH (C21 - C35) EH_CU_1D_TOTAL	mg/kg	1	MCERTS	< 1.0	< 1.0	< 1.0	< 1.0	< 1.0
TPH (C35 - C40) EH_CU_1D_TOTAL	mg/kg	10	MCERTS	< 10	< 10	< 10	< 10	< 10
TPH Total C5 - C40 EH_CU+HS_1D_TOTAL	mg/kg	10	MCERTS	< 10	< 10	< 10	< 10	< 10

U/S = Unsuitable Sample I/S = Insufficient Sample

Analytical Report Number: 22-62759
 Project / Site name: Priory Chase Nelson
 Your Order No: 001777

Lab Sample Number				2301489	2301490
Sample Reference				S106	S107
Sample Number				None Supplied	None Supplied
Depth (m)				None Supplied	None Supplied
Date Sampled				31/05/2022	31/05/2022
Time Taken				None Supplied	None Supplied
Analytical Parameter (Soil Analysis)	Units	Limit of detection	Accreditation Status		
Stone Content	%	0.1	NONE	< 0.1	< 0.1
Moisture Content	%	0.01	NONE	20	11
Total mass of sample received	kg	0.001	NONE	0.6	1.2

Asbestos in Soil	Type	N/A	ISO 17025	Not-detected	Not-detected
Asbestos Analyst ID	N/A	N/A	N/A	NTK	NTK

General Inorganics

pH - Automated	pH Units	N/A	MCERTS	7.3	8.1
Total Cyanide	mg/kg	1	MCERTS	< 1.0	< 1.0
Total Sulphate as SO ₄	mg/kg	50	MCERTS	420	650
Water Soluble SO ₄ (2:1 Leach. Equiv.) 1hr extraction	g/l	0.00125	MCERTS	0.13	0.19
Water Soluble SO ₄ (2:1 Leach. Equiv.) 1hr extraction	mg/kg	2.5	MCERTS	260	380
Water Soluble SO ₄ (2:1 Leach. Equiv.) 1hr extraction	mg/l	1.25	MCERTS	130	190
Sulphide	mg/kg	1	MCERTS	5.8	15
Total Sulphur	mg/kg	50	MCERTS	280	290
Total Organic Carbon (TOC) - Automated	%	0.1	MCERTS	1	1.1

Total Phenols

Total Phenols (monohydric)	mg/kg	1	MCERTS	< 1.0	< 1.0
----------------------------	-------	---	--------	-------	-------

Speciated PAHs

Naphthalene	mg/kg	0.05	MCERTS	< 0.05	< 0.05
Acenaphthylene	mg/kg	0.05	MCERTS	< 0.05	< 0.05
Acenaphthene	mg/kg	0.05	MCERTS	< 0.05	< 0.05
Fluorene	mg/kg	0.05	MCERTS	< 0.05	< 0.05
Phenanthrene	mg/kg	0.05	MCERTS	< 0.05	0.4
Anthracene	mg/kg	0.05	MCERTS	< 0.05	< 0.05
Fluoranthene	mg/kg	0.05	MCERTS	< 0.05	0.83
Pyrene	mg/kg	0.05	MCERTS	< 0.05	0.86
Benzo(a)anthracene	mg/kg	0.05	MCERTS	< 0.05	0.65
Chrysene	mg/kg	0.05	MCERTS	< 0.05	0.56
Benzo(b)fluoranthene	mg/kg	0.05	MCERTS	< 0.05	0.58
Benzo(k)fluoranthene	mg/kg	0.05	MCERTS	< 0.05	0.29
Benzo(a)pyrene	mg/kg	0.05	MCERTS	< 0.05	0.47
Indeno(1,2,3-cd)pyrene	mg/kg	0.05	MCERTS	< 0.05	< 0.05
Dibenz(a,h)anthracene	mg/kg	0.05	MCERTS	< 0.05	< 0.05
Benzo(ghi)perylene	mg/kg	0.05	MCERTS	< 0.05	< 0.05

Total PAH

Speciated Total EPA-16 PAHs	mg/kg	0.8	MCERTS	< 0.80	4.64
-----------------------------	-------	-----	--------	--------	------

Analytical Report Number: 22-62759
 Project / Site name: Priory Chase Nelson
 Your Order No: 001777

Lab Sample Number				2301489	2301490
Sample Reference				S106	S107
Sample Number				None Supplied	None Supplied
Depth (m)				None Supplied	None Supplied
Date Sampled				31/05/2022	31/05/2022
Time Taken				None Supplied	None Supplied
Analytical Parameter (Soil Analysis)	Units	Limit of detection	Accreditation Status		
Heavy Metals / Metalloids					
Arsenic (aqua regia extractable)	mg/kg	1	MCERTS	5.2	6.3
Cadmium (aqua regia extractable)	mg/kg	0.2	MCERTS	< 0.2	< 0.2
Chromium (hexavalent)	mg/kg	1.8	MCERTS	< 1.8	< 1.8
Chromium (aqua regia extractable)	mg/kg	1	MCERTS	47	51
Copper (aqua regia extractable)	mg/kg	1	MCERTS	14	24
Lead (aqua regia extractable)	mg/kg	1	MCERTS	25	29
Mercury (aqua regia extractable)	mg/kg	0.3	MCERTS	< 0.3	< 0.3
Nickel (aqua regia extractable)	mg/kg	1	MCERTS	25	31
Selenium (aqua regia extractable)	mg/kg	1	MCERTS	< 1.0	< 1.0
Zinc (aqua regia extractable)	mg/kg	1	MCERTS	91	87

Petroleum Hydrocarbons

TPH (C5 - C6) <small>HS_1D_TOTAL</small>	mg/kg	1	NONE	< 1.0	< 1.0
TPH (C6 - C8) <small>HS_1D_TOTAL</small>	mg/kg	0.1	MCERTS	< 0.1	< 0.1
TPH (C8 - C10) <small>HS_1D_TOTAL</small>	mg/kg	0.1	MCERTS	< 0.1	< 0.1
TPH (C10 - C12) <small>EH_CU_1D_TOTAL</small>	mg/kg	2	MCERTS	< 2.0	< 2.0
TPH (C12 - C16) <small>EH_CU_1D_TOTAL</small>	mg/kg	4	MCERTS	< 4.0	< 4.0
TPH (C16 - C21) <small>EH_CU_1D_TOTAL</small>	mg/kg	1	MCERTS	< 1.0	< 1.0
TPH (C21 - C35) <small>EH_CU_1D_TOTAL</small>	mg/kg	1	MCERTS	< 1.0	< 1.0
TPH (C35 - C40) <small>EH_CU_1D_TOTAL</small>	mg/kg	10	MCERTS	< 10	< 10
TPH Total C5 - C40 <small>EH_CU+HS_1D_TOTAL</small>	mg/kg	10	MCERTS	< 10	< 10

U/S = Unsuitable Sample I/S = Insufficient Sample

Analytical Report Number : 22-62759
Project / Site name: Priory Chase Nelson

* These descriptions are only intended to act as a cross check if sample identities are questioned. The major constituent of the sample is intended to act with respect to MCERTS validation. The laboratory is accredited for sand, clay and loam (MCERTS) soil types. Data for unaccredited types of solid should be interpreted with care.

Stone content of a sample is calculated as the % weight of the stones not passing a 10 mm sieve. Results are not corrected for stone content.

Lab Sample Number	Sample Reference	Sample Number	Depth (m)	Sample Description *
2301484	S101	None Supplied	None Supplied	Brown clay and sand with gravel.
2301485	S102	None Supplied	None Supplied	Brown clay and sand with gravel.
2301486	S103	None Supplied	None Supplied	Brown clay and sand.
2301487	S104	None Supplied	None Supplied	Brown clay and sand.
2301488	S105	None Supplied	None Supplied	Brown clay and sand with gravel.
2301489	S106	None Supplied	None Supplied	Brown clay and sand with gravel and vegetation.
2301490	S107	None Supplied	None Supplied	Brown clay and sand with gravel and vegetation.

Analytical Report Number : 22-62759
Project / Site name: Priory Chase Nelson

Water matrix abbreviations:

Surface Water (SW) Potable Water (PW) Ground Water (GW) Process Waters (PrW) Final Sewage Effluent (FSE) Landfill Leachate (LL)

Analytical Test Name	Analytical Method Description	Analytical Method Reference	Method number	Wet / Dry Analysis	Accreditation Status
Metals in soil by ICP-OES	Determination of metals in soil by aqua-regia digestion followed by ICP-OES.	In-house method based on MEWAM 2006 Methods for the Determination of Metals in Soil.	L038-PL	D	MCERTS
Sulphate, water soluble, in soil (16hr extraction)	Determination of water soluble sulphate by ICP-OES. Results reported directly (leachate equivalent) and corrected for extraction ratio (soil equivalent).	In house method.	L038-PL	D	MCERTS
Asbestos identification in soil	Asbestos Identification with the use of polarised light microscopy in conjunction with disperion staining techniques.	In house method based on HSG 248	A001-PL	D	ISO 17025
Moisture Content	Moisture content, determined gravimetrically. (30 oC)	In house method.	L019-UK/PL	W	NONE
Monohydric phenols in soil	Determination of phenols in soil by extraction with sodium hydroxide followed by distillation followed by colorimetry.	In-house method based on Examination of Water and Wastewater 20th Edition: Clesceri, Greenberg & Eaton (skalar)	L080-PL	W	MCERTS
Speciated EPA-16 PAHs in soil	Determination of PAH compounds in soil by extraction in dichloromethane and hexane followed by GC-MS with the use of surrogate and internal standards.	In-house method based on USEPA 8270	L064-PL	D	MCERTS
pH in soil (automated)	Determination of pH in soil by addition of water followed by automated electrometric measurement.	In house method.	L099-PL	D	MCERTS
Sulphide in soil	Determination of sulphide in soil by acidification and heating to liberate hydrogen sulphide, trapped in an alkaline solution then assayed by ion selective electrode.	In-house method	L010-PL	D	MCERTS
Total sulphate (as SO4 in soil)	Determination of total sulphate in soil by extraction with 10% HCl followed by ICP-OES.	In house method.	L038-PL	D	MCERTS
Stones content of soil	Standard preparation for all samples unless otherwise detailed. Gravimetric determination of stone > 10 mm as % dry weight.	In-house method based on British Standard Methods and MCERTS requirements.	L019-UK/PL	D	NONE
Total Sulphur in soil	Determination of total sulphur in soil by extraction with aqua-regia, potassium bromide/bromate followed by ICP-OES.	In house method.	L038-PL	D	MCERTS
Total cyanide in soil	Determination of total cyanide by distillation followed by colorimetry.	In-house method based on Examination of Water and Wastewater 20th Edition: Clesceri, Greenberg & Eaton (Skalar)	L080-PL	W	MCERTS
Total organic carbon (Automated) in soil	Determination of organic matter in soil by oxidising with potassium dichromate followed by titration with iron (II) sulphate.	In house method.	L009-PL	D	MCERTS
TPH in (Soil)	Determination of TPH bands by HS-GC-MS/GC-FID	In-house method, TPH with carbon banding and silica gel split/cleanup.	L076-PL	D	MCERTS
Hexavalent chromium in soil	Determination of hexavalent chromium in soil by extraction in NaOH and addition of 1,5 diphenylcarbazide followed by colorimetry.	In-house method	L080-PL	W	MCERTS
Sulphate, water soluble, in soil (1hr extraction)	Sulphate, water soluble, in soil (1hr extraction)	In-house method	L038-PL	D	MCERTS

Analytical Report Number : 22-62759
Project / Site name: Priory Chase Nelson

Water matrix abbreviations:

Surface Water (SW) Potable Water (PW) Ground Water (GW) Process Waters (PrW) Final Sewage Effluent (FSE) Landfill Leachate (LL)

Analytical Test Name	Analytical Method Description	Analytical Method Reference	Method number	Wet / Dry Analysis	Accreditation Status
----------------------	-------------------------------	-----------------------------	---------------	--------------------	----------------------

For method numbers ending in 'UK' analysis have been carried out in our laboratory in the United Kingdom.

For method numbers ending in 'PL' analysis have been carried out in our laboratory in Poland.

Soil analytical results are expressed on a dry weight basis. Where analysis is carried out on as-received the results obtained are multiplied by a moisture correction factor that is determined gravimetrically using the moisture content which is carried out at a maximum of 30oC.

Unless otherwise indicated, site information, order number, project number, sampling date, time, sample reference and depth are provided by the client. The instructed on date indicates the date on which this information was provided to the laboratory.

Information in Support of Analytical Results

List of HWOL Acronyms and Operators

Acronym	Descriptions
HS	Headspace Analysis
MS	Mass spectrometry
FID	Flame Ionisation Detector
GC	Gas Chromatography
EH	Extractable Hydrocarbons (i.e. everything extracted by the solvent(s))
CU	Clean-up - e.g. by Florisil®, silica gel
1D	GC - Single coil/column gas chromatography
2D	GC-GC - Double coil/column gas chromatography
Total	Aliphatics & Aromatics
AL	Aliphatics
AR	Aromatics
#1	EH_2D_Total but with humics mathematically subtracted
#2	EH_2D_Total but with fatty acids mathematically subtracted
_	Operator - understore to separate acronyms (exception for +)
+	Operator to indicate cumulative e.g. EH+HS_Total or EH_CU+HS_Total

Olivia Jackson

e3p
Taylor Road
Urmston
Manchester
M41 7JQ

e: ojackson@e3p.co.uk

i2 Analytical Ltd.
7 Woodshots Meadow,
Croxley Green
Business Park,
Watford,
Herts,
WD18 8YS

t: 01923 225404
f: 01923 237404
e: reception@i2analytical.com

Analytical Report Number : 22-63323

Project / Site name:	Belle Vue	Samples received on:	07/06/2022
Your job number:	12 123	Samples instructed on/ Analysis started on:	08/06/2022
Your order number:	001821	Analysis completed by:	15/06/2022
Report Issue Number:	1	Report issued on:	15/06/2022
Samples Analysed:	6 soil samples		

Signed:



Adam Fenwick
Technical Reviewer
For & on behalf of i2 Analytical Ltd.

Standard Geotechnical, Asbestos and Chemical Testing Laboratory located at: ul. Pionierów 39, 41 -711 Ruda Śląska, Poland.

Accredited tests are defined within the report, opinions and interpretations expressed herein are outside the scope of accreditation.

Standard sample disposal times, unless otherwise agreed with the laboratory, are :

soils - 4 weeks from reporting
leachates - 2 weeks from reporting
waters - 2 weeks from reporting
asbestos - 6 months from reporting

Excel copies of reports are only valid when accompanied by this PDF certificate.

Any assessments of compliance with specifications are based on actual analytical results with no contribution from uncertainty of measurement.
Application of uncertainty of measurement would provide a range within which the true result lies.
An estimate of measurement uncertainty can be provided on request.

Analytical Report Number: 22-63323
 Project / Site name: Belle Vue
 Your Order No: 001821

Lab Sample Number				2304896	2304897	2304898	2304899	2304900
Sample Reference				TS101	TS102	TS103	SS101	SS102
Sample Number				None Supplied	None Supplied	None Supplied	None Supplied	None Supplied
Depth (m)				None Supplied	None Supplied	None Supplied	None Supplied	None Supplied
Date Sampled				06/06/2022	06/06/2022	06/06/2022	06/06/2022	06/06/2022
Time Taken				None Supplied	None Supplied	None Supplied	None Supplied	None Supplied
Analytical Parameter (Soil Analysis)	Units	Limit of detection	Accreditation Status					
Stone Content	%	0.1	NONE	< 0.1	< 0.1	< 0.1	< 0.1	< 0.1
Moisture Content	%	0.01	NONE	27	16	22	23	21
Total mass of sample received	kg	0.001	NONE	0.3	0.3	0.3	0.3	0.3

Asbestos in Soil	Type	N/A	ISO 17025	Not-detected	Not-detected	Not-detected	Not-detected	Not-detected
Asbestos Analyst ID	N/A	N/A	N/A	MDB	MDB	MDB	MDB	MDB

General Inorganics

pH - Automated	pH Units	N/A	MCERTS	6.8	7.3	7.1	7.4	7.2
Total Cyanide	mg/kg	1	MCERTS	< 1.0	< 1.0	< 1.0	< 1.0	< 1.0
Total Sulphate as SO ₄	mg/kg	50	MCERTS	740	610	890	580	510
Water Soluble SO ₄ (2:1 Leach. Equiv.) 1hr extraction	g/l	0.00125	MCERTS	0.093	0.12	0.14	0.091	0.086
Water Soluble SO ₄ (2:1 Leach. Equiv.) 1hr extraction	mg/kg	2.5	MCERTS	190	240	270	180	170
Water Soluble SO ₄ (2:1 Leach. Equiv.) 1hr extraction	mg/l	1.25	MCERTS	93.1	120	137	91.1	85.6
Sulphide	mg/kg	1	MCERTS	2.1	1.3	12	4.5	4.2
Total Sulphur	mg/kg	50	MCERTS	590	550	530	320	360
Total Organic Carbon (TOC) - Automated	%	0.1	MCERTS	3.3	2	2.7	1.4	1.6

Total Phenols

Total Phenols (monohydric)	mg/kg	1	MCERTS	< 1.0	< 1.0	< 1.0	< 1.0	< 1.0
----------------------------	-------	---	--------	-------	-------	-------	-------	-------

Speciated PAHs

Naphthalene	mg/kg	0.05	MCERTS	< 0.05	< 0.05	< 0.05	< 0.05	< 0.05
Acenaphthylene	mg/kg	0.05	MCERTS	< 0.05	< 0.05	< 0.05	< 0.05	< 0.05
Acenaphthene	mg/kg	0.05	MCERTS	< 0.05	< 0.05	0.21	< 0.05	< 0.05
Fluorene	mg/kg	0.05	MCERTS	< 0.05	< 0.05	< 0.05	< 0.05	< 0.05
Phenanthrene	mg/kg	0.05	MCERTS	0.44	0.5	1	0.75	0.51
Anthracene	mg/kg	0.05	MCERTS	< 0.05	< 0.05	0.23	0.2	< 0.05
Fluoranthene	mg/kg	0.05	MCERTS	0.51	0.6	1	0.78	0.86
Pyrene	mg/kg	0.05	MCERTS	0.42	0.54	0.82	0.64	0.76
Benzo(a)anthracene	mg/kg	0.05	MCERTS	0.26	0.3	0.45	0.38	0.53
Chrysene	mg/kg	0.05	MCERTS	0.2	0.27	0.39	0.29	0.37
Benzo(b)fluoranthene	mg/kg	0.05	MCERTS	< 0.05	< 0.05	0.35	0.27	0.38
Benzo(k)fluoranthene	mg/kg	0.05	MCERTS	< 0.05	< 0.05	0.2	0.15	0.21
Benzo(a)pyrene	mg/kg	0.05	MCERTS	< 0.05	< 0.05	0.39	0.29	0.34
Indeno(1,2,3-cd)pyrene	mg/kg	0.05	MCERTS	< 0.05	< 0.05	0.2	< 0.05	< 0.05
Dibenz(a,h)anthracene	mg/kg	0.05	MCERTS	< 0.05	< 0.05	< 0.05	< 0.05	< 0.05
Benzo(ghi)perylene	mg/kg	0.05	MCERTS	< 0.05	< 0.05	0.21	< 0.05	< 0.05

Total PAH

Speciated Total EPA-16 PAHs	mg/kg	0.8	MCERTS	1.83	2.21	5.47	3.75	3.96
-----------------------------	-------	-----	--------	------	------	------	------	------

Analytical Report Number: 22-63323
Project / Site name: Belle Vue
Your Order No: 001821

Lab Sample Number				2304896	2304897	2304898	2304899	2304900
Sample Reference				TS101	TS102	TS103	SS101	SS102
Sample Number				None Supplied	None Supplied	None Supplied	None Supplied	None Supplied
Depth (m)				None Supplied	None Supplied	None Supplied	None Supplied	None Supplied
Date Sampled				06/06/2022	06/06/2022	06/06/2022	06/06/2022	06/06/2022
Time Taken				None Supplied	None Supplied	None Supplied	None Supplied	None Supplied
Analytical Parameter (Soil Analysis)	Units	Limit of detection	Accreditation Status					

Heavy Metals / Metalloids

Arsenic (aqua regia extractable)	mg/kg	1	MCERTS	9.4	8.8	9.8	7.4	6.9
Cadmium (aqua regia extractable)	mg/kg	0.2	MCERTS	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2
Chromium (hexavalent)	mg/kg	1.8	MCERTS	< 1.8	< 1.8	< 1.8	< 1.8	< 1.8
Chromium (aqua regia extractable)	mg/kg	1	MCERTS	35	32	36	45	47
Copper (aqua regia extractable)	mg/kg	1	MCERTS	19	20	23	28	26
Lead (aqua regia extractable)	mg/kg	1	MCERTS	26	23	27	32	36
Mercury (aqua regia extractable)	mg/kg	0.3	MCERTS	< 0.3	< 0.3	< 0.3	< 0.3	< 0.3
Nickel (aqua regia extractable)	mg/kg	1	MCERTS	22	21	24	29	31
Selenium (aqua regia extractable)	mg/kg	1	MCERTS	< 1.0	< 1.0	< 1.0	< 1.0	< 1.0
Zinc (aqua regia extractable)	mg/kg	1	MCERTS	52	46	57	85	92

Petroleum Hydrocarbons

TPH (C5 - C6) <small>HS_1D_TOTAL</small>	mg/kg	1	NONE	< 1.0	< 1.0	< 1.0	< 1.0	< 1.0
TPH (C6 - C8) <small>HS_1D_TOTAL</small>	mg/kg	0.1	MCERTS	< 0.1	< 0.1	< 0.1	< 0.1	< 0.1
TPH (C8 - C10) <small>HS_1D_TOTAL</small>	mg/kg	0.1	MCERTS	< 0.1	< 0.1	< 0.1	< 0.1	< 0.1
TPH (C10 - C12) <small>EH_CU_1D_TOTAL</small>	mg/kg	2	MCERTS	< 2.0	< 2.0	< 2.0	< 2.0	< 2.0
TPH (C12 - C16) <small>EH_CU_1D_TOTAL</small>	mg/kg	4	MCERTS	< 4.0	< 4.0	< 4.0	< 4.0	< 4.0
TPH (C16 - C21) <small>EH_CU_1D_TOTAL</small>	mg/kg	1	MCERTS	< 1.0	< 1.0	8.1	< 1.0	< 1.0
TPH (C21 - C35) <small>EH_CU_1D_TOTAL</small>	mg/kg	1	MCERTS	< 1.0	< 1.0	22	< 1.0	< 1.0
TPH (C35 - C40) <small>EH_CU_1D_TOTAL</small>	mg/kg	10	MCERTS	< 10	< 10	< 10	< 10	< 10
TPH Total C5 - C40 <small>EH_CU+HS_1D_TOTAL</small>	mg/kg	10	MCERTS	< 10	< 10	30	< 10	< 10

U/S = Unsuitable Sample I/S = Insufficient Sample

Analytical Report Number: 22-63323

Project / Site name: Belle Vue

Your Order No: 001821

Lab Sample Number				2304901
Sample Reference				SS103
Sample Number				None Supplied
Depth (m)				None Supplied
Date Sampled				06/06/2022
Time Taken				None Supplied
Analytical Parameter (Soil Analysis)	Units	Limit of detection	Accreditation Status	
Stone Content	%	0.1	NONE	< 0.1
Moisture Content	%	0.01	NONE	18
Total mass of sample received	kg	0.001	NONE	0.3

Asbestos in Soil	Type	N/A	ISO 17025	Not-detected
Asbestos Analyst ID	N/A	N/A	N/A	MDB

General Inorganics

pH - Automated	pH Units	N/A	MCERTS	7.2
Total Cyanide	mg/kg	1	MCERTS	< 1.0
Total Sulphate as SO ₄	mg/kg	50	MCERTS	320
Water Soluble SO ₄ (2:1 Leach. Equiv.) 1hr extraction	g/l	0.00125	MCERTS	0.088
Water Soluble SO ₄ (2:1 Leach. Equiv.) 1hr extraction	mg/kg	2.5	MCERTS	180
Water Soluble SO ₄ (2:1 Leach. Equiv.) 1hr extraction	mg/l	1.25	MCERTS	88
Sulphide	mg/kg	1	MCERTS	1.9
Total Sulphur	mg/kg	50	MCERTS	280
Total Organic Carbon (TOC) - Automated	%	0.1	MCERTS	1.2

Total Phenols

Total Phenols (monohydric)	mg/kg	1	MCERTS	< 1.0
----------------------------	-------	---	--------	-------

Speciated PAHs

Naphthalene	mg/kg	0.05	MCERTS	< 0.05
Acenaphthylene	mg/kg	0.05	MCERTS	< 0.05
Acenaphthene	mg/kg	0.05	MCERTS	< 0.05
Fluorene	mg/kg	0.05	MCERTS	< 0.05
Phenanthrene	mg/kg	0.05	MCERTS	0.82
Anthracene	mg/kg	0.05	MCERTS	0.21
Fluoranthene	mg/kg	0.05	MCERTS	0.92
Pyrene	mg/kg	0.05	MCERTS	0.79
Benzo(a)anthracene	mg/kg	0.05	MCERTS	0.37
Chrysene	mg/kg	0.05	MCERTS	0.42
Benzo(b)fluoranthene	mg/kg	0.05	MCERTS	0.44
Benzo(k)fluoranthene	mg/kg	0.05	MCERTS	0.13
Benzo(a)pyrene	mg/kg	0.05	MCERTS	0.33
Indeno(1,2,3-cd)pyrene	mg/kg	0.05	MCERTS	< 0.05
Dibenz(a,h)anthracene	mg/kg	0.05	MCERTS	< 0.05
Benzo(ghi)perylene	mg/kg	0.05	MCERTS	< 0.05

Total PAH

Speciated Total EPA-16 PAHs	mg/kg	0.8	MCERTS	4.43
-----------------------------	-------	-----	--------	------

Analytical Report Number: 22-63323

Project / Site name: Belle Vue

Your Order No: 001821

Lab Sample Number				2304901
Sample Reference				SS103
Sample Number				None Supplied
Depth (m)				None Supplied
Date Sampled				06/06/2022
Time Taken				None Supplied
Analytical Parameter (Soil Analysis)	Units	Limit of detection	Accreditation Status	
Heavy Metals / Metalloids				
Arsenic (aqua regia extractable)	mg/kg	1	MCERTS	7.5
Cadmium (aqua regia extractable)	mg/kg	0.2	MCERTS	< 0.2
Chromium (hexavalent)	mg/kg	1.8	MCERTS	< 1.8
Chromium (aqua regia extractable)	mg/kg	1	MCERTS	50
Copper (aqua regia extractable)	mg/kg	1	MCERTS	29
Lead (aqua regia extractable)	mg/kg	1	MCERTS	28
Mercury (aqua regia extractable)	mg/kg	0.3	MCERTS	< 0.3
Nickel (aqua regia extractable)	mg/kg	1	MCERTS	34
Selenium (aqua regia extractable)	mg/kg	1	MCERTS	< 1.0
Zinc (aqua regia extractable)	mg/kg	1	MCERTS	91

Petroleum Hydrocarbons

TPH (C5 - C6) <small>HS_1D_TOTAL</small>	mg/kg	1	NONE	< 1.0
TPH (C6 - C8) <small>HS_1D_TOTAL</small>	mg/kg	0.1	MCERTS	< 0.1
TPH (C8 - C10) <small>HS_1D_TOTAL</small>	mg/kg	0.1	MCERTS	< 0.1
TPH (C10 - C12) <small>EH_CU_1D_TOTAL</small>	mg/kg	2	MCERTS	< 2.0
TPH (C12 - C16) <small>EH_CU_1D_TOTAL</small>	mg/kg	4	MCERTS	< 4.0
TPH (C16 - C21) <small>EH_CU_1D_TOTAL</small>	mg/kg	1	MCERTS	< 1.0
TPH (C21 - C35) <small>EH_CU_1D_TOTAL</small>	mg/kg	1	MCERTS	< 1.0
TPH (C35 - C40) <small>EH_CU_1D_TOTAL</small>	mg/kg	10	MCERTS	< 10
TPH Total C5 - C40 <small>EH_CU+HS_1D_TOTAL</small>	mg/kg	10	MCERTS	< 10

U/S = Unsuitable Sample I/S = Insufficient Sample

Analytical Report Number : 22-63323

Project / Site name: Belle Vue

* These descriptions are only intended to act as a cross check if sample identities are questioned. The major constituent of the sample is intended to act with respect to MCERTS validation. The laboratory is accredited for sand, clay and loam (MCERTS) soil types. Data for unaccredited types of solid should be interpreted with care.

Stone content of a sample is calculated as the % weight of the stones not passing a 10 mm sieve. Results are not corrected for stone content.

Lab Sample Number	Sample Reference	Sample Number	Depth (m)	Sample Description *
2304896	TS101	None Supplied	None Supplied	Brown clay and loam with gravel and vegetation.
2304897	TS102	None Supplied	None Supplied	Brown clay and sand with gravel and vegetation.
2304898	TS103	None Supplied	None Supplied	Brown clay and sand with gravel and vegetation.
2304899	SS101	None Supplied	None Supplied	Brown clay and sand with gravel and vegetation.
2304900	SS102	None Supplied	None Supplied	Brown clay and sand with gravel.
2304901	SS103	None Supplied	None Supplied	Brown clay and sand with gravel and vegetation.

Analytical Report Number : 22-63323

Project / Site name: Belle Vue

Water matrix abbreviations:

Surface Water (SW) Potable Water (PW) Ground Water (GW) Process Waters (PrW) Final Sewage Effluent (FSE) Landfill Leachate (LL)

Analytical Test Name	Analytical Method Description	Analytical Method Reference	Method number	Wet / Dry Analysis	Accreditation Status
Sulphate, water soluble, in soil (16hr extraction)	Determination of water soluble sulphate by ICP-OES. Results reported directly (leachate equivalent) and corrected for extraction ratio (soil equivalent).	In house method.	L038-PL	D	MCERTS
Metals in soil by ICP-OES	Determination of metals in soil by aqua-regia digestion followed by ICP-OES.	In-house method based on MEWAM 2006 Methods for the Determination of Metals in Soil.	L038-PL	D	MCERTS
Asbestos identification in soil	Asbestos Identification with the use of polarised light microscopy in conjunction with dispersion staining techniques.	In house method based on HSG 248	A001-PL	D	ISO 17025
Moisture Content	Moisture content, determined gravimetrically. (30 oC)	In house method.	L019-UK/PL	W	NONE
Monohydric phenols in soil	Determination of phenols in soil by extraction with sodium hydroxide followed by distillation followed by colorimetry.	In-house method based on Examination of Water and Wastewater 20th Edition: Clesceri, Greenberg & Eaton (skalar)	L080-PL	W	MCERTS
Speciated EPA-16 PAHs in soil	Determination of PAH compounds in soil by extraction in dichloromethane and hexane followed by GC-MS with the use of surrogate and internal standards.	In-house method based on USEPA 8270	L064-PL	D	MCERTS
pH in soil (automated)	Determination of pH in soil by addition of water followed by automated electrometric measurement.	In house method.	L099-PL	D	MCERTS
Sulphide in soil	Determination of sulphide in soil by acidification and heating to liberate hydrogen sulphide, trapped in an alkaline solution then assayed by ion selective electrode.	In-house method	L010-PL	D	MCERTS
Total sulphate (as SO ₄ in soil)	Determination of total sulphate in soil by extraction with 10% HCl followed by ICP-OES.	In house method.	L038-PL	D	MCERTS
Stones content of soil	Standard preparation for all samples unless otherwise detailed. Gravimetric determination of stone > 10 mm as % dry weight.	In-house method based on British Standard Methods and MCERTS requirements.	L019-UK/PL	D	NONE
Total Sulphur in soil	Determination of total sulphur in soil by extraction with aqua-regia, potassium bromide/bromate followed by ICP-OES.	In house method.	L038-PL	D	MCERTS
Total cyanide in soil	Determination of total cyanide by distillation followed by colorimetry.	In-house method based on Examination of Water and Wastewater 20th Edition: Clesceri, Greenberg & Eaton (Skalar)	L080-PL	W	MCERTS
Total organic carbon (Automated) in soil	Determination of organic matter in soil by oxidising with potassium dichromate followed by titration with iron (II) sulphate.	In house method.	L009-PL	D	MCERTS
TPH in (Soil)	Determination of TPH bands by HS-GC-MS/GC-FID	In-house method, TPH with carbon banding and silica gel split/cleanup.	L076-PL	D	MCERTS
Hexavalent chromium in soil	Determination of hexavalent chromium in soil by extraction in NaOH and addition of 1,5 diphenylcarbazine followed by colorimetry.	In-house method	L080-PL	W	MCERTS
Sulphate, water soluble, in soil (1hr extraction)	Sulphate, water soluble, in soil (1hr extraction)	In-house method	L038-PL	D	MCERTS

Analytical Report Number : 22-63323

Project / Site name: Belle Vue

Water matrix abbreviations:

Surface Water (SW) Potable Water (PW) Ground Water (GW) Process Waters (PrW) Final Sewage Effluent (FSE) Landfill Leachate (LL)

Analytical Test Name	Analytical Method Description	Analytical Method Reference	Method number	Wet / Dry Analysis	Accreditation Status
----------------------	-------------------------------	-----------------------------	---------------	--------------------	----------------------

For method numbers ending in 'UK' analysis have been carried out in our laboratory in the United Kingdom.

For method numbers ending in 'PL' analysis have been carried out in our laboratory in Poland.

Soil analytical results are expressed on a dry weight basis. Where analysis is carried out on as-received the results obtained are multiplied by a moisture correction factor that is determined gravimetrically using the moisture content which is carried out at a maximum of 30oC.

Unless otherwise indicated, site information, order number, project number, sampling date, time, sample reference and depth are provided by the client. The instructed on date indicates the date on which this information was provided to the laboratory.

Information in Support of Analytical Results

List of HWOL Acronyms and Operators

Acronym	Descriptions
HS	Headspace Analysis
MS	Mass spectrometry
FID	Flame Ionisation Detector
GC	Gas Chromatography
EH	Extractable Hydrocarbons (i.e. everything extracted by the solvent(s))
CU	Clean-up - e.g. by Florisil®, silica gel
1D	GC - Single coil/column gas chromatography
2D	GC-GC - Double coil/column gas chromatography
Total	Aliphatics & Aromatics
AL	Aliphatics
AR	Aromatics
#1	EH_2D_Total but with humics mathematically subtracted
#2	EH_2D_Total but with fatty acids mathematically subtracted
_	Operator - understore to separate acronyms (exception for +)
+	Operator to indicate cumulative e.g. EH+HS_Total or EH_CU+HS_Total

Olivia Jackson

e3p
Taylor Road
Urmston
Manchester
M41 7JQ

e: ojackson@e3p.co.uk

i2 Analytical Ltd.
7 Woodshots Meadow,
Croxley Green
Business Park,
Watford,
Herts,
WD18 8YS

t: 01923 225404

f: 01923 237404

e: reception@i2analytical.com

Analytical Report Number : 22-81563-2A

Replaces Analytical Report Number: 22-81563, issue no. 1
Report format change.

Project / Site name:	Belle vue	Samples received on:	01/09/2022
Your job number:	12 123	Samples instructed on/ Analysis started on:	01/09/2022
Your order number:	2776	Analysis completed by:	09/09/2022
Report Issue Number:	2	Report issued on:	27/01/2023
Samples Analysed:	6 soil samples		

Signature

Adam Fenwick
Technical Reviewer
For & on behalf of i2 Analytical Ltd.

Standard Geotechnical, Asbestos and Chemical Testing Laboratory located at: ul. Pionierów 39, 41 -711 Ruda Śląska, Poland.

Accredited tests are defined within the report, opinions and interpretations expressed herein are outside the scope of accreditation.

Standard sample disposal times, unless otherwise agreed with the laboratory, are :

soils	- 4 weeks from reporting
leachates	- 2 weeks from reporting
waters	- 2 weeks from reporting
asbestos	- 6 months from reporting

Excel copies of reports are only valid when accompanied by this PDF certificate.

Any assessments of compliance with specifications are based on actual analytical results with no contribution from uncertainty of measurement.
Application of uncertainty of measurement would provide a range within which the true result lies.
An estimate of measurement uncertainty can be provided on request.

Analytical Report Number: 22-81563
Project / Site name: Belle vue
Your Order No: 2776

Lab Sample Number				2410085	2410086	2410087	2410088	2410089
Sample Reference				TS101	TS102	TS103	TS104	TS105
Sample Number				None Supplied	None Supplied	None Supplied	None Supplied	None Supplied
Depth (m)				None Supplied	None Supplied	None Supplied	None Supplied	None Supplied
Date Sampled				01/09/2022	01/09/2022	01/09/2022	01/09/2022	01/09/2022
Time Taken				None Supplied	None Supplied	None Supplied	None Supplied	None Supplied
Analytical Parameter (Soil Analysis)	Units	Limit of detection	Accreditation Status					
Stone Content	%	0.1	NONE	< 0.1	< 0.1	< 0.1	< 0.1	< 0.1
Moisture Content	%	0.01	NONE	15	20	21	18	16
Total mass of sample received	kg	0.001	NONE	0.3	0.3	0.3	0.3	0.3

Asbestos in Soil	Type	N/A	ISO 17025	Not-detected	Not-detected	Not-detected	Not-detected	Not-detected
Asbestos Analyst ID	N/A	N/A	N/A	LFT	LFT	LFT	LFT	LFT

General Inorganics

pH - Automated	pH Units	N/A	MCERTS	7.5	7.5	7	6.9	7
Total Cyanide	mg/kg	1	MCERTS	< 1.0	< 1.0	< 1.0	< 1.0	< 1.0
Total Sulphate as SO ₄	mg/kg	50	MCERTS	880	980	800	910	940
Water Soluble SO ₄ (2:1 Leach. Equiv.) 1hr extraction	g/l	0.00125	MCERTS	0.042	0.044	0.037	0.027	0.077
Sulphide	mg/kg	1	MCERTS	2.6	2.7	2.2	4.6	3.3
Total Sulphur	mg/kg	50	MCERTS	720	470	470	420	460

Total Phenols

Total Phenols (monohydric)	mg/kg	1	MCERTS	< 1.0	< 1.0	< 1.0	< 1.0	< 1.0
----------------------------	-------	---	--------	-------	-------	-------	-------	-------

Speciated PAHs

Naphthalene	mg/kg	0.05	MCERTS	< 0.05	< 0.05	< 0.05	< 0.05	< 0.05
Acenaphthylene	mg/kg	0.05	MCERTS	< 0.05	< 0.05	< 0.05	< 0.05	< 0.05
Acenaphthene	mg/kg	0.05	MCERTS	< 0.05	< 0.05	< 0.05	< 0.05	< 0.05
Fluorene	mg/kg	0.05	MCERTS	< 0.05	< 0.05	< 0.05	< 0.05	< 0.05
Phenanthrene	mg/kg	0.05	MCERTS	0.21	0.39	0.21	0.34	0.35
Anthracene	mg/kg	0.05	MCERTS	< 0.05	< 0.05	< 0.05	< 0.05	< 0.05
Fluoranthene	mg/kg	0.05	MCERTS	0.38	0.63	0.38	0.54	0.69
Pyrene	mg/kg	0.05	MCERTS	0.38	0.61	0.38	0.51	0.7
Benzo(a)anthracene	mg/kg	0.05	MCERTS	0.38	0.51	0.28	0.3	0.39
Chrysene	mg/kg	0.05	MCERTS	0.28	0.39	0.31	0.41	0.5
Benzo(b)fluoranthene	mg/kg	0.05	MCERTS	0.41	0.5	0.4	0.33	0.42
Benzo(k)fluoranthene	mg/kg	0.05	MCERTS	0.14	0.25	0.14	0.22	0.22
Benzo(a)pyrene	mg/kg	0.05	MCERTS	0.33	0.46	0.32	0.36	0.45
Indeno(1,2,3-cd)pyrene	mg/kg	0.05	MCERTS	< 0.05	0.27	< 0.05	< 0.05	0.22
Dibenz(a,h)anthracene	mg/kg	0.05	MCERTS	< 0.05	< 0.05	< 0.05	< 0.05	< 0.05
Benzo(ghi)perylene	mg/kg	0.05	MCERTS	< 0.05	0.36	< 0.05	< 0.05	0.29

Total PAH

Speciated Total EPA-16 PAHs	mg/kg	0.8	MCERTS	2.51	4.37	2.42	3.01	4.23
-----------------------------	-------	-----	--------	------	------	------	------	------

Heavy Metals / Metalloids

Arsenic (aqua regia extractable)	mg/kg	1	MCERTS	20	16	13	15	15
Cadmium (aqua regia extractable)	mg/kg	0.2	MCERTS	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2
Chromium (hexavalent)	mg/kg	1.8	MCERTS	U/S	U/S	U/S	U/S	U/S
Chromium (aqua regia extractable)	mg/kg	1	MCERTS	18	12	11	11	13
Copper (aqua regia extractable)	mg/kg	1	MCERTS	61	46	38	45	45
Lead (aqua regia extractable)	mg/kg	1	MCERTS	91	66	54	63	70
Mercury (aqua regia extractable)	mg/kg	0.3	MCERTS	< 0.3	< 0.3	< 0.3	< 0.3	< 0.3
Nickel (aqua regia extractable)	mg/kg	1	MCERTS	20	13	13	12	14
Selenium (aqua regia extractable)	mg/kg	1	MCERTS	< 1.0	< 1.0	< 1.0	< 1.0	< 1.0
Zinc (aqua regia extractable)	mg/kg	1	MCERTS	84	60	51	59	110

Petroleum Hydrocarbons

--	--	--	--	--	--	--	--	--

Analytical Report Number: 22-81563
 Project / Site name: Belle vue
 Your Order No: 2776

Lab Sample Number				2410085	2410086	2410087	2410088	2410089
Sample Reference				TS101	TS102	TS103	TS104	TS105
Sample Number				None Supplied	None Supplied	None Supplied	None Supplied	None Supplied
Depth (m)				None Supplied	None Supplied	None Supplied	None Supplied	None Supplied
Date Sampled				01/09/2022	01/09/2022	01/09/2022	01/09/2022	01/09/2022
Time Taken				None Supplied	None Supplied	None Supplied	None Supplied	None Supplied
Analytical Parameter (Soil Analysis)	Units	Limit of detection	Accreditation Status					
TPH (C5 - C6) <small>HS_ID_TOTAL</small>	mg/kg	1	NONE	< 1.0	< 1.0	< 1.0	< 1.0	< 1.0
TPH (C6 - C8) <small>HS_ID_TOTAL</small>	mg/kg	0.1	MCERTS	< 0.1	< 0.1	< 0.1	< 0.1	< 0.1
TPH (C8 - C10) <small>HS_ID_TOTAL</small>	mg/kg	0.1	MCERTS	< 0.1	< 0.1	< 0.1	< 0.1	< 0.1
TPH (C10 - C12) <small>EH_CU_ID_TOTAL</small>	mg/kg	2	MCERTS	< 2.0	< 2.0	< 2.0	< 2.0	< 2.0
TPH (C12 - C16) <small>EH_CU_ID_TOTAL</small>	mg/kg	4	MCERTS	< 4.0	< 4.0	< 4.0	< 4.0	< 4.0
TPH (C16 - C21) <small>EH_CU_ID_TOTAL</small>	mg/kg	1	MCERTS	3.9	7.7	< 1.0	< 1.0	< 1.0
TPH (C21 - C35) <small>EH_CU_ID_TOTAL</small>	mg/kg	1	MCERTS	7.1	13	< 1.0	< 1.0	< 1.0
TPH (C35 - C40) <small>EH_CU_ID_TOTAL</small>	mg/kg	10	MCERTS	< 10	< 10	< 10	< 10	< 10
TPH Total C5 - C40 <small>EH_CU+HS_ID_TOTAL</small>	mg/kg	10	MCERTS	11	20	< 10	< 10	< 10

U/S = Unsuitable Sample I/S = Insufficient Sample ND = Not detected

Analytical Report Number: 22-81563
Project / Site name: Belle vue
Your Order No: 2776

Lab Sample Number				2410090
Sample Reference				TS106
Sample Number				None Supplied
Depth (m)				None Supplied
Date Sampled				01/09/2022
Time Taken				None Supplied
Analytical Parameter (Soil Analysis)	Units	Limit of detection	Accreditation Status	
Stone Content	%	0.1	NONE	< 0.1
Moisture Content	%	0.01	NONE	17
Total mass of sample received	kg	0.001	NONE	0.3

Asbestos in Soil	Type	N/A	ISO 17025	Not-detected
Asbestos Analyst ID	N/A	N/A	N/A	LFT

General Inorganics

pH - Automated	pH Units	N/A	MCERTS	6.9
Total Cyanide	mg/kg	1	MCERTS	< 1.0
Total Sulphate as SO ₄	mg/kg	50	MCERTS	570
Water Soluble SO ₄ (2:1 Leach. Equiv.) 1hr extraction	g/l	0.00125	MCERTS	0.026
Sulphide	mg/kg	1	MCERTS	1.4
Total Sulphur	mg/kg	50	MCERTS	440

Total Phenols

Total Phenols (monohydric)	mg/kg	1	MCERTS	< 1.0
----------------------------	-------	---	--------	-------

Speciated PAHs

Naphthalene	mg/kg	0.05	MCERTS	< 0.05
Acenaphthylene	mg/kg	0.05	MCERTS	< 0.05
Acenaphthene	mg/kg	0.05	MCERTS	< 0.05
Fluorene	mg/kg	0.05	MCERTS	< 0.05
Phenanthrene	mg/kg	0.05	MCERTS	0.23
Anthracene	mg/kg	0.05	MCERTS	< 0.05
Fluoranthene	mg/kg	0.05	MCERTS	0.46
Pyrene	mg/kg	0.05	MCERTS	0.46
Benzo(a)anthracene	mg/kg	0.05	MCERTS	0.27
Chrysene	mg/kg	0.05	MCERTS	0.35
Benzo(b)fluoranthene	mg/kg	0.05	MCERTS	0.43
Benzo(k)fluoranthene	mg/kg	0.05	MCERTS	0.11
Benzo(a)pyrene	mg/kg	0.05	MCERTS	0.35
Indeno(1,2,3-cd)pyrene	mg/kg	0.05	MCERTS	< 0.05
Dibenz(a,h)anthracene	mg/kg	0.05	MCERTS	< 0.05
Benzo(ghi)perylene	mg/kg	0.05	MCERTS	< 0.05

Total PAH

Speciated Total EPA-16 PAHs	mg/kg	0.8	MCERTS	2.66
-----------------------------	-------	-----	--------	------

Heavy Metals / Metalloids

Arsenic (aqua regia extractable)	mg/kg	1	MCERTS	14
Cadmium (aqua regia extractable)	mg/kg	0.2	MCERTS	< 0.2
Chromium (hexavalent)	mg/kg	1.8	MCERTS	U/S
Chromium (aqua regia extractable)	mg/kg	1	MCERTS	13
Copper (aqua regia extractable)	mg/kg	1	MCERTS	45
Lead (aqua regia extractable)	mg/kg	1	MCERTS	62
Mercury (aqua regia extractable)	mg/kg	0.3	MCERTS	< 0.3
Nickel (aqua regia extractable)	mg/kg	1	MCERTS	14
Selenium (aqua regia extractable)	mg/kg	1	MCERTS	< 1.0
Zinc (aqua regia extractable)	mg/kg	1	MCERTS	55

Petroleum Hydrocarbons

Analytical Report Number: 22-81563
 Project / Site name: Belle vue
 Your Order No: 2776

Lab Sample Number				2410090
Sample Reference				TS106
Sample Number				None Supplied
Depth (m)				None Supplied
Date Sampled				01/09/2022
Time Taken				None Supplied
Analytical Parameter (Soil Analysis)	Units	Limit of detection	Accreditation Status	
TPH (C5 - C6) <small>HS_ID_TOTAL</small>	mg/kg	1	NONE	< 1.0
TPH (C6 - C8) <small>HS_ID_TOTAL</small>	mg/kg	0.1	MCERTS	< 0.1
TPH (C8 - C10) <small>HS_ID_TOTAL</small>	mg/kg	0.1	MCERTS	< 0.1
TPH (C10 - C12) <small>EH_CU_ID_TOTAL</small>	mg/kg	2	MCERTS	< 2.0
TPH (C12 - C16) <small>EH_CU_ID_TOTAL</small>	mg/kg	4	MCERTS	< 4.0
TPH (C16 - C21) <small>EH_CU_ID_TOTAL</small>	mg/kg	1	MCERTS	< 1.0
TPH (C21 - C35) <small>EH_CU_ID_TOTAL</small>	mg/kg	1	MCERTS	< 1.0
TPH (C35 - C40) <small>EH_CU_ID_TOTAL</small>	mg/kg	10	MCERTS	< 10
TPH Total C5 - C40 <small>EH_CU+HS_ID_TOTAL</small>	mg/kg	10	MCERTS	< 10

U/S = Unsuitable Sample I/S = Insufficient Sample ND = Not detected

Analytical Report Number : 22-81563

Project / Site name: Belle vue

* These descriptions are only intended to act as a cross check if sample identities are questioned. The major constituent of the sample is intended to act with respect to MCERTS validation. The laboratory is accredited for sand, clay and loam (MCERTS) soil types. Data for unaccredited types of solid should be interpreted with care.

Stone content of a sample is calculated as the % weight of the stones not passing a 10 mm sieve. Results are not corrected for stone content.

Lab Sample Number	Sample Reference	Sample Number	Depth (m)	Sample Description *
2410085	TS101	None Supplied	None Supplied	Brown loam with gravel and vegetation.
2410086	TS102	None Supplied	None Supplied	Brown loam with gravel and vegetation.
2410087	TS103	None Supplied	None Supplied	Brown loam with gravel and vegetation.
2410088	TS104	None Supplied	None Supplied	Brown loam and sand with gravel and vegetation.
2410089	TS105	None Supplied	None Supplied	Brown loam and sand with gravel and vegetation.
2410090	TS106	None Supplied	None Supplied	Brown loam and sand with gravel and vegetation.

Analytical Report Number : 22-81563

Project / Site name: Belle vue

Water matrix abbreviations:

Surface Water (SW) Potable Water (PW) Ground Water (GW) Process Waters (PrW) Final Sewage Effluent (FSE) Landfill Leachate (LL)

Analytical Test Name	Analytical Method Description	Analytical Method Reference	Method number	Wet / Dry Analysis	Accreditation Status
Metals in soil by ICP-OES	Determination of metals in soil by aqua-regia digestion followed by ICP-OES.	In-house method based on MEWAM 2006 Methods for the Determination of Metals in Soil.	L038-PL	D	MCERTS
Sulphate, water soluble, in soil (16hr extraction)	Determination of water soluble sulphate by ICP-OES. Results reported directly (leachate equivalent) and corrected for extraction ratio (soil equivalent).	In house method.	L038-PL	D	MCERTS
Asbestos identification in soil	Asbestos Identification with the use of polarised light microscopy in conjunction with dispersion staining techniques.	In house method based on HSG 248	A001-PL	D	ISO 17025
Moisture Content	Moisture content, determined gravimetrically. (30 oC)	In house method.	L019-UK/PL	W	NONE
Monohydric phenols in soil	Determination of phenols in soil by extraction with sodium hydroxide followed by distillation followed by colorimetry.	In-house method based on Examination of Water and Wastewater 20th Edition: Clesceri, Greenberg & Eaton (skalar)	L080-PL	W	MCERTS
Speciated EPA-16 PAHs in soil	Determination of PAH compounds in soil by extraction in dichloromethane and hexane followed by GC-MS with the use of surrogate and internal standards.	In-house method based on USEPA 8270	L064-PL	D	MCERTS
pH in soil (automated)	Determination of pH in soil by addition of water followed by automated electrometric measurement.	In house method.	L099-PL	D	MCERTS
Sulphide in soil	Determination of sulphide in soil by acidification and heating to liberate hydrogen sulphide, trapped in an alkaline solution then assayed by ion selective electrode.	In-house method	L010-PL	D	MCERTS
Total sulphate (as SO4 in soil)	Determination of total sulphate in soil by extraction with 10% HCl followed by ICP-OES.	In house method.	L038-PL	D	MCERTS
Stones content of soil	Standard preparation for all samples unless otherwise detailed. Gravimetric determination of stone > 10 mm as % dry weight.	In-house method based on British Standard Methods and MCERTS requirements.	L019-UK/PL	D	NONE
Total Sulphur in soil	Determination of total sulphur in soil by extraction with aqua-regia, potassium bromide/bromate followed by ICP-OES.	In house method.	L038-PL	D	MCERTS
Total cyanide in soil	Determination of total cyanide by distillation followed by colorimetry.	In-house method based on Examination of Water and Wastewater 20th Edition: Clesceri, Greenberg & Eaton (Skalar)	L080-PL	W	MCERTS
TPH in (Soil)	Determination of TPH bands by HS-GC-MS/GC-FID	In-house method, TPH with carbon banding and silica gel split/cleanup.	L076-PL	D	MCERTS
Hexavalent chromium in soil	Determination of hexavalent chromium in soil by extraction in NaOH and addition of 1,5 diphenylcarbazide followed by colorimetry.	In-house method	L080-PL	W	MCERTS
D.O. for Gravimetric Quant if Screen/ID positive	Dependent option for Gravimetric Quant if Screen/ID positive scheduled.	In house asbestos methods A001 & A006.	A006-PL	D	NONE
Sulphate, water soluble, in soil (1hr extraction)	Sulphate, water soluble, in soil (1hr extraction)	In-house method	L038-PL	D	MCERTS

Analytical Report Number : 22-81563
Project / Site name: Belle vue

Water matrix abbreviations:

Surface Water (SW) Potable Water (PW) Ground Water (GW) Process Waters (PrW) Final Sewage Effluent (FSE) Landfill Leachate (LL)

Analytical Test Name	Analytical Method Description	Analytical Method Reference	Method number	Wet / Dry Analysis	Accreditation Status
----------------------	-------------------------------	-----------------------------	---------------	--------------------	----------------------

For method numbers ending in 'UK or A' analysis have been carried out in our laboratory in the United Kingdom (WATFORD).

For method numbers ending in 'F' analysis have been carried out in our laboratory in the United Kingdom (East Kilbride).

For method numbers ending in 'PL or B' analysis have been carried out in our laboratory in Poland.

Soil analytical results are expressed on a dry weight basis. Where analysis is carried out on as-received the results obtained are multiplied by a moisture correction factor that is determined gravimetrically using the moisture content which is carried out at a maximum of 30oC
Unless otherwise indicated, site information, order number, project number, sampling date, time, sample reference and depth are provided by the client. The instructed on date indicates the date on which this information was provided to the laboratory.

Information in Support of Analytical Results

List of HWOL Acronyms and Operators

Acronym	Descriptions
HS	Headspace Analysis
MS	Mass spectrometry
FID	Flame Ionisation Detector
GC	Gas Chromatography
EH	Extractable Hydrocarbons (i.e. everything extracted by the solvent(s))
CU	Clean-up - e.g. by Florisil®, silica gel
1D	GC - Single coil/column gas chromatography
2D	GC-GC - Double coil/column gas chromatography
Total	Aliphatics & Aromatics
AL	Aliphatics
AR	Aromatics
#1	EH_2D_Total but with humics mathematically subtracted
#2	EH_2D_Total but with fatty acids mathematically subtracted
_	Operator - underscore to separate acronyms (exception for +)
+	Operator to indicate cumulative e.g. EH+HS_Total or EH_CU+HS_Total