

Chorltonville 6-month survey works by Dec. 2025

Ref.	Species	Measurements	Recommendation	Completed by (initials)	Date
T004	Crab apple (<i>Malus sylvestris</i>)	Height (m): 5 Crown Radius (m): 2 DBH (cm): 17	Crown lift to 3m over footpath. Crown lift to 4m over highway.		
T012	Whitebeam (<i>Sorbus aria</i>)	Height (m): 10 Crown Radius (m): 4 DBH (cm): 28	Crown lift to 4m over footpath. Crown lift to 5m over highway.		
T021	Erman's birch (<i>Betula ermanii</i>)	Height (m): 7 Crown Radius (m): 2 DBH (cm): 10	Crown lift to 4m all round.		
T029	Lime (<i>Tilia sp.</i>)	Height (m): 16 Crown Radius (m): 5 DBH (cm): 58	Remove deadwood - greater than 25mm diameter.		
T030	Common ash (<i>Fraxinus excelsior</i>)	Height (m): 12 Crown Radius (m): 5 DBH (cm): 45	Remove deadwood - greater than 25mm diameter.		
T032	Bird cherry (<i>Prunus padus</i>)	Height (m): 7 Crown Radius (m): 4 DBH (cm): 19	Crown lift to 4m over footpath (remove bottom primary limb back to main stem). Crown lift to 5m over highway.		
T034	Cherry plum 'Purpurea' (<i>Prunus cerasifera</i>)	Height (m): 5 Crown Radius (m): 2 DBH (cm): 18	Crown lift to 3m over footpath. Crown lift to 4m over highway.		
T040	Common hawthorn (<i>Crataegus monogyna</i>)	Height (m): 5 Crown Radius (m): 2 DBH (cm): 21	Remove epicormic growth to crown break. Crown lift to 3m over footpath. Crown lift to 5m over highway.		
T041	Norway maple (<i>Acer platanoides</i>)	Height (m): 16 Crown Radius (m): 6 DBH (cm): 61	Crown lift to 6m all round. Remove deadwood - greater than 25mm diameter.		
T047	Wild cherry (<i>Prunus avium</i>)	Height (m): 4 Crown Radius (m): 2 DBH (cm): 10	Crown lift to 4m over highway. Crown lift to 3m all round.		
T049	Lime (<i>Tilia sp.</i>)	Height (m): 13 Crown Radius (m): 5 DBH (cm): 47	Crown lift to 5m all round. Crown reduce by 30% of volume - longer overextended branches. Remove deadwood - greater than 25mm diameter.		
T066	Cockspur hawthorn (<i>Crataegus crus-galli</i>)	Height (m): 4 Crown Radius (m): 2 DBH (cm): 14	Crown lift to 2.5m all round. Remove epicormic. Part crown reduce roadside back to kerb.		
T075	False acacia (<i>Robinia pseudoacacia</i>)	Height (m): 12 Crown Radius (m): 5 DBH (cm): 55	Remove deadwood - greater than 25mm diameter.		
T077	Swedish whitebeam (<i>Sorbus intermedia</i>)	Height (m): 9 Crown Radius (m): 4 DBH (cm): 42	Crown lift to 5m over highway. Crown lift to 4m all round.		
T079	Lime (<i>Tilia sp.</i>)	Height (m): 11 Crown Radius (m): 5 DBH (cm): 45	Remove deadwood - greater than 25mm diameter.		
T080	Common hawthorn (<i>Crataegus monogyna</i>)	Height (m): 4 Crown Radius (m): 2 DBH (cm): 7 Life Stage: Young Life Exp.: 30+ Years	Formative prune young tree.		
T082	Swedish whitebeam (<i>Sorbus intermedia</i>)	Height (m): 5 Crown Radius (m): 2 DBH (cm): 19	Remove branch with cracked union over road. Crown lift to 3m all round.		

Chorltonville 6-month survey works by Dec. 2025

Ref.	Species	Measurements	Recommendation	Completed by (initials)	Date
T084	Rowan (<i>Sorbus aucuparia</i>)	Height (m): 6 Crown Radius (m): 2 DBH (cm): 16 Life Stage: Early Mature Life Exp.: 20+ Years	Crown lift to 3.5m all round.		
T085	Wild cherry (<i>Prunus avium</i>)	Height (m): 7 Crown Radius (m): 4 DBH (cm): 31	Crown lift to 5m over highway. Crown lift to 4m all round.		
T090	Wild cherry (<i>Prunus avium</i>)	Height (m): 10 Crown Radius (m): 6 DBH (cm): 36	Crown lift to 5m all round including removing 2 large secondary branches growing over pavement and fence. Remove deadwood - greater than 25mm diameter. Part crown reduce to clear building by at least 3m.		
T101	Grey alder (<i>Alnus incana</i>)	Height (m): 9 Crown Radius (m): 3 DBH (cm): 26	Remove deadwood - greater than 25mm diameter. Crown lift to 4m all round including clear building by at least 3m. Crown lift to 5m over highway.		
T118	Sweet gum (<i>Liquidambar styraciflua</i>)	Height (m): 4 Crown Radius (m): 1 DBH (cm): 4	Remove stake and ties.		
T119	Flowering cherry (<i>Prunus Serrulata</i>)	Height (m): 6 Crown Radius (m): 3 DBH (cm): 24	Crown lift to 5m over highway. Part crown reduce to clear streetlight by at least 1.5m including remove primary branch growing toward light, back to main stem. Crown lift to 3m over footpath.		
T134	Norway maple (<i>Acer platanoides</i>)	Height (m): 14 Crown Radius (m): 7 DBH (cm): 50	Crown lift to 6m all round. Remove deadwood - greater than 25mm diameter.		
T137	Silver birch (<i>Betula pendula</i>)	Height (m): 9 Crown Radius (m): 3 DBH (cm): 28	Fell tree.		
T141	Norway maple (<i>Acer platanoides</i>)	Height (m): 13 Crown Radius (m): 5 DBH (cm): 47	Crown lift to 6m all round. Part crown reduce to clear building by at least 3m. Remove deadwood - greater than 25mm diameter.		
T146	Wild cherry (<i>Prunus avium</i>)	Height (m): 10 Crown Radius (m): 5 DBH (cm): 41	Crown lift to 4m all round. Crown lift to 5m over highway. Crown reduce by 30% of volume including clear streetlight by at least 2m. Remove deadwood - greater than 25mm diameter.		
T151	Common hawthorn (<i>Crataegus monogyna</i>)	Height (m): 6 Crown Radius (m): 3 DBH (cm): 15	Crown lift to 4m over highway. Crown lift to 3m all round.		
T154	Common ash (<i>Fraxinus excelsior</i>)	Height (m): 15 Crown Radius (m): 8 DBH (cm): 54	Crown lift to 6m all round. Crown reduce by 30% of volume including clear building by at least 3m. Remove deadwood - greater than 25mm diameter.		
T158	Whitebeam (<i>Sorbus aria</i>)	Height (m): 8 Crown Radius (m): 3 DBH (cm): 31	Crown lift to 5m over highway. Crown lift to 4m all round. Clear overhead street light by at least 1.5m including remove limb with decay at base back to main stem.		

Chorltonville 6-month survey works by Dec. 2025

Ref.	Species	Measurements	Recommendation	Completed by (initials)	Date
T160	Hornbeam (<i>Carpinus betulus</i>)	Height (m): 15 Crown Radius (m): 5 DBH (cm): 46	Remove epicormic growth up to crown break. Part crown reduce to clear building by at least 3m Clear overhead street light by at least 2m. Crown lift to 6m all round.		
T161	Downy birch (<i>Betula pubescens</i>)	Height (m): 15 Crown Radius (m): 7 DBH (cm): 61	Remove epicormic growth up to crown break.		
T163	Flowering cherry (<i>Prunus Serrulata</i>)	Height (m): 6 Crown Radius (m): 3 DBH (cm): 36	Crown lift to 5m over highway. Crown lift to 3m all round.		
T166	Hornbeam (<i>Carpinus betulus</i>)	Height (m): 15 Crown Radius (m): 8 DBH (cm): 57	Crown lift to 6m all round. Part crown reduce to clear building by at least 3m. Remove deadwood - greater than 25mm diameter. Clear street light by at least 2m.		
T172	Whitebeam (<i>Sorbus aria</i>)	Height (m): 14 Crown Radius (m): 5 DBH (cm): 43	Remove deadwood - greater than 25mm diameter. Crown lift to 6m all round. Part crown reduce to clear building by at least 3m.		