



Condition 7D: Signage

Reference,

Internal Signage Report PDF
External Signage Report PDF

Site operatives engaged with the work will have a proven track record of working on listed buildings and will be inducted into the site culture committed to preserving the historic features

Existing signage will be removed from the building using hand tools drills from tube and clip scaffolding, the arrangement for scaffold ties will be to the previously agreed methodology as detailed within the condition 11 submission

The area will be inspected and a photographic record will be made of the area

Care will be taken not to disturb the mosaic tiles .

The new signage will be installed following removal of the old signage, to an approved scheme. See attached.

Internal Signage Report PDF
External Signage Report PDF

The area adjacent the new signage will be inspected and a photographic record maintained.

Mosaics repairs if required will be completed in accordance with the detail below. Existing mosaics reclaimed from other areas, subject to demolition will be used to complete repairs.

Mosaic Repairs

Any damage to the existing façade will be completed using the existing and previously removed mosaics. The mosaics will be fixed to the structure using heritage putty with a colour matched heritage lime grout. The image below shows the arrangement for repairs.



If there is any doubt relating to mosaic repairs, works will be stopped, heritage consultants will be advised, and a solution will be agreed before work can progress.

Wayfinding signage internally will be installed sympathetically in accordance with the internal signage report using hand-held tools (Cordless Drills etc). Care will be taken to avoid damage to the surrounding area.

Existing Signage to be Replaced



Drawing Reference List

6911 SRA ZZ XX DR A 20200 General Arrangement North Elevation

Revision: P08

6911 SRA ZZ XX DR A 20201 General Arrangement East Elevation

Revision: P08

6911 SRA ZZ XX DR A 20202 General Arrangement South Elevation

Revision: P08

6911 SRA ZZ XX DR A 20203 General Arrangement West Elevation

Revision: P07

6911 SRA ZZ XX DR A 20204 General Arrangement Elevation Returns 1 of 2

Revision: P02

6911 SRA ZZ XX DR A 20205 General Arrangement Elevation Returns 2 of 2

Revision: P04