

Air Permeability Test Certificate

Unique Certificate Number: 10373398



Building Name/Plot Number:
No. 31

Building Address:
Trenchard Drive,
Moss Nook,
Manchester,
Greater Manchester,
M22 5LZ

Property Type: House – Semi-detached

Air Permeability (AP)

3.07

$\text{m}^3(\text{h.m}^2) @ 50\text{Pa}$

Design Target

4.20
 $\text{m}^3(\text{h.m}^2) @ 50\text{Pa}$

**Design Target
Achieved?**

Yes

Flow Exponent (n):

0.690

**Coefficient of
Determination (r^2):**

0.9979

Test Information

Test Method: Blower Door

Test Standard: ATTMA TSL1

Test Date: 20th September 2024

Retest: Yes

Building Envelope Area (m^2): 432.00

Building Volume (m^3):

Type of Building: New Build Domestic

Building Status: Complete

Building Preparations: Drainage traps filled/sealed, Internal doors opened, Windows & external doors closed, Mechanical Ventilation grilles sealed

Deviations/Notes: MVHR fitted

Tester Information

Company: Test Air Solutions Ltd

Name: Rob Hushion

Level of Competence: Level 1

EAS Tester Number: 0032

Contact: 0161 4304197
testairsolutions@gmail.com

Testers Report Reference: 1-20-9-24

Related Party Disclosure: No related party

Should you have any enquires about this certificate or require the full test report please contact the testing company.

Elmhurst Airtightness Scheme – Registered Competent Persons Scheme

16 St Johns Business Park, Lutterworth, Leicestershire, LE17 4HB
e: airtest-support@elmhurstenergy.co.uk, t: 01455 555 217
w: elmhurstairtightness-scheme.co.uk