

Project name:	Peelers Yard	Project phase:	Ph 1
Site address:	Goulden Street, Manchester, M4 5FR		
Addendum subject/description:	Masonry Cut line	Date of addendum:	14.02.24
Addendum number:	001		
Name of person updating RAMS:	S. Hudson		

Addendum description
<u>Masonry Cut off saw – Cut line Works.</u> This addendum is to cover the works being carried out to the internal and where possible external faces of the brickwork to allow for the opening and subsequent demolition of the existing brickwork to both Goulden street and Chadderton Street Elevation, to allow the safe removal of brickwork and metal steel plating within the wall construction to be pulled over by the 13T digger on site. The cut line will first be drilled in several places as a pilot guide, a plumb bob used to mark the internal cut line and string line spray marker or pencil line marker used to mark out the cut line. The operator will then carry out the following: 1. Check to ensure the machine and batteries are in good working order. 2. Carry out a PUWER inspection and fill in the sheet provided. 3. Install 12" masonry blade as per the manufacturer's instructions. Ensure the blade can withstand the RPM output of the machine. 4. Ensure access provided by Big Red is in good working order and erected ready for use and tagged. 5. Don required PPE/RPE 6. Provide adequate dust control – Water pump or Class M Hoover. 7. Score the surface of the brick along the cut line. 8. Once scored insert the blade to full depth of the brick (100mm) and follow the cut line down. 9. Carry out works to both sides of the opening. 10. Once complete review this with the site manager and ensure all ok prior to walking away. 11. Works ready then to be pulled over with 13T digger (by others on site) 12. Clean up brickwork and get rid of waste bricks/allow Ground Workers to use and crush where needed.

A red Hilti CBH 600-3C cordless concrete saw is shown with its diamond blade. The saw has a black handle and a red body. Below the saw are two red and black Hilti batteries, each labeled 'HILTI' and '3.0Ah'.

RAMS Addendum sign off sheet

[illegible]