



Control of Asbestos Regulations 2012

Health and Safety Executive

Notification of asbestos work

To improve the management of licensed asbestos work through auditing by the asbestos industry, HSE may share limited data provided on the ASB5 form with trade associations and relevant bodies. The data shared will be limited to: name of licensee, licence expiry date, site location, dates of work, nature of work

Notification Number: 155115145A Submitted Date: 28/04/2023

About you and your licence

Notification type	This is a NEW notification
Licence number	3555589
Expiry date	06/02/2025
Licence holder name	ARD Industrial Services Ltd
Address	Unit 1 Saxon St. Works Saxon St. MIDDLETON Lancashire M24 2AD
Phone Number	07870898827
Email	adam.roche@ard.uk.com

Job details

Name of company contracted to	Booth Hill Demolition
Phone number of company contracted to	0161 850 7277
Contact name at company contracted to	Mr Jess Tindall
Site address	Jessiefield, , Spath Road, DIDSBURY M20 2TZ
Multiple site addresses	No, there are not multiple site addresses
In which local authority is the site address (Country, Geographical Area, Local Authority)	England, Greater Manchester, Manchester

Exact work location or description of where on premises work is to be carried out

1. Floor void- all ground floor
2. Boiler room – Ground floor

Person preparing plan of work	Mr Adam Roche
Mobile number	0787 0898 827
Site supervisor	Mr Steven Kelly
Mobile number	07494 489 445

Timing and duration of work

Actual start date of set up on site	22/05/2023
-------------------------------------	------------

Expected finish date of work	02/06/2023
Waiver required?	No, this notification does not require a waiver
Duration of work (no days)	10
Job start and finish times	8am- 4:30pm
Night working	No, night working is not involved
Weekend working	No, weekend working is not involved
Significant cessation / pause	No, there will not be a significant cessation or pause during the work

About the work

ACM Type	Asbestos insulation
Work to be undertaken	Removal
General condition of asbestos material	Good
Main type of asbestos	Chrysotile Amosite

Details of the type of work to be undertaken, general condition and main type of asbestos

1. Removal of Caposite (clam sections) of asbestos insulation to shallow sub floor void & removal of minor debris to the floor, the works will be undertaken under fully controlled conditions with the confines of a fully sealed asbestos enclosure under negative pressure. Upon completion of the works the working enclosure will be subjected to a 4-Stage clearance by UKAS accredited analyst.
2. Removal of pipe stub/section within the ceiling void of the boiler room via wrap and cut method, works will be undertaken under fully controlled conditions with the confines of a fully sealed asbestos enclosure under negative pressure. Upon completion of the works the working enclosure will be subjected to a 4-Stage clearance by UKAS accredited analyst.

Size of job (area or volume)	<50 L/M
Minimum number of person employed per shift	3
Maximum number of person employed per shift	5

Control measures and risks

Control measures used to reduce exposure	Wrap and cut Decontamination Enclosure of work under negative pressure RPE
How the work will be supervised and monitored	Using viewing panels Via CCTV Using enclosure entry
Non-asbestos risks	No, there are no non asbestos risks that make the asbestos work more difficult

Notification Number 155115145A

Special premises	No, the asbestos removal is not taking place on special premises
Enforcing authority	The enforcing authority is - HSE

Notifier contact details and declaration

Declaration	I declare that an ACoP compliant plan of work has been prepared
Notifier name	Mr Adam Roche
Position	Managing Director