

Amazon House Cat B

Ref1978

Architectural Method Statement

1. Upper Floors. New glass partitions will be floor and ceiling mounted and fixed into the existing raised access floor and new timber/metal stud bulkhead. Taking special care to ensure no damage to original ceiling. A minimal number of high-quality stainless-steel fixings will be used, and these will be fixed into the original timber floorboards above. Locally, partitions may need to be fixed into the existing brickwork walls for stability. The instance of this has been limited as far as possible. In these circumstances, fixings into bricks will be minimised and where possible fixings will be made into mortar joints.
2. Basement. New glass partitions will be mounted onto the non-original raised mezzanine which conceals the concrete structure which forms the cantilever for the external deck. Special care will be taken to ensure no damage to original ceiling. A minimal number of high-quality stainless-steel fixings will be used, and where possible, these will be fixed into the original timber floorboards above. Where this is not possible, the bulkhead will be fixed to an existing timber beam. In this isolated instance, the bulkhead will be carefully affixed, and all precautions will be taken to ensure no damage is caused to the existing fabric. Existing evidence of historic fixings on the timber will also be utilised. Locally, partitions may need to be fixed into the existing brickwork walls for stability. The instance of this has been limited as far as possible. In these circumstances, fixings into bricks will be minimised and where possible fixings will be made into mortar joints.