



Invek Surveys Ltd

Green End Development

03 December 2019



www.wincan.com

GRADE 3,4 & 5 Summary

STRUCTURAL DEFECTS

Structural defects		
Section	PLR	Grade Fault description
Acceptable Structural Condition		

Grade 3; Best practice suggests consideration be given to repair in the medium term

Grade 4; Best practice suggests consideration be given to a repair to avoid potential collapse

Grade 5; Best practice suggests this pipe is at risk of collapse at any time; urgent consideration should be given to a repair to avoid collapse

SERVICE / OPERATIONAL DEFECTS

Service defects			
Section	PLR	Grade	Fault description
4	S10 X	3	Multiple defects at 1.3m
5	S11 X	3	Settled deposits, fine, 10% cross-sectional area loss, End
9	C1 X	3	Attached deposits, encrustation at joint, from 1 to 5 o'clock, 10% c
10	S8 X	3	Multiple defects at 2.3m
11	S01 X	3	Settled deposits, fine, 15% cross-sectional area loss, End
12	S06 X	3	Settled deposits, fine, 10% cross-sectional area loss, End
13	Tank X	3	Multiple defects at 1.9m
15	S02 X	3	Attached deposits, encrustation, from 8 to 9 o'clock, 10% cross-se
16	RE X	3	Multiple defects at 13.2m
18	S02 X	3	Multiple defects at 0.3m

Grade 3; Best practice suggests consideration be given to maintenance activities in the medium term

Grade 4; Best practice suggests consideration be given to maintenance activity to avoid potential blockage

Grade 5; Best practice suggests this pipe is at immediate risk of backing up / causing flooding

Abandoned Surveys

Camera no access		
Section	PLR	Fault description
12	S06 X	Point repair, hole repaired, from 10 to 2 o'clock, End
18	S02 X	Connection other than junction, at 11 o'clock, diameter 150mm
19	S06 X	Connection other than junction, at 6 o'clock, diameter 100mm

Information

These summaries are based on the SRM grading from the WRC

/ Main sections

Project name :
Green End Development

Project number :

Contact :

Date :
21/11/2019

Nr.	US MH	DS MH	Date	Road	Tape No.	Material	m	(m)
8	S14	S13	21/11/2019	Mauldeth Rd		Polyvinyl chloride	7.20	7.20
16	RE	S02	03/12/2019	Mauldeth Rd		Polyvinyl chloride	18.60	18.60

Pipe size: CIRCULAR 100 = 25.8 m (25.8 m)

Nr.	US MH	DS MH	Date	Road	Tape No.	Material	m	(m)
1	Tank	S02	21/11/2019	Mauldeth Rd		Polyvinyl chloride	11.80	11.80
2	S04	S10	21/11/2019	Mauldeth Rd		Polyvinyl chloride	19.60	19.60
3	S15	S04	21/11/2019	Mauldeth Rd		Polyvinyl chloride	11.40	11.40
4	S10	Junction	21/11/2019	Mauldeth Rd		Polyvinyl chloride	14.50	14.50
5	S11	S10	21/11/2019	Mauldeth Rd		Polyvinyl chloride	6.99	6.99
6	S12	S11	21/11/2019	Mauldeth Rd		Polyvinyl chloride	7.60	7.60
7	S13	Junction	21/11/2019	Mauldeth Rd		Polyvinyl chloride	8.30	8.30
9	C1	Public	21/11/2019	Mauldeth Rd		Vitrified clay	8.50	8.50
10	S8	C1	21/11/2019	Mauldeth Rd		Vitrified clay	4.80	4.80
11	S01	S05	21/11/2019	Mauldeth Rd		Vitrified clay	14.30	14.30
12	S06	S07	21/11/2019	Mauldeth Rd		Polyvinyl chloride	38.00	38.00
14	S01	S05	03/12/2019	Mauldeth Rd		Polyvinyl chloride	14.70	14.70
15	S02	S05	03/12/2019	Mauldeth Rd		Polyvinyl chloride	25.10	25.10
17	S05	S07	03/12/2019	Mauldeth Rd		Polyvinyl chloride	16.00	16.00
18	S02	S05	03/12/2019	Mauldeth Rd		Polyvinyl chloride	1.67	1.67
19	S06	S07	03/12/2019	Mauldeth Rd		Polyvinyl chloride	42.80	42.80

Pipe size: CIRCULAR 150 = 246.06 m (246.06 m)

Nr.	US MH	DS MH	Date	Road	Tape No.	Material	m	(m)
13	Tank	S08	21/11/2019	Mauldeth Rd		Vitrified clay	1.90	1.90
20	S07	S08	03/12/2019	Mauldeth Rd		Polyvinyl chloride	30.90	30.90

Pipe size: CIRCULAR 225 = 32.8 m (32.8 m)

All sections = 304.66 m (304.66 m)

Service / Operational Defects (SRM 4)

Project name :
Green End Development

Project Number :

Contact :

Date :
03/12/2019

No.	PLR	Dir.	Use	Shape / Size	Date	Mat.	Total Length	Insp. Length	Peak HWG	Peak Score	Grade	Mean Score	Total Score
1	TankX	U	S	C 150	21/11/2019	PVC	11.80	11.80	-	0	1	0	0
2	S04X	D	S	C 150	21/11/2019	PVC	19.60	19.60	-	0	1	0	0
3	S15X	U	S	C 150	21/11/2019	PVC	11.40	11.40	-	0	1	0	0
4	S10X	D	S	C 150	21/11/2019	PVC	14.50	14.50	3	2	3	0.18	2.6
5	S11X	U	S	C 150	21/11/2019	PVC	6.99	6.99	3	2	3	0.49	3.4
6	S12X	U	S	C 150	21/11/2019	PVC	7.60	7.60	-	0	1	0	0
7	S13X	D	S	C 150	21/11/2019	PVC	8.30	8.30	-	0	1	0	0
8	S14X	U	S	C 100	21/11/2019	PVC	7.20	7.20	-	0	1	0	0
9	C1X	D	C	C 150	21/11/2019	VC	8.50	8.50	2	2	3	0.71	6
10	S8X	U	S	C 150	21/11/2019	VC	4.80	4.80	3	2	3	0.79	3.8
11	S01X	D	S	C 150	21/11/2019	VC	14.30	14.30	3	2	3	2	28.6
12	S06X	D	S	C 150	21/11/2019	PVC	38.00	38.00	3	2	3	0.14	5.4
13	TankX	U	S	C 225	21/11/2019	VC	1.90	1.90	3	2	3	2	3.8
14	S01X	D	S	C 150	03/12/2019	PVC	14.70	14.70	-	0	1	0	0
15	S02X	D	S	C 150	03/12/2019	PVC	25.10	25.10	2	2	3	0.08	2
16	REX	U	S	C 100	03/12/2019	PVC	18.60	18.60	3	2	3	0.11	2
17	S05X	D	S	C 150	03/12/2019	PVC	16.00	16.00	-	0	1	0	0
18	S02X	U	S	C 150	03/12/2019	PVC	1.67	1.67	2	2	3	2	2
19	S06X	D	S	C 150	03/12/2019	PVC	42.80	42.80	-	0	1	0	0
20	S07X	D	S	C 225	03/12/2019	PVC	30.90	30.90	-	0	1	0	0

Structural Defects (SRM 4)

Project name :
Green End Development

Project Number :

Contact :

Date :
03/12/2019

No.	PLR	Dir.	Use	Shape / Size	Date	Mat.	Total Length	Insp. Length	Peak HWG	Peak Score	Grade	Mean Score	Total Score
1	TankX	U	S	C 150	21/11/2019	PVC	11.80	11.80	-	0	1	0	0
2	S04X	D	S	C 150	21/11/2019	PVC	19.60	19.60	-	0	1	0	0
3	S15X	U	S	C 150	21/11/2019	PVC	11.40	11.40	-	0	1	0	0
4	S10X	D	S	C 150	21/11/2019	PVC	14.50	14.50	-	0	1	0	0
5	S11X	U	S	C 150	21/11/2019	PVC	6.99	6.99	-	0	1	0	0
6	S12X	U	S	C 150	21/11/2019	PVC	7.60	7.60	-	0	1	0	0
7	S13X	D	S	C 150	21/11/2019	PVC	8.30	8.30	1	1	1	0.12	1
8	S14X	U	S	C 100	21/11/2019	PVC	7.20	7.20	-	0	1	0	0
9	C1X	D	C	C 150	21/11/2019	VC	8.50	8.50	2	2	1	0.35	3
10	S8X	U	S	C 150	21/11/2019	VC	4.80	4.80	-	0	1	0	0
11	S01X	D	S	C 150	21/11/2019	VC	14.30	14.30	-	0	1	0	0
12	S06X	D	S	C 150	21/11/2019	PVC	38.00	38.00	1	1	1	0.03	1
13	TankX	U	S	C 225	21/11/2019	VC	1.90	1.90	-	0	1	0	0
14	S01X	D	S	C 150	03/12/2019	PVC	14.70	14.70	1	1	1	0.14	2
15	S02X	D	S	C 150	03/12/2019	PVC	25.10	25.10	-	0	1	0	0
16	REX	U	S	C 100	03/12/2019	PVC	18.60	18.60	-	0	1	0	0
17	S05X	D	S	C 150	03/12/2019	PVC	16.00	16.00	-	0	1	0	0
18	S02X	U	S	C 150	03/12/2019	PVC	1.67	1.67	-	0	1	0	0
19	S06X	D	S	C 150	03/12/2019	PVC	42.80	42.80	2	2	1	0.09	4
20	S07X	D	S	C 225	03/12/2019	PVC	30.90	30.90	-	0	1	0	0

Project-information

Project name :
Green End Development

Project Number :

Contact :

Date :
21/11/2019

Client: **Towerhouse Systems Ltd**
Contact Name: **Nick Maskrey**
Department:
Road:
Town:
County:
Telephone: **07798618345**
Fax:
Mobile: **07798618345**
E-mail:

Site: **Green End Development**
Contact Name: **Nick Maskrey**
Department:
Road: **Mauldeth Rd**
Town: **Manchester**
County:
Telephone: **07798618345**
Fax:
Mobile:
E-mail:

Contractor **Invek Surveys Ltd**
Contact Name: **Kevin Nash**
Department:
Road: **Long Lane**
Town: **Warrington**
County: **Cheshire**
Telephone: **01925 244376**
Fax: **01925241517**
Mobile: **07831643283**
E-mail: **kevin@invek.com**

Defect Grade Description

Project Name :
Green End Development

Project number :

Contact :

Date :
21/11/2019

1:

Brick: No Structural Defects
 Pipe: No Structural Defects

Acceptable Structural Condition

2:

Brick: Minor cracking, Surface mortar loss, Spalling slight, wear slight
 Pipe: Circumfrential crack, Moderate joint defects, Spalling slight, Wear slight

Minor collapse risk in short term but potential for further deterioration

3:

Brick: Total mortarloss without other defects, single brick displaced, Deformation up to 5%, Spalling medium, Wear medium
 Pipe: Fractures with deformation up tp 5%, Longitudinal cracking or mulitlpe cracking, Minor loss of level, More severe joint

! Collapse unlikely in near future but future deterioration likely !

4:

Brick: Total mortarloss with deformation greater than 10%, Deformation up to 10% and fractured, Displaced/hanging brickwork, Small number of missing bricks
 Pipe: Broken, Deformation up to 10% and broken,, Fractured with deformation 5 - 10%, Multipl

!! Collapse likely in foreseeable future !!

5:

Brick: Already Collapsed, Missing invert, Deformation over 10% and fractured, Displaced/hanging brickwork and deformation over 10%, Extensive missing bricks
 Pipe: Already collapsed, Deformation over 10% and broken, Extensive areas of fabric missin


!!! Collapsed or collapse imminent !!!

Inspection report

Date : 21/11/2019	Job number :	Weather : no rain or snow	Operator : Invek	Section number : 1	PLR SUFFIX: X
Weather no rain or snow	Vehicle :	Camera :	Preset :	Cleaned : no	Operator : Invek

Place : Road : Location Inspection	Manchester Mauldeth Rd Property with buildings S02 (U/S) Tank	Location details: Catchment: Tape number : Pipe Length	U/S MH : U/S Depth : D/S MH : D/S Depth :	Tank S02
Direction Use:	Surface water	Pipe shape :	Circular	
Year laid :		Pipe size :	150 mm	
Purpose :	Sample survey to determine asset condition	Pipe material :	Polyvinyl chloride	
Total length :	11.80 m	Lining :		

Comment :

1:105	Position	Code	Observation	MPEG	Photo	Grade			
	0.00	MH	Start node type, manhole, reference number : S02			0			
	0.00	WLC	Clear water level, 10% of the vertical dimension		3_2A	0			
	0.65	WLC	Clear water level, 5% of the vertical dimension	00:00:16	3_3A	0			
	10.30	CN	Connection other than junction, at 3 o'clock, diameter 150mm	00:00:45	3_4A	0			
	10.90	LR	Line deviates right	00:00:48	3_5A	0			
	11.80	OCF	Finish node type, other special chamber reference number: Tank Remarks: Tank	00:00:52	3_6A	0			
STR no def	STR peak	STR mean	STR total	STR grade	SER no def	SER peak	SER mean	SER total	SER grade
0	0	0	0	1	0	0	0	0	1

Inspection pictures

Place :
Manchester

Road :
Mauldeth Rd

Date :
21/11/2019

Section number :
1

PLR Suffix :
X



Photo: 3_2A
 0m, Clear water level, 10% of the vertical dimension



Photo: 3_3A
 0.65m, Clear water level, 5% of the vertical dimension



Photo: 3_4A
 10.3m, Connection other than junction, at 3 o'clock, diameter 150mm




Photo: 3_5A
 10.9m, Line deviates right

Place :

Invek Surveys Ltd
Long Lane
Warrington
Tel: 01925 244376
Fax: 01925241517
Email: kevin@invek.com

Inspection pictures

Place :
Manchester

Road :
Mauldeth Rd

Date :
21/11/2019

Section number :
1

PLR Suffix :
X



Photo: 3_6A


11.8m, Finish node type, other special chamber reference
number: Tank Remarks: Tank

Inspection report

Date : 21/11/2019	Job number :	Weather : no rain or snow	Operator : Invek	Section number : 2	PLR SUFFIX: X
Weather no rain or snow	Vehicle :	Camera :	Preset :	Cleaned : no	Operator : Invek

Place : Road : Location Inspection	Manchester Mauldeth Rd Property with buildings S04 (D/S) S10	Location details: Catchment: Tape number : Pipe Length	U/S MH : U/S Depth : D/S MH : D/S Depth :	S04 S10
Direction Use:	Surface water	Pipe shape :	Circular	
Year laid :		Pipe size :	150 mm	
Purpose :	Sample survey to determine asset condition	Pipe material :	Polyvinyl chloride	
Total length :	19.60 m	Lining :		

Comment :

1:165	Position	Code	Observation	MPEG	Photo	Grade			
	0.00	MH	Start node type, manhole, reference number : S04	00:00:03		0			
	0.00	WLC	Clear water level, 5% of the vertical dimension	00:00:03	4_2A	0			
	7.80	CN	Connection other than junction, at 2 o'clock, diameter 100mm	00:00:29	4_3A	0			
	8.10	CN	Connection other than junction, at 1 o'clock, diameter 100mm	00:00:32	4_4A	0			
	10.60	CN	Connection other than junction, at 2 o'clock, diameter 100mm	00:00:40	4_5A	0			
	19.60	MHF	Finish node type, manhole reference number: S10	00:01:05	4_6A	0			
STR no def	STR peak	STR mean	STR total	STR grade	SER no def	SER peak	SER mean	SER total	SER grade
0	0	0	0	1	0	0	0	0	1

Inspection pictures

Place :
Manchester

Road :
Mauldeth Rd

Date :
21/11/2019

Section number :
2

PLR Suffix :
X



Photo: 4_2A
 0m, Clear water level, 5% of the vertical dimension



Photo: 4_3A
 7.8m, Connection other than junction, at 2 o'clock, diameter 100mm



Photo: 4_4A
 8.1m, Connection other than junction, at 1 o'clock, diameter 100mm



Photo: 4_5A
 10.6m, Connection other than junction, at 2 o'clock, diameter 100mm

Place :

Invek Surveys Ltd
Long Lane
Warrington
Tel: 01925 244376
Fax: 01925241517
Email: kevin@invek.com

Inspection pictures

Place :
Manchester

Road :
Mauldeth Rd

Date :
21/11/2019

Section number :
2

PLR Suffix :
X



Photo: 4_6A

19.6m, Finish node type, manhole reference number: S10

Inspection report

Date : 21/11/2019	Job number :	Weather : no rain or snow	Operator : Invek	Section number : 3	PLR SUFFIX: X
Weather no rain or snow	Vehicle :	Camera :	Preset :	Cleaned : no	Operator : Invek

Place : Road : Location Inspection	Manchester Mauldeth Rd Property with buildings S04 (U/S) S15	Location details: Catchment: Tape number : Pipe Length	U/S MH : U/S Depth : D/S MH : D/S Depth :	S15 S04
Direction Use:	Surface water	Pipe shape :	Circular	
Year laid :		Pipe size :	150 mm	
Purpose :	Sample survey to determine asset condition	Pipe material :	Polyvinyl chloride	
Total length :	11.40 m	Lining :		

Comment :

1:90	Position	Code	Observation	MPEG	Photo	Grade			
	0.00	MH	Start node type, manhole, reference number : S04	00:00:01		0			
	0.00	WL	Water level, 5% of the vertical dimension	00:00:01	5_2A	0			
	2.90	CN	Connection other than junction, at 10 o'clock, diameter 150mm	00:00:22	5_3A	0			
	3.10	CN	Connection other than junction, at 9 o'clock, diameter 150mm	00:00:30	5_4A	0			
	10.70	CN	Connection other than junction, at 10 o'clock, diameter 150mm	00:01:05	5_5A	0			
	11.40	MHF	Finish node type, manhole reference number: S15	00:01:09	5_6A	0			
STR no def	STR peak	STR mean	STR total	STR grade	SER no def	SER peak	SER mean	SER total	SER grade
0	0	0	0	1	0	0	0	0	1

Inspection pictures

Place :
Manchester

Road :
Mauldeth Rd

Date :
21/11/2019

Section number :
3

PLR Suffix :
X




Photo: 5_2A
 0m, Water level, 5% of the vertical dimension



Photo: 5_3A
 2.9m, Connection other than junction, at 10 o'clock, diameter 150mm




Photo: 5_4A
 3.1m, Connection other than junction, at 9 o'clock, diameter 150mm



Photo: 5_5A
 10.7m, Connection other than junction, at 10 o'clock, diameter 150mm

Place :

Invek Surveys Ltd
Long Lane
Warrington
Tel: 01925 244376
Fax: 01925241517
Email: kevin@invek.com

Inspection pictures

Place :
Manchester

Road :
Mauldeth Rd

Date :
21/11/2019

Section number :
3

PLR Suffix :
X



Photo: 5_6A
11.4m, Finish node type, manhole reference number: S15

Inspection report

Date : 21/11/2019	Job number :	Weather : no rain or snow	Operator : Invek	Section number : 4	PLR SUFFIX: X
Weather no rain or snow	Vehicle :	Camera :	Preset :	Cleaned : no	Operator : Invek

Place : Road : Location Inspection	Manchester Mauldeth Rd Property with buildings S10 (D/S) Junction	Location details: Catchment: Tape number : Pipe Length	U/S MH : U/S Depth : D/S MH : D/S Depth :	S10 Junction
Direction Use:	Surface water	Pipe shape :	Circular	
Year laid :		Pipe size :	150 mm	
Purpose :	Sample survey to determine asset condition	Pipe material :	Polyvinyl chloride	
Total length :	14.50 m	Lining :		

Comment :

1:120	Position	Code	Observation	MPEG	Photo	Grade			
	0.00	MH	Start node type, manhole, reference number : S10	00:00:01		0			
	0.00	WLT	Turbid water level, 10% of the vertical dimension	00:00:01	6_2A	0			
	0.00	S01 DES	Settled deposits, fine, 15% cross-sectional area loss, Start	00:00:09	6_3A	3			
	1.30	WLC	Clear water level, 5% of the vertical dimension	00:00:14	6_4A	0			
	1.30	F01 DES	Settled deposits, fine, 15% cross-sectional area loss, End	00:00:16		3			
	9.00	CN	Connection other than junction, at 2 o'clock, diameter 100mm	00:00:34	6_6A	0			
	10.40	S02 RPH	Point repair, hole repaired, from 11 to 1 o'clock, Start	00:00:49	6_7A				
	10.80	F02 RPH	Point repair, hole repaired, from 11 to 1 o'clock, End	00:00:56		0			
	12.70	LD	Line deviates down	00:01:01	6_9A	0			
	14.20	LR	Line deviates right	00:01:12	6_10A	0			
	14.50	BRF	Finish node type, major connection without manhole reference number: Junction	00:01:13	6_11A	0			
STR no def	STR peak	STR mean	STR total	STR grade	SER no def	SER peak	SER mean	SER total	SER grade
0	0	0	0	1	1	2	0.18	2.6	3

Inspection pictures

Place :
Manchester

Road :
Mauldeth Rd

Date :
21/11/2019

Section number :
4

PLR Suffix :
X



Photo: 6_2A
 0m, Turbid water level, 10% of the vertical dimension



Photo: 6_3A
 0m, Settled deposits, fine, 15% cross-sectional area loss, Start



Photo: 6_4A
 1.3m, Clear water level, 5% of the vertical dimension



Photo: 6_6A
 9m, Connection other than junction, at 2 o'clock, diameter 100mm

Inspection pictures

Place :
Manchester

Road :
Mauldeth Rd

Date :
21/11/2019

Section number :
4

PLR Suffix :
X



Photo: 6_7A
 10.4m, Point repair, hole repaired, from 11 to 1 o'clock, Start



Photo: 6_9A
 12.7m, Line deviates down



Photo: 6_10A
 14.2m, Line deviates right




Photo: 6_11A
 14.5m, Finish node type, major connection without manhole
 reference number: Junction

Inspection report

Date : 21/11/2019	Job number :	Weather : no rain or snow	Operator : Invek	Section number : 5	PLR SUFFIX: X
Weather no rain or snow	Vehicle :	Camera :	Preset :	Cleaned : no	Operator : Invek

Place : Road : Location Inspection	Manchester Mauldeth Rd Property with buildings S10 (U/S) S11	Location details: Catchment: Tape number : Pipe Length	U/S MH : U/S Depth : D/S MH : D/S Depth :	S11 S10
Direction Use:	Surface water	Pipe shape :	Circular	
Year laid :		Pipe size :	150 mm	
Purpose :	Sample survey to determine asset condition	Pipe material :	Polyvinyl chloride	
Total length :	6.99 m	Lining :		

Comment :

1:60	Position	Code	Observation	MPEG	Photo	Grade																				
	0.00	MH	Start node type, manhole, reference number : S10	00:00:01		0																				
	0.00	WLT	Turbid water level, 5% of the vertical dimension	00:00:01	7_2A	0																				
	0.00	S01	DES Settled deposits, fine, 10% cross-sectional area loss, Start	00:00:10	7_3A	3																				
	1.78	F01	DES Settled deposits, fine, 10% cross-sectional area loss, End	00:00:18		3																				
	3.36	WL	Water level, 0% of the vertical dimension	00:00:21	7_5A	0																				
	6.99	MHF	Finish node type, manhole reference number: S11	00:00:32	7_6A	0																				
<table><tr><td>STR no def</td><td>STR peak</td><td>STR mean</td><td>STR total</td><td>STR grade</td><td>SER no def</td><td>SER peak</td><td>SER mean</td><td>SER total</td><td>SER grade</td></tr><tr><td>0</td><td>0</td><td>0</td><td>0</td><td>1</td><td>1</td><td>2</td><td>0.49</td><td>3.4</td><td>3</td></tr></table>							STR no def	STR peak	STR mean	STR total	STR grade	SER no def	SER peak	SER mean	SER total	SER grade	0	0	0	0	1	1	2	0.49	3.4	3
STR no def	STR peak	STR mean	STR total	STR grade	SER no def	SER peak	SER mean	SER total	SER grade																	
0	0	0	0	1	1	2	0.49	3.4	3																	

Inspection pictures

Place :
Manchester

Road :
Mauldeth Rd

Date :
21/11/2019

Section number :
5

PLR Suffix :
X



Photo: 7_2A
 0m, Turbid water level, 5% of the vertical dimension



Photo: 7_3A
 0m, Settled deposits, fine, 10% cross-sectional area loss, Start



Photo: 7_5A
 3.36m, Water level, 0% of the vertical dimension



Photo: 7_6A
 6.99m, Finish node type, manhole reference number: S11

Inspection report

Date : 21/11/2019	Job number :	Weather : no rain or snow	Operator : Invek	Section number : 6	PLR SUFFIX: X
Weather no rain or snow	Vehicle :	Camera :	Preset :	Cleaned : no	Operator : Invek

Place : Road : Location Inspection	Manchester Mauldeth Rd Property with buildings S11 (U/S) S12	Location details: Catchment: Tape number : Pipe Length	U/S MH : U/S Depth : D/S MH : D/S Depth :	S12 S11
Direction Use:	Surface water	Pipe shape :	Circular	
Year laid :		Pipe size :	150 mm	
Purpose :	Sample survey to determine asset condition	Pipe material :	Polyvinyl chloride	
Total length :	7.60 m	Lining :		

Comment :

1:60	Position	Code	Observation	MPEG	Photo	Grade																				
	0.00	MH	Start node type, manhole, reference number : S11	00:00:00		0																				
	0.00	WLC	Clear water level, 5% of the vertical dimension	00:00:00	8_2A	0																				
	0.30	SCC	Shape changes to circular, 100mm high	00:00:10	8_3A	0																				
	0.30	LR	Line deviates right	00:00:10	8_4A	0																				
	3.30	CN	Connection other than junction, at 1 o'clock, diameter 100mm	00:00:23	8_5A	0																				
	7.60	MHF	Finish node type, manhole reference number: S12	00:00:38	8_6A	0																				
<table><tr><td>STR no def</td><td>STR peak</td><td>STR mean</td><td>STR total</td><td>STR grade</td><td>SER no def</td><td>SER peak</td><td>SER mean</td><td>SER total</td><td>SER grade</td></tr><tr><td>0</td><td>0</td><td>0</td><td>0</td><td>1</td><td>0</td><td>0</td><td>0</td><td>0</td><td>1</td></tr></table>							STR no def	STR peak	STR mean	STR total	STR grade	SER no def	SER peak	SER mean	SER total	SER grade	0	0	0	0	1	0	0	0	0	1
STR no def	STR peak	STR mean	STR total	STR grade	SER no def	SER peak	SER mean	SER total	SER grade																	
0	0	0	0	1	0	0	0	0	1																	

Inspection pictures

Place :
Manchester

Road :
Mauldeth Rd

Date :
21/11/2019

Section number :
6

PLR Suffix :
X



Photo: 8_2A
0m, Clear water level, 5% of the vertical dimension



Photo: 8_3A
0.3m, Shape changes to circular, 100mm high



Photo: 8_4A
0.3m, Line deviates right



Photo: 8_5A
3.3m, Connection other than junction, at 1 o'clock, diameter 100mm

Place :

Invek Surveys Ltd
Long Lane
Warrington
Tel: 01925 244376
Fax: 01925241517
Email: kevin@invek.com

Inspection pictures

Place :
Manchester

Road :
Mauldeth Rd

Date :
21/11/2019

Section number :
6

PLR Suffix :
X



Photo: 8_6A


7.6m, Finish node type, manhole reference number: S12

Inspection report

Date : 21/11/2019	Job number :	Weather : no rain or snow	Operator : Invek	Section number : 7	PLR SUFFIX: X
Weather no rain or snow	Vehicle :	Camera :	Preset :	Cleaned : no	Operator : Invek

Place : Road : Location Inspection	Manchester Mauldeth Rd Property with buildings S13 (D/S) Junction	Location details: Catchment: Tape number : Pipe Length	U/S MH : U/S Depth : D/S MH : D/S Depth :	S13 Junction
Direction Use:	Surface water	Pipe shape :	Circular	
Year laid :		Pipe size :	150 mm	
Purpose :	Sample survey to determine asset condition	Pipe material :	Polyvinyl chloride	
Total length :	8.30 m	Lining :		

Comment :

1:75	Position	Code	Observation	MPEG	Photo	Grade			
	0.00	MH	Start node type, manhole, reference number : S13	00:00:01		0			
	0.00	WLC	Clear water level, 5% of the vertical dimension	00:00:01	9_2A	0			
	0.50	CN	Connection other than junction, at 3 o'clock, diameter 100mm	00:00:16	9_3A	0			
	4.60	LR	Line deviates right	00:00:29	9_4A	0			
	7.80	JDM	Joint displaced, medium	00:00:39	9_5A	1			
	8.00	LR	Line deviates right	00:00:39	9_6A	0			
	8.30	BRF	Finish node type, major connection without manhole reference number: Junction	00:00:42	9_7A	0			
STR no def	STR peak	STR mean	STR total	STR grade	SER no def	SER peak	SER mean	SER total	SER grade
1	1	0.12	1	1	0	0	0	0	1

Inspection pictures

Place :
Manchester

Road :
Mauldeth Rd

Date :
21/11/2019

Section number :
7

PLR Suffix :
X



Photo: 9_2A
 0m, Clear water level, 5% of the vertical dimension



Photo: 9_3A
 0.5m, Connection other than junction, at 3 o'clock, diameter 100mm




Photo: 9_4A
 4.6m, Line deviates right



Photo: 9_5A
 7.8m, Joint displaced, medium

Place :

Invek Surveys Ltd
Long Lane
Warrington
Tel: 01925 244376
Fax: 01925241517
Email: kevin@invek.com

Inspection pictures

Place :
Manchester

Road :
Mauldeth Rd

Date :
21/11/2019

Section number :
7

PLR Suffix :
X




Photo: 9_6A
8m, Line deviates right




Photo: 9_7A
8.3m, Finish node type, major connection without manhole
reference number: Junction

Inspection report

Date : 21/11/2019	Job number :	Weather : no rain or snow	Operator : Invek	Section number : 8	PLR SUFFIX: X
Weather no rain or snow	Vehicle :	Camera :	Preset :	Cleaned : no	Operator : Invek

Place : Road : Location Inspection	Manchester Mauldeth Rd Property with buildings S13 (U/S) S14	Location details: Catchment: Tape number : Pipe Length	U/S MH : U/S Depth : D/S MH : D/S Depth :	S14 S13
Direction Use:	Surface water	Pipe shape :	Circular	
Year laid :		Pipe size :	100 mm	
Purpose :	Sample survey to determine asset condition	Pipe material :	Polyvinyl chloride	
Total length :	7.20 m	Lining :		

Comment :

1:60	Position	Code	Observation	MPEG	Photo	Grade																				
	0.00	MH	Start node type, manhole, reference number : S13	00:00:01		0																				
	0.00	WLC	Clear water level, 5% of the vertical dimension	00:00:01	10_2A	0																				
	1.60	LR	Line deviates right	00:00:18	10_3A	0																				
	3.30	CN	Connection other than junction, at 11 o'clock, diameter 100mm	00:00:22	10_4A	0																				
	7.20	MHF	Finish node type, manhole reference number: S14	00:00:36	10_5A	0																				
<table><tr><th>STR no def</th><th>STR peak</th><th>STR mean</th><th>STR total</th><th>STR grade</th><th>SER no def</th><th>SER peak</th><th>SER mean</th><th>SER total</th><th>SER grade</th></tr><tr><td>0</td><td>0</td><td>0</td><td>0</td><td>1</td><td>0</td><td>0</td><td>0</td><td>0</td><td>1</td></tr></table>							STR no def	STR peak	STR mean	STR total	STR grade	SER no def	SER peak	SER mean	SER total	SER grade	0	0	0	0	1	0	0	0	0	1
STR no def	STR peak	STR mean	STR total	STR grade	SER no def	SER peak	SER mean	SER total	SER grade																	
0	0	0	0	1	0	0	0	0	1																	

Inspection pictures

Place :
Manchester

Road :
Mauldeth Rd

Date :
21/11/2019

Section number :
8

PLR Suffix :
X



Photo: 10_2A
 0m, Clear water level, 5% of the vertical dimension



Photo: 10_3A
 1.6m, Line deviates right



Photo: 10_4A
 3.3m, Connection other than junction, at 11 o'clock, diameter 100mm




Photo: 10_5A
 7.2m, Finish node type, manhole reference number: S14

Inspection report

Date : 21/11/2019	Job number :	Weather : no rain or snow	Operator : Invek	Section number : 9	PLR SUFFIX: X
Weather no rain or snow	Vehicle :	Camera :	Preset :	Cleaned : no	Operator : Invek

Place : Road : Location Inspection	Manchester Mauldeth Rd Property with buildings C1 (D/S) Public	Location details: Catchment: Tape number : Pipe Length	U/S MH : U/S Depth : D/S MH : D/S Depth :	C1 Public
Direction Use:	Combined	Pipe shape :	Circular	
Year laid :		Pipe size :	150 mm	
Purpose :	Sample survey to determine asset condition	Pipe material :	Vitrified clay	
Total length :	8.50 m	Lining :		

Comment :

1:75	Position	Code	Observation	MPEG	Photo	Grade			
	0.00	MH	Start node type, manhole, reference number : C1	00:00:02		0			
	0.00	WLT	Turbid water level, 15% of the vertical dimension	00:00:02	11_2A	0			
	0.60	WLC	Clear water level, 10% of the vertical dimension	00:00:18	11_3A	0			
	1.90	DEEJ	Attached deposits, encrustation at joint, from 1 to 5 o'clock, 10% cross-sectional area loss	00:00:23	11_3A	3			
	3.70	DEEJ	Attached deposits, encrustation at joint, from 6 to 10 o'clock, 15% cross-sectional area loss	00:00:33	11_5A	3			
	5.70	WLC	Clear water level, 15% of the vertical dimension	00:00:45	11_6A	0			
	6.45	WLC	Clear water level, 20% of the vertical dimension	00:00:48	11_7A	0			
	6.60	JDM	Joint displaced, medium	00:00:48	11_8A	1			
	7.30	DEEJ	Attached deposits, encrustation at joint, from 6 to 9 o'clock, 15% cross-sectional area loss	00:00:52	11_9A	3			
	7.80	LL	Line deviates left	00:00:55	11_9A	0			
	8.20	JDL	Joint displaced, large	00:00:57	11_10A	2			
	8.50	BRF	Finish node type, major connection without manhole reference number: Public	00:01:08	11_11A	0			
STR no def	STR peak	STR mean	STR total	STR grade	SER no def	SER peak	SER mean	SER total	SER grade
2	2	0.35	3	1	3	2	0.71	6	3

Inspection pictures

Place :
Manchester

Road :
Mauldeth Rd

Date :
21/11/2019

Section number :
9

PLR Suffix :
X



Photo: 11_2A
 0m, Turbid water level, 15% of the vertical dimension



Photo: 11_3A
 0.6m, Clear water level, 10% of the vertical dimension



Photo: 11_3A
 1.9m, Attached deposits, encrustation at joint, from 1 to 5 o'clock, 10% cross-sectional area loss



Photo: 11_5A
 3.7m, Attached deposits, encrustation at joint, from 6 to 10 o'clock, 15% cross-sectional area loss

Inspection pictures

Place :
Manchester

Road :
Mauldeth Rd

Date :
21/11/2019

Section number :
9

PLR Suffix :
X



Photo: 11_6A
 5.7m, Clear water level, 15% of the vertical dimension



Photo: 11_7A
 6.45m, Clear water level, 20% of the vertical dimension



Photo: 11_8A
 6.6m, Joint displaced, medium



Photo: 11_9A
 7.3m, Attached deposits, encrustation at joint, from 6 to 9 o'clock, 15% cross-sectional area loss

Inspection pictures

Place :
Manchester

Road :
Mauldeth Rd

Date :
21/11/2019

Section number :
9

PLR Suffix :
X



Photo: 11_9A
 7.8m, Line deviates left




Photo: 11_10A
 8.2m, Joint displaced, large




Photo: 11_11A
 8.5m, Finish node type, major connection without manhole
 reference number: Public

Inspection report

Date : 21/11/2019	Job number :	Weather : no rain or snow	Operator : Invek	Section number : 10	PLR SUFFIX: X
Weather no rain or snow	Vehicle :	Camera :	Preset :	Cleaned : no	Operator : Invek

Place : Road : Location Inspection	Manchester Mauldeth Rd Property with buildings C1 (U/S) S8	Location details: Catchment: Tape number : Pipe Length	U/S MH : U/S Depth : D/S MH : D/S Depth :	S8 C1
Direction Use:	Surface water	Pipe shape :	Circular	
Year laid :		Pipe size :	150 mm	
Purpose :	Sample survey to determine asset condition	Pipe material :	Vitrified clay	
Total length :	4.80 m	Lining :		

Comment :

1:50	Position	Code	Observation	MPEG	Photo	Grade			
	0.00	MH	Start node type, manhole, reference number : C1	00:00:01		0			
	0.00	WLC	Clear water level, 15% of the vertical dimension	00:00:01	12_2A	0			
	0.10	CN	Connection other than junction, at 3 o'clock, diameter 150mm	00:00:12	12_3A	0			
	0.40	S01	DES Settled deposits, fine, 15% cross-sectional area loss, Start	00:00:16	12_4A	3			
	2.30	LR	Line deviates right	00:00:24	12_5A	0			
	2.30	F01	DES Settled deposits, fine, 15% cross-sectional area loss, End	00:00:25		3			
	2.40	WLT	Turbid water level, 20% of the vertical dimension	00:00:24	12_7A	0			
	4.80	MHF	Finish node type, manhole reference number: S8	00:00:31	12_8A	0			
STR no def	STR peak	STR mean	STR total	STR grade	SER no def	SER peak	SER mean	SER total	SER grade
0	0	0	0	1	1	2	0.79	3.8	3

Inspection pictures

Place :
Manchester

Road :
Mauldeth Rd

Date :
21/11/2019

Section number :
10

PLR Suffix :
X



Photo: 12_2A
 0m, Clear water level, 15% of the vertical dimension



Photo: 12_3A
 0.1m, Connection other than junction, at 3 o'clock, diameter 150mm



Photo: 12_4A
 0.4m, Settled deposits, fine, 15% cross-sectional area loss, Start



Photo: 12_5A
 2.3m, Line deviates right

Place :

Invek Surveys Ltd
Long Lane
Warrington
Tel: 01925 244376
Fax: 01925241517
Email: kevin@invek.com

Inspection pictures

Place :
Manchester

Road :
Mauldeth Rd

Date :
21/11/2019

Section number :
10

PLR Suffix :
X



Photo: 12_7A
2.4m, Turbid water level, 20% of the vertical dimension




Photo: 12_8A
4.8m, Finish node type, manhole reference number: S8

Inspection report

Date : 21/11/2019	Job number :	Weather : no rain or snow	Operator : Invek	Section number : 11	PLR SUFFIX: X
Weather no rain or snow	Vehicle :	Camera :	Preset :	Cleaned : no	Operator : Invek

Place : Road : Location Inspection	Manchester Mauldeth Rd Property with buildings S01 (D/S) S05	Location details: Catchment: Tape number : Pipe Length	U/S MH : U/S Depth : D/S MH : D/S Depth :	S01 S05
Direction Use:	Surface water	Pipe shape :	Circular	
Year laid :		Pipe size :	150 mm	
Purpose :	Sample survey to determine asset condition	Pipe material :	Vitrified clay	
Total length :	14.30 m	Lining :		

Comment :

1:120	Position	Code	Observation	MPEG	Photo	Grade			
	0.00	MH	Start node type, manhole, reference number : S01	00:00:02		0			
	0.00	WLT	Turbid water level, 5% of the vertical dimension	00:00:03	13_2A	0			
	0.00	S01 DES	Settled deposits, fine, 15% cross-sectional area loss, Start	00:00:03	13_3A	3			
	3.80	CN	Connection other than junction, at 11 o'clock, diameter 100mm	00:00:26	13_4A	0			
	6.90	CN	Connection other than junction, at 11 o'clock, diameter 100mm	00:00:43	13_5A	0			
	7.40	CN	Connection other than junction, at 1 o'clock, diameter 100mm	00:00:44	13_6A	0			
	7.79	S02 CUD	Loss of vision, silt, Start	00:00:46	13_7A				
	8.50	CN	Connection other than junction, at 1 o'clock, diameter 100mm	00:01:53	13_8A	0			
	12.59	F02 CUD	Loss of vision, silt, End	00:01:13		0			
	14.30	F01 DES	Settled deposits, fine, 15% cross-sectional area loss, End	00:01:13		3			
	14.30	MHF	Finish node type, manhole reference number: S05	00:01:13		0			
	STR no def	STR peak	STR mean	STR total	STR grade	SER no def	SER peak	SER mean	SER total
0	0	0	0	1	1	2	2	28.6	3

Inspection pictures

Place :
Manchester

Road :
Mauldeth Rd

Date :
21/11/2019

Section number :
11

PLR Suffix :
X



Photo: 13_2A
 0m, Turbid water level, 5% of the vertical dimension



Photo: 13_3A
 0m, Settled deposits, fine, 15% cross-sectional area loss, Start



Photo: 13_4A
 3.8m, Connection other than junction, at 11 o'clock, diameter 100mm



Photo: 13_5A
 6.9m, Connection other than junction, at 11 o'clock, diameter 100mm

Inspection pictures

Place :
Manchester

Road :
Mauldeth Rd

Date :
21/11/2019

Section number :
11

PLR Suffix :
X



Photo: 13_6A
 7.4m, Connection other than junction, at 1 o'clock, diameter 100mm



Photo: 13_7A
 7.79m, Loss of vision, silt, Start



Photo: 13_8A
 8.5m, Connection other than junction, at 1 o'clock, diameter 100mm

Inspection report

Date : 21/11/2019	Job number :	Weather : no rain or snow	Operator : Invek	Section number : 12	PLR SUFFIX: X
Weather no rain or snow	Vehicle :	Camera :	Preset :	Cleaned : no	Operator : Invek


Place : Road : Location Inspection	Manchester Mauldeth Rd Property with buildings S06 (D/S) S07	Location details: Catchment: Tape number : Pipe Length	U/S MH : U/S Depth : D/S MH : D/S Depth :	S06 S07
Direction Use:	Surface water	Pipe shape :	Circular	
Year laid :		Pipe size :	150 mm	
Purpose :	Sample survey to determine asset condition	Pipe material :	Polyvinyl chloride	
Total length :	38.00 m	Lining :		

Comment :

1:234	Position	Code	Observation	MPEG	Photo	Grade
	0.00	MH	Start node type, manhole, reference number : S06	00:00:01		0
	0.00	WLC	Clear water level, 5% of the vertical dimension	00:00:01		0
	1.80	CN	Connection other than junction, at 9 o'clock, diameter 100mm	00:00:17	15_3A	0
	4.80	JDM	Joint displaced, medium	00:00:27	15_4A	1
	5.70	CN	Connection other than junction, at 9 o'clock, diameter 100mm	00:00:29	15_5A	0
	8.60	CN	Connection other than junction, at 9 o'clock, diameter 100mm	00:00:36	15_6A	0
	12.40	CN	Connection other than junction, at 9 o'clock, diameter 100mm	00:00:44	15_7A	0
	17.00	CN	Connection other than junction, at 9 o'clock, diameter 100mm	00:00:53	15_8A	0
	18.90	WLT	Turbid water level, 10% of the vertical dimension	00:00:59	15_9A	0
	19.60	CN	Connection other than junction, at 9 o'clock, diameter 100mm	00:01:01	15_10A	0
	19.95	S01 DES	Settled deposits, fine, 10% cross-sectional area loss, Start	00:01:04	15_11A	3
	22.60	F01 DES	Settled deposits, fine, 10% cross-sectional area loss, End	00:01:09		3
	22.70	WLC	Clear water level, 5% of the vertical dimension	00:01:09	15_13A	0
	23.90	CN	Connection other than junction, at 9 o'clock, diameter 100mm	00:01:12	15_14A	0
	27.80	CN	Connection other than junction, at 10 o'clock, diameter 100mm	00:01:21	15_15A	0

Inspection Report

Date : 21/11/2019	Job number :	Weather : no rain or snow	Operator : Invek	Section number : 12	PLR : X
Weather no rain or snow	Vehicle :	Camera :	Preset :	Cleaned : no	Grade:

1:234	Position	Code	Observation	MPEG	Photo	Grade
	28.70	CN	Connection other than junction, at 10 o'clock, diameter 100mm	00:01:25	15_16A	0
	32.50	CN	Connection other than junction, at 10 o'clock, diameter 100mm	00:01:33	15_17A	0
	36.70	CN	Connection other than junction, at 10 o'clock, diameter 100mm	00:01:46	15_18A	0
	37.70	S02 RPH	Point repair, hole repaired, from 10 to 2 o'clock, Start	00:01:53	15_19A	
	38.00	F02 RPH	Point repair, hole repaired, from 10 to 2 o'clock, End	00:02:05		0
	38.00	SA	Survey abandoned Remarks: Survey stopped here	00:02:04	15_21A	0

STR no def	STR peak	STR mean	STR total	STR grade	SER no def	SER peak	SER mean	SER total	SER grade
1	1	0.03	1	1	1	2	0.14	5.4	3

Inspection pictures

Place :
Manchester

Road :
Mauldeth Rd

Date :
21/11/2019

Section number :
12

PLR Suffix :
X



Photo: 15_3A
 1.8m, Connection other than junction, at 9 o'clock, diameter 100mm



Photo: 15_4A
 4.8m, Joint displaced, medium



Photo: 15_5A
 5.7m, Connection other than junction, at 9 o'clock, diameter 100mm



Photo: 15_6A
 8.6m, Connection other than junction, at 9 o'clock, diameter 100mm

Inspection pictures

Place :
Manchester

Road :
Mauldeth Rd

Date :
21/11/2019

Section number :
12

PLR Suffix :
X



Photo: 15_7A
 12.4m, Connection other than junction, at 9 o'clock, diameter 100mm



Photo: 15_8A
 17m, Connection other than junction, at 9 o'clock, diameter 100mm



Photo: 15_9A
 18.9m, Turbid water level, 10% of the vertical dimension



Photo: 15_10A
 19.6m, Connection other than junction, at 9 o'clock, diameter 100mm

Inspection pictures

Place :
Manchester

Road :
Mauldeth Rd

Date :
21/11/2019

Section number :
12

PLR Suffix :
X



Photo: 15_11A
 19.95m, Settled deposits, fine, 10% cross-sectional area loss, Start




Photo: 15_13A
 22.7m, Clear water level, 5% of the vertical dimension



Photo: 15_14A
 23.9m, Connection other than junction, at 9 o'clock, diameter 100mm



Photo: 15_15A
 27.8m, Connection other than junction, at 10 o'clock, diameter 100mm

Inspection pictures

Place :
Manchester

Road :
Mauldeth Rd

Date :
21/11/2019

Section number :
12

PLR Suffix :
X



Photo: 15_16A
 28.7m, Connection other than junction, at 10 o'clock, diameter 100mm



Photo: 15_17A
 32.5m, Connection other than junction, at 10 o'clock, diameter 100mm



Photo: 15_18A
 36.7m, Connection other than junction, at 10 o'clock, diameter 100mm



Photo: 15_19A
 37.7m, Point repair, hole repaired, from 10 to 2 o'clock, Start

Place :

Invek Surveys Ltd
Long Lane
Warrington
Tel: 01925 244376
Fax: 01925241517
Email: kevin@invek.com

Inspection pictures

Place :
Manchester

Road :
Mauldeth Rd

Date :
21/11/2019

Section number :
12

PLR Suffix :
X



Photo: 15_21A

38m, Survey abandoned Remarks: Survey stopped here

Inspection report

Date : 21/11/2019	Job number :	Weather : no rain or snow	Operator : Invek	Section number : 13	PLR SUFFIX: X
Weather no rain or snow	Vehicle :	Camera :	Preset :	Cleaned : no	Operator : Invek

Place : Road : Location Inspection	Manchester Mauldeth Rd Property with buildings S08 (U/S) Tank	Location details: Catchment: Tape number : Pipe Length	U/S MH : U/S Depth : D/S MH : D/S Depth :	Tank S08
Direction Use:	Surface water	Pipe shape :	Circular	
Year laid :		Pipe size :	225 mm	
Purpose :	Sample survey to determine asset condition	Pipe material :	Vitrified clay	
Total length :	1.90 m	Lining :		

Comment :

1:50	Position	Code	Observation	MPEG	Photo	Grade
	0.00	MH	Start node type, manhole, reference number : S08	00:00:01		0
	0.00	WLC	Clear water level, 10% of the vertical dimension	00:00:01	18_2A	0
	0.00 S01	DES	Settled deposits, fine, 10% cross-sectional area loss, Start	00:00:11	18_3A	3
	1.30	LR	Line deviates right	00:00:33	18_4A	0
	1.90 F01	DES	Settled deposits, fine, 10% cross-sectional area loss, End	00:00:39		3
	1.90	OCF	Finish node type, other special chamber reference number: Tank Remarks: Tank	00:00:39	18_6A	0

STR no def	STR peak	STR mean	STR total	STR grade	SER no def	SER peak	SER mean	SER total	SER grade
0	0	0	0	1	1	2	2	3.8	3

Place :

Invek Surveys Ltd
Long Lane
Warrington
Tel: 01925 244376
Fax: 01925241517
Email: kevin@invek.com

Inspection pictures

Place :
Manchester

Road :
Mauldeth Rd

Date :
21/11/2019

Section number :
13

PLR Suffix :
X



Photo: 18_2A
0m, Clear water level, 10% of the vertical dimension



Photo: 18_3A
0m, Settled deposits, fine, 10% cross-sectional area loss, Start



Photo: 18_4A
1.3m, Line deviates right



Photo: 18_6A
1.9m, Finish node type, other special chamber reference number: Tank Remarks: Tank

Inspection pictures

Place :
Manchester

Road :
Mauldeth Rd

Date :
03/12/2019

Section number :
14

PLR Suffix :
X



Photo: 19_2A
 0m, Clear water level, 5% of the vertical dimension




Photo: 19_3A
 4m, Connection other than junction, at 11 o'clock, diameter 150mm



Photo: 19_4A
 6.05m, Clear water level, 10% of the vertical dimension



Photo: 19_5A
 7.1m, Connection other than junction, at 11 o'clock, diameter 100mm

Inspection pictures

Place :
Manchester

Road :
Mauldeth Rd

Date :
03/12/2019

Section number :
14

PLR Suffix :
X



Photo: 19_6A
 7.6m, Connection other than junction, at 1 o'clock, diameter 100mm




Photo: 19_7A
 9.7m, Joint displaced, medium



Photo: 19_8A
 13.1m, Joint displaced, medium



Photo: 19_9A
 14.5m, Line deviates left

Place :

Invek Surveys Ltd
Long Lane
Warrington
Tel: 01925 244376
Fax: 01925241517
Email: kevin@invek.com

Inspection pictures

Place :
Manchester

Road :
Mauldeth Rd

Date :
03/12/2019

Section number :
14

PLR Suffix :
X



Photo: 19_10A


14.7m, Finish node type, manhole reference number: S05

Inspection report

Date : 03/12/2019	Job number :	Weather : no rain or snow	Operator : Invek	Section number : 15	PLR SUFFIX: X
Weather no rain or snow	Vehicle :	Camera :	Preset :	Cleaned : yes	Operator : Invek

Place : Road : Location Inspection	Manchester Mauldeth Rd Property with buildings S02 (D/S) S05	Location details: Catchment: Tape number : Pipe Length	U/S MH : U/S Depth : D/S MH : D/S Depth :	S02 S05
Direction Use:	Surface water	Pipe shape :	Circular	
Year laid :		Pipe size :	150 mm	
Purpose :	Sample survey to determine asset condition	Pipe material :	Polyvinyl chloride	
Total length :	25.10 m	Lining :		

Comment :

1:210	Position	Code	Observation	MPEG	Photo	Grade			
	0.00	MH	Start node type, manhole, reference number : S02	00:00:00		0			
	0.00	WLC	Clear water level, 5% of the vertical dimension	00:00:00	20_2A	0			
	0.50	LL	Line deviates left	00:00:17	20_3A	0			
	4.00	CN	Connection other than junction, at 11 o'clock, diameter 100mm	00:00:29	20_4A	0			
	8.80	CN	Connection other than junction, at 11 o'clock, diameter 100mm	00:00:43	20_5A	0			
	9.20	CN	Connection other than junction, at 1 o'clock, diameter 150mm	00:00:44	20_6A	0			
	10.60	CN	Connection other than junction, at 11 o'clock, diameter 100mm	00:00:48	20_7A	0			
	15.40	CN	Connection other than junction, at 10 o'clock, diameter 100mm	00:01:01	20_8A	0			
	20.50	CN	Connection other than junction, at 10 o'clock, diameter 100mm	00:01:17	20_9A	0			
	23.60	CN	Connection other than junction, at 1 o'clock, diameter 150mm	00:01:26	20_10A	0			
	23.80	LL	Line deviates left	00:01:27	20_11A	0			
	24.00	DEE	Attached deposits, encrustation, from 8 to 9 o'clock, 10% cross-sectional area loss	00:01:28	20_12A	3			
	24.90	LL	Line deviates left	00:01:30	20_13A	0			
	25.10	MHF	Finish node type, manhole reference number: S05	00:01:32	20_14A	0			
STR no def	STR peak	STR mean	STR total	STR grade	SER no def	SER peak	SER mean	SER total	SER grade
0	0	0	0	1	1	2	0.08	2	3

Inspection pictures

Place :
Manchester

Road :
Mauldeth Rd

Date :
03/12/2019

Section number :
15

PLR Suffix :
X




Photo: 20_2A
 0m, Clear water level, 5% of the vertical dimension




Photo: 20_3A
 0.5m, Line deviates left



Photo: 20_4A
 4m, Connection other than junction, at 11 o'clock, diameter 100mm



Photo: 20_5A
 8.8m, Connection other than junction, at 11 o'clock, diameter 100mm

Inspection pictures

Place :
Manchester

Road :
Mauldeth Rd

Date :
03/12/2019

Section number :
15

PLR Suffix :
X



Photo: 20_6A
 9.2m, Connection other than junction, at 1 o'clock, diameter 150mm



Photo: 20_7A
 10.6m, Connection other than junction, at 11 o'clock, diameter 100mm



Photo: 20_8A
 15.4m, Connection other than junction, at 10 o'clock, diameter 100mm




Photo: 20_9A
 20.5m, Connection other than junction, at 10 o'clock, diameter 100mm

Inspection pictures

Place :
Manchester

Road :
Mauldeth Rd

Date :
03/12/2019

Section number :
15

PLR Suffix :
X




Photo: 20_10A
 23.6m, Connection other than junction, at 1 o'clock, diameter 150mm



Photo: 20_11A
 23.8m, Line deviates left



Photo: 20_12A
 24m, Attached deposits, encrustation, from 8 to 9 o'clock, 10% cross-sectional area loss



Photo: 20_13A
 24.9m, Line deviates left

Place :

Invek Surveys Ltd
Long Lane
Warrington
Tel: 01925 244376
Fax: 01925241517
Email: kevin@invek.com

Inspection pictures

Place :
Manchester

Road :
Mauldeth Rd

Date :
03/12/2019

Section number :
15

PLR Suffix :
X



Photo: 20_14A
25.1m, Finish node type, manhole reference number: S05

Inspection report

Date : 03/12/2019	Job number :	Weather : no rain or snow	Operator : Invek	Section number : 16	PLR SUFFIX: X
Weather no rain or snow	Vehicle :	Camera :	Preset :	Cleaned : yes	Operator : Invek

Place : Road : Location Inspection	Manchester Mauldeth Rd Property with buildings S02 (U/S) RE	Location details: Catchment: Tape number : Pipe Length	U/S MH : U/S Depth : D/S MH : D/S Depth :	RE S02
Direction Use:	Surface water	Pipe shape :	Circular	
Year laid :		Pipe size :	100 mm	
Purpose :	Sample survey to determine asset condition	Pipe material :	Polyvinyl chloride	
Total length :	18.60 m	Lining :		

Comment :

1:150	Position	Code	Observation	MPEG	Photo	Grade			
	0.00	MH	Start node type, manhole, reference number : S02	00:00:02		0			
	0.00	WLC	Clear water level, 5% of the vertical dimension	00:00:02	21_2A	0			
	0.90	LD	Line deviates down	00:00:16	21_3A	0			
	1.40	LL	Line deviates left	00:00:21	21_4A	0			
	5.00	CN	Connection other than junction, at 12 o'clock, diameter 100mm	00:00:34	21_5A	0			
	8.90	CN	Connection other than junction, at 11 o'clock, diameter 100mm	00:00:53	21_6A	0			
	11.62	WLT	Turbid water level, 10% of the vertical dimension	00:01:06	21_7A	0			
	13.20	CN	Connection other than junction, at 12 o'clock, diameter 100mm	00:01:10	21_7A	0			
	13.20	DES	Settled deposits, fine, 10% cross-sectional area loss	00:01:11	21_8A	3			
	18.25	S01	CUD	Loss of vision, silt, Start	00:01:25				
	18.40	F01	CUD	Loss of vision, silt, End	00:01:17		0		
	18.50	CN	Connection other than junction, at 12 o'clock, diameter 100mm	00:01:36	21_11A	0			
18.60	REF	Finish node type, rodding eye reference number: RE	00:01:17		0				
STR no def	STR peak	STR mean	STR total	STR grade	SER no def	SER peak	SER mean	SER total	SER grade
0	0	0	0	1	1	2	0.11	2	3

Inspection pictures

Place :
Manchester

Road :
Mauldeth Rd

Date :
03/12/2019

Section number :
16

PLR Suffix :
X



Photo: 21_2A
 0m, Clear water level, 5% of the vertical dimension



Photo: 21_3A
 0.9m, Line deviates down




Photo: 21_4A
 1.4m, Line deviates left




Photo: 21_5A
 5m, Connection other than junction, at 12 o'clock, diameter 100mm

Inspection pictures

Place :
Manchester

Road :
Mauldeth Rd

Date :
03/12/2019

Section number :
16

PLR Suffix :
X



Photo: 21_6A
 8.9m, Connection other than junction, at 11 o'clock, diameter 100mm



Photo: 21_7A
 11.62m, Turbid water level, 10% of the vertical dimension




Photo: 21_7A
 13.2m, Connection other than junction, at 12 o'clock, diameter 100mm



Photo: 21_8A
 13.2m, Settled deposits, fine, 10% cross-sectional area loss

Place :

Invek Surveys Ltd
Long Lane
Warrington
Tel: 01925 244376
Fax: 01925241517
Email: kevin@invek.com

Inspection pictures

Place :
Manchester

Road :
Mauldeth Rd

Date :
03/12/2019

Section number :
16

PLR Suffix :
X




Photo: 21_11A
18.5m, Connection other than junction, at 12 o'clock, diameter
100mm

Inspection report

Date : 03/12/2019	Job number :	Weather : no rain or snow	Operator : Invek	Section number : 17	PLR SUFFIX: X
Weather no rain or snow	Vehicle :	Camera :	Preset :	Cleaned : yes	Operator : Invek

Place : Road : Location Inspection	Manchester Mauldeth Rd Property with buildings S05 (D/S) S07	Location details: Catchment: Tape number : Pipe Length	U/S MH : U/S Depth : D/S MH : D/S Depth :	S05 S07
Direction Use:	Surface water	Pipe shape :	Circular	
Year laid :		Pipe size :	150 mm	
Purpose :	Sample survey to determine asset condition	Pipe material :	Polyvinyl chloride	
Total length :	16.00 m	Lining :		

Comment :

1:135	Position	Code	Observation	MPEG	Photo	Grade			
	0.00	MH	Start node type, manhole, reference number : S05			0			
	0.00	WLC	Clear water level, 5% of the vertical dimension	00:00:17	22_2A	0			
	0.20	LL	Line deviates left	00:00:17	22_3A	0			
	1.80	CN	Connection other than junction, at 12 o'clock, diameter 100mm	00:00:28	22_4A	0			
	11.60	WLC	Clear water level, 10% of the vertical dimension	00:01:24	22_5A	0			
	13.80	CN	Connection other than junction, at 11 o'clock, diameter 150mm	00:01:34	22_6A	0			
	13.90	LR	Line deviates right	00:01:38	22_7A	0			
	15.10	LL	Line deviates left	00:01:45	22_8A	0			
	15.20	SCC	Shape changes to circular, 225mm high	00:01:47	22_9A	0			
	16.00	MHF	Finish node type, manhole reference number: S07	00:01:56	22_10A	0			
STR no def	STR peak	STR mean	STR total	STR grade	SER no def	SER peak	SER mean	SER total	SER grade
0	0	0	0	1	0	0	0	0	1

Inspection pictures

Place :
Manchester

Road :
Mauldeth Rd

Date :
03/12/2019

Section number :
17

PLR Suffix :
X




Photo: 22_2A
 0m, Clear water level, 5% of the vertical dimension




Photo: 22_3A
 0.2m, Line deviates left



Photo: 22_4A
 1.8m, Connection other than junction, at 12 o'clock, diameter 100mm



Photo: 22_5A
 11.6m, Clear water level, 10% of the vertical dimension

Inspection pictures

Place :
Manchester

Road :
Mauldeth Rd

Date :
03/12/2019

Section number :
17

PLR Suffix :
X




Photo: 22_6A
 13.8m, Connection other than junction, at 11 o'clock, diameter 150mm



Photo: 22_7A
 13.9m, Line deviates right



Photo: 22_8A
 15.1m, Line deviates left




Photo: 22_9A
 15.2m, Shape changes to circular, 225mm high

Place :

Invek Surveys Ltd
Long Lane
Warrington
Tel: 01925 244376
Fax: 01925241517
Email: kevin@invek.com

Inspection pictures

Place :
Manchester

Road :
Mauldeth Rd

Date :
03/12/2019

Section number :
17

PLR Suffix :
X




Photo: 22_10A
16m, Finish node type, manhole reference number: S07

Inspection report

Date : 03/12/2019	Job number :	Weather : no rain or snow	Operator : Invek	Section number : 18	PLR SUFFIX: X
Weather no rain or snow	Vehicle :	Camera :	Preset :	Cleaned : yes	Operator : Invek

Place : Road : Location Inspection	Manchester Mauldeth Rd Property with buildings S05 (U/S) S02	Location details: Catchment: Tape number : Pipe Length	U/S MH : U/S Depth : D/S MH : D/S Depth :	S02 S05
Direction Use:	Surface water	Pipe shape :	Circular	
Year laid :		Pipe size :	150 mm	
Purpose :	Sample survey to determine asset condition	Pipe material :	Polyvinyl chloride	
Total length :	1.67 m	Lining :		

Comment :

1:50	Position	Code	Observation	MPEG	Photo	Grade
	0.00	MH	Start node type, manhole, reference number : S05	00:00:01		0
	0.00	WLC	Clear water level, 5% of the vertical dimension	00:00:01	23_2A	0
	0.20	LR	Line deviates right	00:00:11	23_3A	0
	0.30	DEE	Attached deposits, encrustation, from 3 to 4 o'clock, 10% cross-sectional area loss	00:00:16	23_4A	3
	1.00	CN	Connection other than junction, at 11 o'clock, diameter 150mm	00:00:19	23_5A	0
	1.67	SA	Survey abandoned Remarks: Survey stopped here	00:00:33		0

Inspection pictures

Place :
Manchester

Road :
Mauldeth Rd

Date :
03/12/2019

Section number :
18

PLR Suffix :
X



Photo: 23_2A
 0m, Clear water level, 5% of the vertical dimension



Photo: 23_3A
 0.2m, Line deviates right



Photo: 23_4A
 0.3m, Attached deposits, encrustation, from 3 to 4 o'clock, 10% cross-sectional area loss



Photo: 23_5A
 1m, Connection other than junction, at 11 o'clock, diameter 150mm

Inspection report

Date : 03/12/2019	Job number :	Weather : no rain or snow	Operator : Invek	Section number : 19	PLR SUFFIX: X
Weather no rain or snow	Vehicle :	Camera :	Preset :	Cleaned : yes	Operator : Invek

Place : Road : Location Inspection	Manchester Mauldeth Rd Property with buildings S06 (D/S) S07	Location details: Catchment: Tape number : Pipe Length	U/S MH : U/S Depth : D/S MH : D/S Depth :	S06 S07
Direction Use:	Surface water	Pipe shape :	Circular	
Year laid :		Pipe size :	150 mm	
Purpose :	Sample survey to determine asset condition	Pipe material :	Polyvinyl chloride	
Total length :	42.80 m	Lining :		

Comment :

1:252	Position	Code	Observation	MPEG	Photo	Grade
	0.00	MH	Start node type, manhole, reference number : S06	00:00:06		0
	0.00	WLC	Clear water level, 5% of the vertical dimension	00:00:06	24_2A	0
	1.80	CN	Connection other than junction, at 9 o'clock, diameter 100mm	00:00:18	24_3A	0
	5.10	JDL	Joint displaced, large	00:00:31	24_4A	2
	6.00	CN	Connection other than junction, at 9 o'clock, diameter 100mm	00:00:36	24_5A	0
	9.30	CN	Connection other than junction, at 9 o'clock, diameter 100mm	00:00:47	24_6A	0
	12.70	JDL	Joint displaced, large	00:00:57	24_7A	2
	13.40	CN	Connection other than junction, at 9 o'clock, diameter 100mm	00:01:00	24_8A	0
	18.20	CN	Connection other than junction, at 9 o'clock, diameter 100mm	00:01:15	24_9A	0
	20.20	WLC	Clear water level, 10% of the vertical dimension	00:01:24	24_10A	0
	21.10	CN	Connection other than junction, at 9 o'clock, diameter 100mm	00:01:26	24_11A	0
	21.45	WLC	Clear water level, 20% of the vertical dimension	00:01:28	24_12A	0
	25.50	WLC	Clear water level, 5% of the vertical dimension	00:01:40	24_13A	0
	25.70	CN	Connection other than junction, at 9 o'clock, diameter 100mm	00:01:40	24_14A	0
	29.80	CN	Connection other than junction, at 10 o'clock, diameter 100mm	00:01:53	24_15A	0

Inspection Report

Date : 03/12/2019	Job number :	Weather : no rain or snow	Operator : Invek	Section number : 19	PLR : X
Weather no rain or snow	Vehicle :	Camera :	Preset :	Cleaned : yes	Grade:

1:252	Position	Code	Observation	MPEG	Photo	Grade
	<u>30.70</u>	CN	Connection other than junction, at 10 o'clock, diameter 100mm	00:01:58	24_16A	0
	<u>34.50</u>	CN	Connection other than junction, at 10 o'clock, diameter 100mm	00:02:11	24_17A	0
	<u>39.10</u>	CN	Connection other than junction, at 10 o'clock, diameter 100mm	00:02:24	24_18A	0
	<u>40.20</u>	S01 RPH	Point repair, hole repaired, from 10 to 2 o'clock, Start	00:02:28	24_19A	
	<u>40.46</u>	F01 RPH	Point repair, hole repaired, from 10 to 2 o'clock, End	00:02:36	24_20A	0
	<u>40.60</u>	LR	Line deviates right	00:02:36	24_21A	0
	<u>40.70</u>	SCC	Shape changes to circular, 100mm high	00:02:37	24_22A	0
	<u>42.30</u>	WLC	Clear water level, 10% of the vertical dimension	00:02:42	24_23A	0
	<u>42.80</u>	CN	Connection other than junction, at 6 o'clock, diameter 100mm	00:02:57	24_24A	0
	<u>42.80</u>	SA	Survey abandoned Remarks: Unable to pass drop shaft	00:02:57	24_25A	0
</						

Inspection pictures

Place :
Manchester

Road :
Mauldeth Rd

Date :
03/12/2019

Section number :
19

PLR Suffix :
X



Photo: 24_2A
 0m, Clear water level, 5% of the vertical dimension



Photo: 24_3A
 1.8m, Connection other than junction, at 9 o'clock, diameter 100mm



Photo: 24_4A
 5.1m, Joint displaced, large




Photo: 24_5A
 6m, Connection other than junction, at 9 o'clock, diameter 100mm

Inspection pictures

Place :
Manchester

Road :
Mauldeth Rd

Date :
03/12/2019

Section number :
19

PLR Suffix :
X



Photo: 24_6A
 9.3m, Connection other than junction, at 9 o'clock, diameter 100mm



Photo: 24_7A
 12.7m, Joint displaced, large



Photo: 24_8A
 13.4m, Connection other than junction, at 9 o'clock, diameter 100mm




Photo: 24_9A
 18.2m, Connection other than junction, at 9 o'clock, diameter 100mm

Inspection pictures

Place :
Manchester

Road :
Mauldeth Rd

Date :
03/12/2019

Section number :
19

PLR Suffix :
X



Photo: 24_10A
 20.2m, Clear water level, 10% of the vertical dimension



Photo: 24_11A
 21.1m, Connection other than junction, at 9 o'clock, diameter 100mm



Photo: 24_12A
 21.45m, Clear water level, 20% of the vertical dimension




Photo: 24_13A
 25.5m, Clear water level, 5% of the vertical dimension

Inspection pictures

Place :
Manchester

Road :
Mauldeth Rd

Date :
03/12/2019

Section number :
19

PLR Suffix :
X



Photo: 24_14A
 25.7m, Connection other than junction, at 9 o'clock, diameter 100mm



Photo: 24_15A
 29.8m, Connection other than junction, at 10 o'clock, diameter 100mm



Photo: 24_16A
 30.7m, Connection other than junction, at 10 o'clock, diameter 100mm



Photo: 24_17A
 34.5m, Connection other than junction, at 10 o'clock, diameter 100mm

Inspection pictures

Place :
Manchester

Road :
Mauldeth Rd

Date :
03/12/2019

Section number :
19

PLR Suffix :
X



Photo: 24_18A
 39.1m, Connection other than junction, at 10 o'clock, diameter 100mm



Photo: 24_19A
 40.2m, Point repair, hole repaired, from 10 to 2 o'clock, Start



Photo: 24_20A
 40.46m, Point repair, hole repaired, from 10 to 2 o'clock, End



Photo: 24_21A
 40.6m, Line deviates right

Inspection pictures

Place :
Manchester

Road :
Mauldeth Rd

Date :
03/12/2019

Section number :
19

PLR Suffix :
X



Photo: 24_22A
40.7m, Shape changes to circular, 100mm high




Photo: 24_23A
42.3m, Clear water level, 10% of the vertical dimension



Photo: 24_24A
42.8m, Connection other than junction, at 6 o'clock, diameter 100mm




Photo: 24_25A
42.8m, Survey abandoned Remarks: Unable to pass drop shaft

Inspection report

Date : 03/12/2019	Job number :	Weather : no rain or snow	Operator : Invek	Section number : 20	PLR SUFFIX: X
Weather no rain or snow	Vehicle :	Camera :	Preset :	Cleaned : yes	Operator : Invek

Place : Road : Location Inspection	Manchester Mauldeth Rd Property with buildings S07 (D/S) S08	Location details: Catchment: Tape number : Pipe Length	U/S MH : U/S Depth : D/S MH : D/S Depth :	S07 S08
Direction Use:	Surface water	Pipe shape :	Circular	
Year laid :		Pipe size :	225 mm	
Purpose :	Sample survey to determine asset condition	Pipe material :	Polyvinyl chloride	
Total length :	30.90 m	Lining :		

Comment :

1:255	Position	Code	Observation	MPEG	Photo	Grade			
	0.00	MH	Start node type, manhole, reference number : S07	00:00:05		0			
	0.00	WLC	Clear water level, 5% of the vertical dimension	00:00:05	25_2A	0			
	30.90	MHF	Finish node type, manhole reference number: S08	00:02:06	25_3A	0			
STR no def	STR peak	STR mean	STR total	STR grade	SER no def	SER peak	SER mean	SER total	SER grade
0	0	0	0	1	0	0	0	0	1

Place :

Invek Surveys Ltd
Long Lane
Warrington
Tel: 01925 244376
Fax: 01925241517
Email: kevin@invek.com

Inspection pictures

Place :
Manchester

Road :
Mauldeth Rd

Date :
03/12/2019

Section number :
20

PLR Suffix :
X



Photo: 25_2A
0m, Clear water level, 5% of the vertical dimension



Photo: 25_3A
30.9m, Finish node type, manhole reference number: S08

Report Information

This page can be edited to contain any information you feel is necessary.

A disclaimer.

Any terms and conditions
